

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH – DUNDEE

1) MOTHERWELL – PERTH

MOTHERWELL STATION – MOSSEND SOUTH JUNCTION (WCM2/SCM1)

89m 39ch	Station	Motherwell (9691)	MTH
89m 43ch	Bridge	Ladywell Footbridge Early Steel (Beam) (WCM2)	031/021
89m 51ch	Junction	Lesmahagow Junction	JUNCTION
89m 51ch	Distance	Boundary Change from WCM2 to SCM1	BDYCHANGE
89m 51ch	Distance	Boundary Change from SCM1 to WCM2	BDYCHANGE
89m 51ch	Junction	Lesmahagow Junction	JUNCTION
89m 61ch	Bridge	Muir Street Overline Bridge Steel / Cast in-situ reinforced Concrete (Beam)	130/022
90m 26ch	Viaduct	Braidhurst Viaduct Stone (Arch) (7 Arches)	VIADUCT
90m 31ch	Bridge	Braidhurst Viaduct – South Calder Water (Arch 4)	130/023(A4)
90m 36ch	Viaduct	Braidhurst Viaduct Stone (Arch) (7 Arches)	VIADUCT
90m 51ch	Bridge	Kirklee Road Underline Bridge Stone (Arch)	130/024
91m 08ch	Junction	Mossend South Junction	JUNCTION
91m 08ch	Distance	Boundary Change from SCM1 to SCM2 (Distance Change 91m 03ch)	BDYCHANGE

MOSSEND SOUTH JUNCTION – WHIFFLET NORTH JUNCTION (SCM2)

91m 03ch	Distance	Boundary Change from SCM2 to SCM1 (Distance Change 91m 08ch)	BDYCHANGE
91m 03ch	Junction	Mossend South Junction	JUNCTION
91m 08ch	Junction	Milnwood Junction	JUNCTION
91m 11ch	Bridge	Clydesdale Road Overline Bridge Early Steel (Beam)	131/013
91m 22ch	Bridge	Overline Intersection Bridge (Edinburgh South Lines) 286/053 Early Steel (Beam)	12A
<i>91m 23ch</i>	<i>Bridge</i>	<i>Former Mossend Goods Yard Footbridge - Removed</i>	<i>012</i>
91m 37ch	Bridge	Main Street Overline Bridge Pre-tensioned Concrete (Beam)	131/011
91m 37ch	Bridge	Main Street (Mossend) Overline Bridge Early Steel (Beam) (Disused Adjacent Bridge)	570/002
91m 42ch	Station	Mossend	CLOSED
91m 42ch	Junction	Mossend North Junction	JUNCTION
<i>91m 43ch</i>	<i>Bridge</i>	<i>Station Footbridge - Removed</i>	<i>010</i>
91m 43ch	Bridge	Shirrel Burn Underline Bridge Stone (Arch)	131/009C
<i>91m 44ch</i>	<i>Bridge</i>	<i>Former Footbridge - Goods Line - Removed</i>	<i>009B</i>
<i>91m 72ch</i>	<i>Culvert</i>	<i>Former Underline Culvert Bridge/ Pipe - Removed</i>	<i>009A</i>
92m 12ch	Junction	Burnhouse Junction	JUNCTION
<i>92m 09ch</i>	<i>Bridge</i>	<i>Former Public Footbridge – Byramsmuir Plantation -Removed</i>	<i>009</i>
92m 53ch	Bridge	M8 Overline Bridge – Steel Beam	131/008A
92m 58ch	Bridge	Orchard Farm Overline Bridge Stone (Arch)	131/008
92m 61ch	Bridge	Edinburgh Road (A8) Overline Bridge Steel (Beam)	131/007B
<i>92m 48ch</i>	<i>Bridge</i>	<i>Former Underline Culvert Bridge / Pipe - Removed</i>	<i>007A</i>
<i>93m 35ch</i>	<i>Bridge</i>	<i>Former Intersection Underline Bridge – Carbroe Iron & Chemical Works - Removed</i>	<i>007</i>
93m 37ch	Bridge	North Calder Water Underline Bridge Brick (Arch)	131/006A
<i>93m 40ch</i>	<i>Bridge</i>	<i>Former Intersection Underline Bridge – Calder Iron Works Railway – Infilled and Removed</i>	<i>006</i>
<i>93m 45ch</i>	<i>Bridge</i>	<i>Former Intersection Overline Bridge – Hamilton Branch - Removed</i>	<i>005</i>
93m 52ch	Bridge	Calder Avenue Overline Bridge Brick / Stone (Arch)	131/004
<i>93m 56ch</i>	<i>Bridge</i>	<i>Calder Iron Works Occupation Overline Bridge - Removed</i>	<i>003</i>
93m 60ch	Bridge	Calder Street Overline Bridge Pre-tensioned Concrete (Beam)	131/002
93m 65ch	Junction	Whifflet South Junction	JUNCTION
94m 01ch	Station	Whifflet (9753)	WFF
94m 01ch	Bridge	Station Footbridge	001A
94m 03ch	Bridge	Whifflet Rd A725 Viaduct Cast in-situ reinforced Concrete (Beam)	131/001
94m 05ch	Junction	Whifflet North Junction	JUNCTION
94m 05ch	Distance	Boundary Change from SCM2 to SCM3	BDYCHANGE

WHIFFLET NORTH JUNCTION - DUNBLANE (OBAN JUNCTION) (SCM3)

94m 05ch	Distance	Boundary Change from SCM2 to SCM3	BDYCHANGE
94m 05ch	Junction	Whifflet North Junction	JUNCTION
94m 13ch	Bridge	Intersection Overline Bridge (Whifflet High Level Station) Steel / CIS reinforced Concrete (Beam)	132/100
94m 13ch	Station	Whifflet (Low Level)	CLOSED

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH – DUNDEE

94m 22ch	Bridge	Former Footpath / Occupation Underline Bridge – Infilled and removed	099
94m 25ch	Bridge	Luggie Burn Underline Bridge Early Steel (Armco Pipe)	132/098A
94m 27ch	Bridge	Former Coatbridge Brickworks Underline Bridge – Infilled and removed	098
94m 31ch	Bridge	Underline Bridge Former Coatbridge Tinsplate Works Steel / CIS reinforced Concrete (Beam)	132/097
94m 50ch	Bridge	Former Intersection Underbridge Langloan Railway - Infilled and removed	096
94m 53ch	Bridge	Buchanan Street Underline Bridge Steel / Cast in-situ reinforced Concrete (Beam)	132/095
94m 55ch	Bridge	Underbridge 94 Underline Bridge Pre-tensioned Concrete (Beam)	132/094
94m 58ch	Bridge	Bank Street & Canal Street Underline Bridge Early Steel (Beam)	132/093
94m 62ch	Station	Coatbridge Central (9747)	CBC
94m 63ch	Bridge	Coatbridge Station Subway Underline Bridge Early Steel (Beam)	132/092B
94m 65ch	Bridge	Former Station Subway – Infilled and Removed	92A
94m 78ch	Bridge	Former North Row / South Row Footbridge - Removed	092
95m 00ch	Bridge	Former Summerlee NCB Workshops Overline Occupation Bridge - removed	091
95m 13ch	Bridge	Former Intersection Underline Bridge Summerlee Iron Works Infilled and Removed	090
95m 14ch	Bridge	Intersection with NEM2 240/072a Intersection Bridge Early Steel (Beam)	132/089
95m 20ch	Bridge	Gartsherrie Road Underline Bridge Early Steel (Beam)	132/088
95m 32ch	Bridge	Former Gartsherrie Chemical Works Garthill Road Underline Occupation Bridge - Removed	087
95m 42ch	Bridge	Former Gartsherrie Chemical Works Garthill Road Underline Occupation Bridge – Removed	086B
95m 44ch	Bridge	Former Gartsherrie Chemical Works Garthill Road Underline Occupation Bridge – Removed	086A
95m 55ch	Bridge	Gartsherrie House Underline Bridge Early Steel (Beam)	132/086
95m 63ch	Junction	Gartsherrie South Junction	JUNCTION
95m 69ch	Station	Gartsherrie	CLOSED
96m 17ch	Crossing	Heatherbell Public Highway Manually Controlled Barriers (locally monitored by CCTV) -	LEVELX
96m 73ch	Bridge	Former Intersection Underline Bridge – Gartverrie Clay Works Railway Infilled and Removed	085
97m 01ch	Bridge	Coatbridge Road Underline Bridge Early Steel (Beam)	132/084
97m 10ch	Station	Glenboig	CLOSED
97m 10ch	Bridge	Station Footbridge – Removed	083
97m 14ch	Culvert	Underline Culvert Bridge/ Pipe	082A
97m 14ch	Junction	Garnqueen North Junction	JUNCTION
97m 16ch	Loop	Garnqueen Loop S	LOOP
97m 59ch	Loop	Garnqueen Loop N	LOOP
97m 59ch	Crossing	Greenfoot Public Highway Manually Controlled Barriers (locally monitored by CCTV) –	LEVELX
97m 78ch	Bridge	Former Underline Bridge – Greenfoot Quarry – Infilled and Removed	082
98m 14ch	Bridge	Gain Road Overline Bridge Stone (Arch)	132/081
98m 58ch	Culvert	Underline Culvert Bridge/ Pipe	081B
98m 73ch	Culvert	Underline Culvert Bridge / Pipe	081A
99m 02ch	Bridge	B802 Hallbrae Overline Bridge Stone (Arch)	132/080
99m 52ch	Bridge	Former Magiscroft Quarry Overline Occupation Bridge – Infilled and Removed	079
99m 56ch	Culvert	Underline Culvert Bridge / Pipe	078A
100m 02ch	Bridge	Garngibbock Road Underline Bridge Brick (Arch)	132/078
100m 06ch	Bridge	Shank Burn Underline Bridge Brick (Arch)	132/077A
100m 08ch	Bridge	Pettie Castle Underline Bridge Stone (Arch)	132/077
100m 11ch	Bridge	Lenziemill (Luggie Water) Underline Bridge Brick (Arch)	132/076
100m 14ch	Bridge	A73 Greenfaulds Bypass Underline Bridge Steel (Beam)	132/075E
100m 23ch	Culvert	Underline Culvert Bridge / Pipe	075D
100m 30ch	Culvert	Underline Culvert Bridge / Pipe	075C
100m 36ch	Crossing	Former Lenzie Mill Level Crossing – Removed (Track Access Site)	LEVELX
100m 42ch	Station	Greenfaulds (9725)	GRL
100m 49ch	Bridge	Former Station Footbridge – Removed	075B
100m 50ch	Bridge	Station / Public Footbridge Pre-tensioned Concrete / Cast in-situ reinforced Concrete (Beam)	132/100.1112
100m 60ch	Culvert	Former Underline Culvert Bridge / Pipe	075A
100m 69ch	Bridge	Jane's Brae B8039 Off Slip Overline Bridge Ptc/ Cast in-situ reinforced Concrete (Beam)	132/075A2
100m 71ch	Bridge	Jane's Brae B8039 Viaduct Pre-tensioned Concrete / Cast in-situ reinforced Concrete (Beam)	132/075A1
100m 71ch	Bridge	Former Davenport House – Overline Bridge – Removed when B8039 Built	075(1)
100m 73ch	Bridge	Jane's Brae B8039 On Slip Overline Bridge Ptc / Cast in-situ reinforced Concrete (Beam)	132/075(2)
100m 75ch	Bridge	Overbridge Footbridge Pre-tensioned Concrete / Cast in-situ reinforced Concrete (Beam)	132/074A
101m 14ch	Bridge	Former Cumbernauld Station Road Overline Bridge - Removed	074
101m 15ch	Bridge	Station Access / Public Footbridge Steel	132/073A
101m 15ch	Bridge	Former Station Footbridge Steel - Removed	073
101m 17ch	Station	Cumbernauld (9721)	CUB
101m 45ch	Bridge	Former Greenyards Overline Occupation Bridge – Infilled and Removed	072
101m 54ch	Tunnel	B8045 Forrest Road Overline Bridge Pre-tensioned Concrete (Beam) Portal	TUNNEL
101m 56ch	Bridge	B8045 Forrest Road Overline Bridge Pre-tensioned Concrete (Beam)	132/071A

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH – DUNDEE

101m 57ch	Tunnel	B8045 Forrest Road Overline Bridge Pre-tensioned Concrete (Beam) Portal	TUNNEL
101m 58ch	Bridge	Glencryan Burn Underline Bridge Early Steel (Beam)	132/071
101m 76ch	Bridge	Red Burn Underline Bridge Early Steel (Beam)	132/070
101m 78ch	Bridge	Footbridge Pre-tensioned Concrete / Cast in-situ reinforced Concrete (Beam)	132/069A
102m 07ch	Bridge	Over Red Burn Underline Bridge Steel (Armco Pipe)	132/069
102m 16ch	Culvert	Underline Culvert Bridge / Pipe	068B
102m 32ch	Culvert	Underline Culvert Bridge / Pipe	068A
102m 33ch	Bridge	Overbridge Footbridge Pre-tensioned Concrete / Cast in-situ reinforced Concrete (Beam)	132/068A1
102m 49ch	Bridge	Over Red Burn Underline Bridge Early Steel (Beam)	132/068
102m 63ch	Bridge	Abronhill Underline Bridge Brick (Arch)	132/067
103m 08ch	Bridge	Broom Road Overline Bridge Brick (Arch)	132/066
103m 26ch	Bridge	Red Burn Underline Bridge Stone (Arch)	132/065B
103m 42ch	Bridge	Forest Road Overbridge (Overline Bridge Steel / Cast in-situ reinforced Concrete (Beam)	132/065AB
103m 46ch	Bridge	Red Burn Underline Bridge Stone (Arch)	132/065A
103m 52ch	Tunnel	Former Tunnel - Removed	TUNNEL
103m 55ch	Tunnel	Former Dunns Wood Tunnel	065
103m 59ch	Tunnel	Former Tunnel - Removed	TUNNEL
103m 65ch	Bridge	Dunns Wood/ Walton Burn Underline Bridge Stone (Arch)	132/064B
103m 68ch	Culvert	Underline Culvert Bridge / Pipe	064A
103m 76ch	Culvert	Underline Culvert Bridge / Pipe	064
104m 05ch	Bridge	Walton Road (Castle Cary) Overline Bridge Pre-tensioned Concrete / Stone (Arch)	132/063
104m 09ch	Culvert	Underline Culvert Bridge / Pipe	062C
104m 12ch	Culvert	Underline Culvert Bridge / Pipe	062B
104m 17ch	Culvert	Underline Culvert Bridge / Pipe	062A
104m 50ch	Bridge	Intersection Overline Bridge (EGM1 070/083) Steel (Beam)	132/062
104m 63ch	Bridge	Castle Cary Brickworks Underline Bridge Stone (Arch)	132/061
105m 09ch	Bridge	Woodend Road Underline Bridge Early Steel (Beam)	132/060
105m 58ch	Bridge	Skipperton Farm Road Overline Bridge Pre-cast Concrete (Con Arch)	132/059
105m 61ch	Bridge	Underbridge Underline Bridge Brick (Arch)	132/058A
105m 70ch	Bridge	Dalnair Farm Overline Bridge Brick (Arch)	132/058
106m 08ch	Bridge	Dalnair Cattle Crossing Underline Bridge Stone (Arch)	132/057
106m 20ch	Bridge	Former Creosote Works Footbridge - Removed	056
106m 46ch	Bridge	Greenhill Road Overline Bridge Wrought Iron (Beam)	132/055
106m 47ch	Bridge	Former Station Footbridge - Removed	054
106m 52ch	Station	Greenhill	CLOSED
106m 63ch	Junction	Greenhill Lower Junction	JUNCTION
106m 63ch	Distance	Boundary Change from GHL 0m 60ch to SCM3	BDYCHANGE
LINE JOINS FROM GLASGOW QUEEN STREET (VIA CROY) – SEE 3 BELOW			
106m 66ch	Culvert	Underline Culvert Bridge/ Pipe	053A
106m 69ch	Bridge	Milnquarter Road Underline Bridge Early Steel (Beam)	132/053
107m 02ch	Culvert	Underline Culvert Bridge / Pipe	052A
107m 09ch	Bridge	Broomhill Road Underline Bridge Early Steel (Beam)	132/052
107m 24ch	Culvert	Underline Culvert Bridge / Pipe	051A
107m 34ch	Bridge	Bonnyside Farm Overline Bridge Brick (Arch)	132/051
107m 50ch	Crossing	Former Farm Level Crossing	LEVELX
108m 08ch	Bridge	Rowantree Burn Underline Bridge Stone (Arch)	132/050
108m 34ch	Bridge	Carmuir Loan (Aqueduct) Overline Bridge Pre-tensioned Concrete / Cast reinforced Concrete (Beam)	132/049
108m 54ch	Tunnel	Carmuir Tunnel 108m 54ch - 108m 56ch (0.019 miles) -	TUNNEL
108m 54ch	Tunnel	Carmuir Tunnel - Forth & Clyde Canal (Falkirk Wheel) Overbridge – Concrete Beam Portal	048
108m 56ch	Tunnel	Carmuir Tunnel 108m 54ch - 108m 56ch (0.019 miles) -	TUNNEL
108m 58ch	Bridge	Former Overline Carmuir Occupation Bridge - Removed	047
108m 74ch	Junction	Carmuir West Junction	JUNCTION
109m 06ch	Culvert	Underline Culvert Bridge / Pipe	046A
109m 09ch	Bridge	Glasgow Road Underline Bridge Steel (Beam)	132/046
109m 22ch	Bridge	Underline Culvert Bridge Stone (Arch)	132/045A
109m 30ch	Bridge	Carmuir East Occupation Underline Bridge Cast in-situ reinforced Concrete (Beam)	132/045
109m 43ch	Junction	Larbert Junction	JUNCTION
109m 43ch	Distance	Boundary Change from PMT 26m 35ch to SCM3	BDYCHANGE
LINE JOINS FROM EDINBURGH (VIA POLMONT) – SEE 4 BELOW			
109m 55ch	Bridge	Loachlands Loan Occupation Underline Bridge Brick (Arch)	132/044
109m 60ch	Viaduct	Larbert Viaduct Brick (Arch) (14 Arches)	VIADUCT
109m 65ch	Bridge	Larbert Viaduct – Lochlands Loan (Arch1)	132/043(A1)

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH – DUNDEE

109m 65ch	Bridge	Larbert Viaduct – Lochlands Avenue (Arch3)	132/043(A3)
109m 65ch	Bridge	Larbert Viaduct – Riverside Footpaths (Arches 4-5)	132/043(A4-5)
109m 65ch	Bridge	Larbert Viaduct – River Carron (Arches 6-7)	132/043(A6-7)
109m 65ch	Bridge	Larbert Viaduct – Stirling Road A9 (Former Mill Lade Burn) (Arch 10)	132/043(A10)
109m 65ch	Bridge	Larbert Viaduct – Falkirk Road Footpaths (Arches 11&13)	132/043(A11&A13)
109m 65ch	Bridge	Larbert Viaduct – Former Falkirk Road (Disused) (Arch 14)	132/043(A14)
109m 71ch	Viaduct	Larbert Viaduct Brick (Arch) (14 Arches)	VIADUCT
110m 15ch	Bridge	Larbert Footbridge Steel (Truss) - Removed	132/042
110m 16ch	Bridge	Main Street Overline Bridge Wrought Iron (Beam)	132/041
110m 16ch	Bridge	Station Footbridge Adjacent to Main Street	040(2)
110m 17ch	Station	Larbert (9876)	LBT
110m 18ch	Bridge	Former Station Footbridge – Removed	040(1)
110m 54ch	Bridge	Underline Culvert Chapel Burn Bridge / Pipe	039B
110m 58ch	Junction	Larbert North Junction	JUNCTION
110m 58ch	Bridge	Aqueduct Overline Bridge Pre-tensioned Concrete (Beam)	132/039A
110m 66ch	Bridge	A88 Bellsdyke Road Overline Bridge Cast in-situ reinforced Concrete (Beam)	132/039
111m 04ch	Culvert	Underline Culvert Bridge / Pipe	038E
111m 07ch	Culvert	Underline Culvert Bridge / Pipe	038D
111m 13ch	Culvert	Underline Culvert Bridge / Pipe	038C
111m 24ch	Bridge	M876 Overline Bridge Pre-tensioned Concrete (Beam)	132/038F
111m 24ch	Culvert	Underline Culvert Burn Bridge / Pipe	038B
111m 64ch	Culvert	Underline Culvert Burn Bridge / Pipe by Bridge 38	038A
111m 64ch	Bridge	Hamilton Farm Underline Bridge Stone (Arch)	132/038
111m 72ch	Bridge	Bogend Underline Bridge Brick (Arch)	132/037
111m 77ch	Bridge	Bogend Farm Occupation Underline Bridge	036B
112m 05ch	Culvert	Underline Culvert Bridge / Pipe	036A
112m 22ch	Bridge	Cochmalene Road / Tor Burn Underline Bridge Early Steel (Beam)	132/036
112m 30ch	Bridge	Plean Burn Underline Bridge Brick (Arch)	132/035
112m 52ch	Bridge	M9 Overline Bridge Pre-tensioned Concrete (Beam)	132/034B
112m 56ch	Bridge	Former Underline Culvert Bridge / Pipe	034A
112m 66ch	Bridge	Powsood Cottage Footbridge Steel (Beam)	132/034
112m 66ch	Crossing	Former Powsood Cottage Crossing – Removed	LEVELX
113m 01ch	Bridge	Sauchinford Burn Underline Bridge Stone (Arch)	132/033B
113m 19ch	Bridge	Former Underline Culvert Bridge / Pipe	033A
113m 19ch	Bridge	Mill Quarter Underline Bridge Stone (Arch)	132/033
113m 62ch	Bridge	Gallamuir Farm Overline Bridge Stone (Arch)	132/032
113m 68ch	Bridge	Gallamuir Road Overline Bridge Steel / Cast in-situ reinforced Concrete (Beam)	132/031
113m 14ch	Bridge	Former Station Side Line Footbridge - Removed	030A
113m 14ch	Station	Plean	CLOSED
113m 15ch	Bridge	Former Station Footbridge – Removed	030
113m 18ch	Crossing	Former Station Road Level Crossing – Removed	LEVELX
113m 25ch	Bridge	Former Dunmore Quarry Overline Bridge - Removed	029
114m 33ch	Bridge	Cowie Main Street Overline Bridge Pre-tensioned Concrete / Cast in-situ reinforced Concrete (Beam)	132/028C
114m 42ch	Bridge	Underline Culvert Bridge / Pipe	028B
114m 74ch	Bridge	Underline Culvert Bridge / Pipe	028A
114m 77ch	Bridge	Former Bannockburn Road Overline Bridge - Removed	132/028(1)
114m 78ch	Bridge	Bannockburn Road Overline Bridge Cast in-situ reinforced Concrete (Arch)	132/028(2)
115m 20ch	Crossing	Former Easter Greenyards farm level crossing	LEVELX
115m 41ch	Bridge	Easter Greenyards Occupation Underline Bridge Brick (Arch)	132/027
115m 56ch	Bridge	Former Lower Greenyards Footpath Underline Bridge Infilled and Removed	026
115m 73ch	Station	Bannockburn	CLOSED
115m 74ch	Bridge	Former Station Footbridge - Removed	025
116m 06ch	Bridge	Fallin / Bannockburn Station Road Underline Bridge Cast in-situ reinforced Concrete (Portal)	132/024
116m 33ch	Bridge	Skeoch Occupation Underline Bridge Early Steel (Beam)	132/023
116m 40ch	Bridge	A91 - Overline Bridge Pre-tensioned Concrete (Beam)	132/022A
116m 43ch	Bridge	Bannock Burn & Path Underline Bridge Steel / Cast in-situ reinforced Concrete (Beam)	132/022
116m 61ch	Culvert	Underline Culvert Bridge / Pipe	021C
117m 09ch	Bridge	New Hillhall Road Overline Footbridge – Steel	021D
117m 10ch	Crossing	Millhall Road Former Level Crossing – Removed	LEVELX
117m 10ch	Crossing	Millhall Road Crossing Public Footpath Crossing with Minature Stop Lights -	FOOTX
117m 12ch	Culvert	Underline Culvert – Pelstream Burn	021B
117m 37ch	Culvert	Underline Culvert – Town Burn	021A
117m 68ch	Bridge	Springbank Road (Former Kerse Road) Overline Bridge Steel (Beam)	132/021

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH – DUNDEE

118m 03ch	Junction	Stirling South Junction	JUNCTION
118m 19ch	Bridge	Public Footbridge – The Engine Shed – Modern Steel Suspension Bridge	020A
118m 19ch	Bridge	Former Station Goods Subway - Removed	020
118m 23ch	Bridge	Station Footbridge	019
118m 25ch	Station	Stirling (9888)	STG
118m 25ch	Bridge	Station Subway Underline Bridge Brick / Steel	132/018A
118m 28ch	Bridge	Shore Road Overline Bridge Cast in-situ reinforced Concrete (Beam)	132/018
118m 47ch	Junction	Stirling North Junction	JUNCTION
118m 61ch	Viaduct	Forth Viaduct (Dunblane Lines) Early Steel (Truss) / Brick Arch	VIADUCT
118m 61ch	Bridge	Forth Viaduct – Lovers Walk – Brick Arch	132/017(South)
118m 64ch	Bridge	Forth Viaduct – River Forth (3 Spans) Early Steel (Truss)	132/017
118m 68ch	Bridge	Forth Viaduct – Footpath – Brick Arch	132/017(North)
118m 68ch	Viaduct	Forth Viaduct (Dunblane Lines) Early Steel (Truss) Brick Arch	VIADUCT
119m 00ch	Bridge	A9 Causewayhead Road Underline Bridge Steel / Cast in-situ reinforced Concrete (U Type)	132/016
119m 26ch	Culvert	Underline Culvert Bridge / Pipe	015B
119m 33ch	Bridge	Adamson Place / Dumyat Road Footbridge Steel	132/015A1
119m 59ch	Crossing	Cornton No2 Public Footpath Crossing with Miniature Stop Lights -	FOOTX
120m 10ch	Crossing	Cornton No1 Public Highway Automatic Half Barriers -	LEVELX
120m 19ch	Culvert	Underline Culvert Bridge / Pipe	015A
120m 24ch	Bridge	Cornton (Allen Water) Underline Bridge Wrought Iron (Beam)	132/015
120m 65ch	Culvert	Underline Culvert Bridge / Pipe	014A
120m 66ch	Bridge	Interallan (Carse) Road Underline Bridge Brick (Arch)	132/014
121m 09ch	Station	Bridge Of Allan (9889)	BEA
121m 15ch	Bridge	Henderson Street Overline Bridge Pre-tensioned Concrete (Beam)	132/013
121m 16ch	Bridge	Former Old Station Footbridge – Removed (Station Re-sited to South)	012
121m 53ch	Bridge	Milsey Bank Footbridge Steel / Brick (Truss)	132/011
121m 69ch	Bridge	Park of Kier Occupation Underline Bridge Early Steel (Truss)	132/010
122m 26ch	Bridge	Mill 'o' Keir Rd Overline Occupation Bridge Brick (Arch)	132/009
122m 32ch	Bridge	Mill O Keir Road Underline Occupatio Bridge Steel (Beam)	132/008
122m 34ch	Bridge	Mill 'o' Keir - Allan Water Underline Viaduct Bridge Brick (Arch)	132/007
122m 37ch	Bridge	Beach Avenue Underline Bridge Brick (Arch)	132/006
122m 38ch	Tunnel	Kippenross Tunnel 122m 38ch - 122m 66ch (0.339 miles) -	TUNNEL
122m 52ch	Tunnel	Kippenross Tunnel	005
122m 66ch	Tunnel	Kippenross Tunnel 122m 38ch - 122m 66ch (0.339 miles) -	TUNNEL
122m 73ch	Bridge	Kippenross Allan Water Underline Bridge Early Steel (Beam)	132/004
123m 09ch	Bridge	Stirling Road Overline Bridge Pre-tensioned Concrete (Beam)	132/003
123m 16ch	Bridge	Dunblane Accessible Footbridge Steel	132/002A
123m 18ch	Bridge	Former Station Footbridge - Removed	002
123m 18ch	Station	Dunblane (8713)	DBL
123m 26ch	Bridge	Caledonian Place (Bridgend) Footbridge Steel / Brick	132/001
123m 40ch	Junction	Oban Junction (Former Site of)	JUNCTION
123m 40ch	Distance	Boundary Change from SCM3 to SCM4	BDYCHANGE

DUNBLANE (OBAN JUNCTION) - PERTH SOUTH JUNCTION (SCM4)

123m 40ch	Distance	Boundary Change from SCM4 to SCM3	BDYCHANGE
123m 40ch	Junction	Oban Junction (Former Site of)	JUNCTION
123m 47ch	Viaduct	Allan Water Underline Bridge Brick (Arch) (4 Arches)	VIADUCT
123m 48ch	Bridge	Allan Water Underline Bridge – Allan Water & Haining Road	133/001
123m 50ch	Viaduct	Allan Water Underline Bridge Brick (Arch) (4 Arches)	VIADUCT
123m 56ch	Bridge	Scouring Burn Underline Bridge Stone / Pre-cast Concrete (Slab)	133/002
123m 63ch	Bridge	Laigh Hill Park Footbridge Steel (Beam)	133/003(2)
123m 67ch	Tunnel	Former Laigh Hill Tunnel – Demolished and removed – 1ch	003(1)
124m 15ch	Bridge	Barbush (Allan Water) Underline Bridge Wrought Iron (Beam)	133/004
124m 23ch	Bridge	A9 Dunblane Overline Bridge Steel	133/004AA
124m 38ch	Bridge	Underline Culvert Bridge / Pipe	004A
124m 42ch	Bridge	Auchenlay Cattle Creep Underline Bridge Cast in-situ reinforced Concrete (Beam)	133/005
124m 48ch	Bridge	Allan Water Underline Bridge Wrought Iron (Beam)	133/006
124m 77ch	Bridge	Ashfield High - Conservation A Overline Bridge Stone / Steel (Lattice)	133/007
125m 12ch	Bridge	Ashfield - Conservation Area Overline Bridge Pre-tensioned Concrete (Beam)	133/008
125m 44ch	Culvert	Glassingall Burn Underline Culvert Bridge / Pipe	009

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH - DUNDEE

125m 49ch	Bridge	Craigton Dunblane Underline Bridge Brick (Arch)	133/010
125m 67ch	Bridge	Kinbuck Road Over Railway Overline Bridge Brick (Arch)	133/011
125m 69ch	Bridge	Former Station Footbridge - Removed	012
125m 70ch	Station	Kinbuck	CLOSED
126m 06ch	Bridge	Glendyne (Drumallan) Overline Bridge Stone (Arch)	133/013
126m 26ch	Crossing	Former Naggyfauld Footpath Crossing	FOOTX
126m 26ch	Culvert	Underline Culvert Bridge / Pipe	013A
126m 45ch	Bridge	Kinbuck Naggyfauld Occupation Underline Bridge Steel (Beam)	133/014
126m 76ch	Bridge	Glenbank Stream (Todhill Burn) Underline Bridge Early Steel (Troughing)	133/015
127m 29ch	Bridge	Glenbank Overline Bridge Pre-tensioned Concrete (Beam)	133/016
127m 33ch	Culvert	Underline Culvert Bridge / Pipe	017
127m 55ch	Bridge	Stream Underline Bridge Cast in-situ reinforced Concrete (Beam)	133/018
127m 68ch	Bridge	Georgie's Burn Underline Bridge Cast in-situ reinforced Concrete (Beam)	133/019
128m 71ch	Culvert	Former Underline Culvert Bridge / Pipe	019A
128m 74ch	Culvert	Former Underline Culvert Bridge / Pipe	019B
128m 02ch	Crossing	Lower Quiogs Farm User worked Crossing with Telephone	LEVELX
128m 05ch	Culvert	Underline Culvert Bridge / Pipe	019C
128m 20ch	Culvert	Underline Culvert Bridge / Pipe	019D
128m 28ch	Bridge	Culvert Side of Line Bridge Stone / Masonry (Slab)	133/019E
128m 30ch	Culvert	Underline Culvert Bridge / Pipe	019F
128m 35ch	Culvert	Underline Culvert Bridge / Pipe	019G
128m 48ch	Bridge	Side Ditch Side of Line Bridge Stone / Masonry (Slab)	133/019H
128m 73ch	Culvert	Underline Culvert Bridge / Pipe	019J
129m 00ch	Bridge	Millstream Burn Underline Bridge Cast in-situ reinforced Concrete (Beam)	133/020
129m 02ch	Bridge	A822 Overline Bridge Brick (Arch)	133/021
129m 05ch	Station	Greenloaning	CLOSED
129m 06ch	Loop	Greenloaning Loop	LOOP
129m 04ch	Bridge	Former Station Footbridge - Removed	022
129m 17ch	Bridge	Stream Underline Bridge Cast in-situ reinforced Concrete (Arch)	133/023
130m 40ch	Culvert	Underline Culvert Bridge / Pipe	024
130m 48ch	Culvert	Underline Culvert Bridge / Pipe	025
130m 68ch	Culvert	Underline Culvert Bridge / Pipe	026
131m 11ch	Culvert	Underline Culvert Bridge / Pipe	027
131m 22ch	Culvert	Underline Culvert Bridge / Pipe	028
131m 40ch	Culvert	Underline Culvert Bridge / Pipe	029
131m 57ch	Culvert	Underline Culvert Bridge / Pipe	030
131m 07ch	Crossing	Carsebreck Private User worked Crossing with Telephone -	LEVELX
131m 07ch	Crossing	Carsebreck Private Footpath Crossing –	FOOTX
131m 23ch	Culvert	Underline Culvert Bridge / Pipe	031
131m 62ch	Bridge	Buttergask Burn Underline Bridge Pre-tensioned Concrete (Beam)	133/032
131m 76ch	Culvert	Underline Culvert Bridge / Pipe	033
132m 17ch	Bridge	Boreland Stream Underline Bridge Pre-tensioned Concrete (Beam)	133/034
132m 21ch	Crossing	Boreland Private User worked Crossing with Telephone with Whistleboards -	LEVELX
132m 30ch	Culvert	Underline Culvert Bridge / Pipe	035
132m 30ch	Bridge	Boreland Underline Bridge Early Steel (Beam)	133/036
132m 37ch	Culvert	Underline Culvert Bridge / Pipe	037
132m 51ch	Culvert	Underline Culvert Bridge / Pipe	038
132m 56ch	Bridge	Allan Water Underline Bridge Early Steel (Beam)	133/039
132m 75ch	Crossing	Blackford Private Footpath Crossing –	FOOTX
133m 22ch	Bridge	Former Station Footbridge - removed	040
133m 23ch	Station	Blackford	CLOSED
133m 26ch	Crossing	Blackford Public Highway Manually Controlled Barriers -	LEVELX
133m 29ch	Culvert	Underline Culvert Bridge / Pipe	041
133m 52ch	Bridge	Blackford Occupation Underline Bridge Pre-tensioned Concrete (Beam)	133/042
133m 53ch	Bridge	A9 Trunk Road Overline Bridge Pre-tensioned Concrete (Beam)	133/042-1
134m 07ch	Bridge	Allan Water Burn – Underline Culvert Bridge/ Pipe	043
134m 07ch	Bridge	Culvert Side of Line Bridge Mass Concrete (Armco Pipe)	133/043A
134m 27ch	Bridge	Badrill Road Overline Bridge Pre-tensioned Concrete (Beam)	133/044

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH - DUNDEE

134m 35ch	Culvert	Underline Culvert Bridge / Pipe	045
134m 56ch	Culvert	Bog Wood - Underline Culvert Bridge / Pipe	046
134m 65ch	Bridge	Peterhead Occupation Overline Bridge Stone (Arch)	133/047
135m 06ch	Bridge	Three Arches Overline Bridge Stone (Arch)	133/048
135m 41ch	Bridge	A823 Millhill Overline Bridge Stone (Arch)	133/049
135m 50ch	Station	Gleneagles (8715) (Crieff Junction)	GLE
135m 50ch	Station	Station Footbridge	050(1)
135m 51ch	Station	Former Station Footbridge - Removed	050(1)
135m 52ch	Station	Former Station Footbridge North - Removed	050A
136m 03ch	Bridge	Barns No1 Underbridge Underline Bridge Stone (Arch)	133/051
136m 20ch	Bridge	Barns No2 Underbridge Underline Bridge Stone (Arch)	133/052
136m 30ch	Bridge	Muirhead Underbridge Underline Bridge Stone (Arch)	133/053
137m 61ch	Culvert	Underline Culvert Bridge / Pipe	054
137m 77ch	Culvert	Underline Culvert Bridge / Pipe	055
137m 16ch	Bridge	Kincardine Castle / Glen Road Underbridge Underline Bridge Stone (Arch)	133/056
137m 17ch	Viaduct	Kincardine Viaduct Stone (Arch)	VIADUCT
137m 20ch	Bridge	Kincardine Viaduct – Ruthven Water	133/056A
137m 24ch	Viaduct	Kincardine Viaduct Stone (Arch)	VIADUCT
137m 27ch	Bridge	Jonnie Mathews Overline Bridge Stone (Arch)	133/057
137m 31ch	Bridge	Woodend Overline Bridge Stone (Arch)	133/058
137m 51ch	Station	Auchterarder (8745)	CLOSED
137m 52ch	Bridge	Former Station Footbridge Removed	059
137m 55ch	Bridge	Cloan Road Underline Bridge Early Steel (Beam)	133/060
137m 79ch	Bridge	Carsepink Occupation Underline Bridge Stone (Arch)	133/061
138m 20ch	Bridge	Dalry (Rye) Burn Underline Bridge Stone (Arch)	133/062
138m 21ch	Bridge	Coull Road Underline Bridge Stone (Arch)	133/063
138m 53ch	Bridge	Pairney Road Underline Bridge Stone (Arch)	133/064
138m 55ch	Bridge	Pairney Burn Underline Bridge Stone (Arch)	133/064A
139m 25ch	Bridge	Former Pairney Underline Occupation Bridge – Infilled and Removed	065
140m 09ch	Bridge	Mosshead Overline Bridge Stone (Arch)	133/066
140m 24ch	Crossing	Whitemoss Public Highway Automatic Half Barriers -	LEVELX
140m 46ch	Bridge	Morris's Underline Bridge Stone (Arch)	133/067
140m 53ch	Culvert	Underline Culvert Bridge / Pipe	068
140m 57ch	Bridge	Westburn Occupation Underline Bridge Stone (Arch)	133/069
140m 75ch	Culvert	Underline Culvert Bridge / Pipe	069A
141m 59ch	Bridge	Former Station Footbridge - Removed	070
141m 61ch	Station	Dunning	CLOSED
141m 67ch	Bridge	Underbridge Underline Bridge Stone (Arch)	133/071
142m 11ch	Bridge	Masterfield Overline Bridge Stone (Arch)	133/072
142m 36ch	Crossing	Easter Balgour Private User worked Crossing with Telephone -	LEVELX
142m 44ch	Bridge	Easter Balgour Occupation Underline Bridge Stone (Arch)	133/073
142m 70ch	Crossing	Baldinnies 1 Private User worked Crossing with Telephone -	LEVELX
143m 06ch	Bridge	Dunning Burn & Track Underline Bridge Pre-tensioned Concrete (Beam)	133/074
143m 31ch	Bridge	Inverdunning Overline Bridge Stone (Arch)	133/075
143m 69ch	Bridge	Gateside or Garvock Burn Underline Bridge Stone (Arch)	133/076
144m 09ch	Bridge	Broomhill Farm Overline Bridge Brick (Arch)	133/077
144m 17ch	Bridge	Broomhill Burn Underline Bridge Cast in-situ reinforced Concrete (Beam)	133/078
144m 17ch	Bridge	Broomhill Burn Side of Line Bridge Stone (Arch)	133/078A
144m 42ch	Bridge	Former Station Footbridge - Removed	079
144m 43ch	Station	Forteviot	CLOSED
144m 44ch	Crossing	Forteviot Public Highway Automatic Half Barriers -	LEVELX
144m 50ch	Bridge	Forteviot Viaduct – Water of May Early Steel / Brick (Truss)	133/080
144m 60ch	Bridge	Milton Farm Overline Bridge Brick / Brick (Arch)	133/081
145m 13ch	Culvert	Underline Culvert Bridge / Pipe	082
145m 13ch	Crossing	Forteviot Farm Private User worked Crossing with Telephone -	LEVELX
145m 38ch	Culvert	Underline Culvert Bridge / Pipe	083
145m 61ch	Bridge	Kildinny Farm Overline Bridge Brick / Brick (Arch)	133/084
146m 10ch	Culvert	Underline Culvert Bridge / Pipe	084A

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH – DUNDEE

146m 31ch	Crossing	Broombarns Private User worked Crossing with Telephone -	LEVELX
146m 31ch	Bridge	Broombarns Farm Underline Bridge Early Steel (Beam)	133/085
146m 60ch	Culvert	Underline Culvert Bridge / Pipe	085A
147m 09ch	Bridge	Farmhall Farm Overline Bridge Pre-tensioned Concrete / Metal (Beam)	133/086
147m 33ch	Bridge	Former Station Footbridge - Removed	087
147m 33ch	Station	Forgandenny	CLOSED
147m 38ch	Crossing	Forgandenny Ford Private User worked Crossing with Telephone -	LEVELX
147m 38ch	Crossing	Forgandenny Ford Private Footpath Crossing –	FOOTX
147m 55ch	Viaduct	Earn Viaduct Wrought Iron (4 Spans) / Metal (Riveted) (12 Beams)	VIADUCT
147m 61ch	Bridge	Earn Viaduct – River Earn	133/088
147m 65ch	Viaduct	Earn Viaduct Wrought Iron (4 Spans) / Metal (Riveted) (12 Beams)	VIADUCT
148m 06ch	Bridge	Former Underline Occupation Bridge – Infilled and Removed	089
148m 06ch	Bridge	Mailer Underline Culvert Bridge Stone / Masonry (Arch)	133/090
148m 42ch	Bridge	Mailer Ponds Underline Culvert Bridge Stone / Masonry (Arch)	133/091
148m 43ch	Bridge	Former Underline Occupation Bridge – Infilled and Removed	092
148m 62ch	Bridge	Kirkton of Mailer Farm Underbridge Underline Bridge Stone (Arch)	133/093
148m 66ch	Crossing	Kirkton of Mailer 2 Private User worked Crossing with Telephone -	LEVELX
149m 10ch	Bridge	Forgandenny Underline Bridge Pre-tensioned Concrete (Beam)	133/094
149m 23ch	Junction	Hilton Junction	JUNCTION
149m 23ch	Distance	Boundary Change from CDC2 45m 66ch to SCM3	BDYCHANGE
LINE JOINS FROM EDINBURGH via KIRKCALDY – SEE 5) BELOW			
149m 29ch	Tunnel	Moncreiffe Tunnel 149m 29ch - 150m 04ch (0.69 miles) -	TUNNEL
149m 56ch	Tunnel	Moncreiffe Tunnel	095
150m 04ch	Tunnel	Moncreiffe Tunnel 149m 29ch - 150m 04ch (0.69 miles) -	TUNNEL
150m 13ch	Bridge	Friarton Road Gas Works Bridge Overline Bridge Brick (Arch)	133/096
150m 29ch	Bridge	Breadalbane Terrace - Footbridge Steel	133/096A/001#1
150m 29ch	Bridge	Breadalbane Terrace - Footbridge Steel (Beam)	133/096A/001
150m 50ch	Bridge	Edinburgh Road A912 Overline Bridge Brick (Arch)	133/097
150m 61ch	Junction	Perth South Junction	JUNCTION
150m 61ch	Distance	Boundary Change from SCM4 to HGL1	BDYCHANGE
150m 61ch	Distance	Boundary Change from SCM4 to SCM5 (Distance Change from 151m 61ch to 21m 23ch)	BDYCHANGE
PERTH SOUTH JUNCTION – PERTH STATION (HIGHLAND LINES) (HGL1)			
150m 61ch	Distance	Boundary Change from HGL1 4 to SCM4	BDYCHANGE
150m 61ch	Junction	Perth South Junction	JUNCTION
151m 00ch	Bridge	Craigie Bridge Underline Bridge Brick (Arch)	133/098
151m 11ch	Viaduct	St Leonards Viaduct Brick (Arch)	VIADUCT
151m 11ch	Bridge	St Leonards Viaduct	133/099
151m 11ch	Viaduct	St Leonards Viaduct Brick (Arch)	VIADUCT
151m 20ch	Bridge	Station Footbridges South Platforms 1-4	100
151m 23ch	Bridge	Station Footbridge 1-4	101
151m 25ch	Station	Perth (8805)	PTH

2) PERTH – DUNDEE

PERTH SOUTH JUNCTION – DUNDEE CENTRAL JUNCTION (SCM5)			
21m 23ch	Distance	Boundary Change from SCM4 to SCM5 (Distance Change from 151m 61ch to 21m 23ch)	BDYCHANGE
21m 23ch	Junction	Perth South Junction	JUNCTION
21m 04ch	Bridge	Craigie Bridge Underline Bridge Brick (Arch)	133/098
20m 73ch	Viaduct	St Leonards Viaduct Brick (Arch)	VIADUCT
20m 73ch	Bridge	St Leonards Viaduct	133/099
20m 73ch	Viaduct	St Leonards Viaduct Brick (Arch)	VIADUCT
20m 64ch	Bridge	Station Footbridges South Platforms 1-4	100
20m 64ch	Station	Perth (8805)	PTH
20m 59ch	Bridge	Kings Place Underline Bridge Steel (Beam)	134/044
20m 50ch	Bridge	King Street Underline Bridge Steel (Beam)	134/043

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH - DUNDEE

20m 47ch	Bridge	James Street Underline Bridge Steel (Beam)	134/042
20m 43ch	Bridge	Scott Street Underline Bridge Early Steel (Beam)	134/041
20m 38ch	Bridge	Nelson Street Underline Bridge Early Steel	134/040
20m 34ch	Bridge	Former Station Subway – Removed	039
20m 34ch	Viaduct	Princes Street Viaduct Brick / Mass Concrete (Arch)	VIADUCT
20m 32ch	Bridge	Princes Street (Shear) Underline Bridge Early Steel (Beam)	134/038
20m 30ch	Station	Princes Street	CLOSED
20m 29ch	Bridge	Princes Street Viaduct Brick / Mass Concrete (Arch)	134/037
20m 25ch	Viaduct	Princes Street Viaduct Brick / Mass Concrete (Arch)	VIADUCT
20m 25ch	Bridge	Tay Street (Shear) Underline Bridge Steel (Beam)	134/036
20m 24ch	Viaduct	Tay Viaduct Wrought Iron / Brick (Beam) (22Arches/Spans)	VIADUCT
20m 20ch	Bridge	Tay Viaduct - River Tay (5 Spans)	134/035(S1-5)
20m 15ch	Bridge	Tay Viaduct – Moncrieffe (Friarton) Island (10 Arches)	134/035(A6-15)
20m 07ch	Bridge	Tay Viaduct - River Tay (Willowgate) (7 Spans)	134/035(S16-22)
20m 04ch	Viaduct	Tay Viaduct Wrought Iron / Brick (Beam) (22Arches/Spans)	VIADUCT
19m 79ch	Station	Barnhill	CLOSED
19ch 64ch	Bridge	Former Barnhill Cottage Undeline Bridge –Infilled and Removed	034
19ch 41ch	Bridge	Former Craighbank Footpath Underline Bridge – Infilled and Removed	033
19m 30ch	Crossing	Former Easter Cottages Foot Crossing – Removed	FOOTX
19m 20ch	Bridge	Friarton Bridge M90 Overline Bridge Cast in-situ reinforced Concrete (Beam)	134/032E
18m 79ch	Bridge	Sailing Club Overline Bridge Early Steel / Brick (Beam)	134/032
18m 50ch	Crossing	Walnut Grove Private User worked Crossing with Telephone with Whistleboard -	LEVELX
18m 09ch	Crossing	Pye Road Private User worked Crossing with Telephone with Whistleboards -	LEVELX
17m 29ch	Bridge	Former Station Footbridge – Removed	031B
17m 27ch	Station	Kilfauns	CLOSED
16m 78ch	Crossing	Seggieden West Private User worked Crossing with Minature Stop Lights -	LEVELX
16m 68ch	Culvert	Underline Culvert Bridge / Pipe – Langley Burn	031A
15m 74ch	Crossing	Tofthill Private User worked Crossing with Telephone with Whistleboards -	LEVELX
15m 74ch	Crossing	Tofthill Private Footpath Crossing with Whistleboards -	FOOTX
15m 74ch	Bridge	Cattle Creep Underline Bridge Cast in-situ reinforced Concrete / Brick (Beam)	134/031
15m 46ch	Crossing	Inchyra Village Crossing with Telephone with Whistleboards -	LEVELX
14m 66ch	Bridge	Cairnie Pow Burn Underline Bridge Early Steel / Brick (Beam)	134/030
14m 65ch	Bridge	Cairnie Pow Burn Side of Line Bridge Stone (Arch)	134/029A
14m 65ch	Bridge	Todds Bridge St Madoe's B958 Overline Bridge Early Steel / Brick (Beam)	134/029
14m 50ch	Bridge	Cairnie Pow Burn Underline Bridge Steel / Brick (Beam)	134/028
14m 42ch	Bridge	Former Station Footbridge - Removed	027
14m 42ch	Station	Glencarse	CLOSED
14m 40ch	Bridge	Glencarse Footbridge Steel / Pre-tensioned Concrete	134/026A/1
14m 36ch	Bridge	Cairnie Pow Burn Underline Bridge Brick / Brick (Arch)	134/026
14m 21ch	Crossing	Pitcoag Private User worked Crossing with Telephone -	LEVELX
14m 21ch	Crossing	Pitcoag Private Footpath Crossing -	FOOTX
13m 52ch	Bridge	Glendoick Garden Centre - Foss Overline Bridge Brick / Stone (Arch)	134/025
13m 49ch	Culvert	Underline Culvert Bridge / Pipe – Broadlie Burn	024A
13m 25ch	Crossing	Former Ardgath West Crossing – Removed	LEVELX
12m 57ch	Crossing	Former Ardgath East Crossing – Removed	LEVELX
12m 34ch	Crossing	Murie Public Highway Automatic Half Barriers –	LEVELX
12m 06ch	Crossing	Former North Murie Farm Crossing – Removed	LEVELX
11m 56ch	Crossing	Inchcoonans Public Highway Automatic Half Barriers -	LEVELX
11m 34ch	Bridge	Inchcoonans Overbridge Overline Bridge Pre-tensioned Concrete (Beam)	134/024
10m 79ch	Bridge	Cattle Creep Underline Bridge Cast in-situ reinforced Concrete / Brick (Beam)	134/023
10m 72ch	Crossing	Former Wardheads Farm Crossing – Removed	LEVELX
10m 57ch	Bridge	Pow of Errol Underline Bridge Brick / Brick (Arch)	134/022
10m 45ch	Crossing	Errol Public Highway Manually Controlled Barriers –	LEVELX
10m 41ch	Former Station Footbridge – Removed		021
10m 41ch	Station	Errol	CLOSED
9m 60ch	Culvert	Underline Culvert Bridge / Pipe	020A
9m 52ch	Bridge	Grange Pow Burn Underline Bridge Brick / Brick (Arch)	134/020
9m 18ch	Crossing	Grange Public Highway Automatic Half Barriers -	LEVELX

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH – DUNDEE

8m 78ch	Crossing	Waterybutts West Public Footpath Crossing -	FOOTX
8m 53ch	Bridge	Bogmill Pow Culvert Underline Bridge Brick / Brick (Arch)	134/019
8m 12ch	Crossing	Inchtute Public Highway Automatic Half Barriers –	LEVELX
8m 10ch	Station	Inchtute	CLOSED
8m 09ch	Bridge	Former Station Footbridge - Removed	018
7m 32ch	Bridge	Culvert Underbridge Underline Bridge Stone / Masonry (Arch)	134/017
7m 22ch	Crossing	Kingston Private User worked Crossing with Telephone -	LEVELX
7m 22ch	Crossing	Kingston Private Footpath Crossing -	FOOTX
6m 74ch	Culvert	Underline Culvert Bridge / Pipe	016A
6m 47ch	Crossing	Former Rawes Farm Private Crossing – removed	LEVELX
6m 02ch	Crossing	Templehall Public Highway Automatic Half Barriers -	LEVELX
5m 57ch	Bridge	Huntley (Mondragon) Burn Underline Bridge Brick / Brick (Arch)	134/016
5m 55ch	Crossing	Longforgan Public Highway Manually Controlled Barriers -	LEVELX
5m 52ch	Bridge	Former Station Footbridge - Removed	015
5m 52ch	Station	Longforgan	CLOSED
5m 26ch	Culvert	Underline Culvert Bridge / Pipe - Clatteringbrigs	14A
5m 10ch	Crossing	Clatteringbrigs Farm Private Crossing	LEVELX
4m 63ch	Bridge	Cattle Creep Underline Bridge Steel / Brick (Beam)	134/014
4m 49ch	Bridge	Former Philmore Quarry Underline Bridge – Infilled and Removed	013
4m 30ch	Bridge	Kingoodie Quarry Footpath (Linlithgow Place) Underbridge Underline Bridge Stone (Arch)	134/012
4m 24ch	Bridge	Kingoodie Quarry (The Neuk) Underbridge Underline Bridge Stone (Arch)	134/011
4m 06ch	Bridge	Kingoodie (Errol Road) Overline Bridge Stone (Arch)	134/010
3m 69ch	Bridge	Former Old Quarry Underline Bridge – Removed and Embankment Made	009
3m 65ch	Bridge	Former Old Quarry Underline Bridge – Removed and Embankment Made	008
3m 52ch	Bridge	Station Footbridge - Steel	007
3m 49ch	Station	Invergowrie	ING
3m 29ch	Bridge	Millburn Bridge Invergowrie Burn Underline Bridge Stone (Arch)	134/006
3m 22ch	Bridge	Riverside Avenue A85 Overbridge Overline Bridge Pre-tensioned Concrete (Beam)	134/005/1
2m 56ch	Bridge	Sea Road Bridge Underline Bridge Steel / Cast in-situ reinforced Concrete (Beam)	134/005
2m 26ch	Bridge	Riverside Drive Overline Bridge Steel (Beam)	134/004
1m 54ch	Bridge	Riverside (Harris Academy) Footbridge Steel	134/003(2)
1m 14ch	Station	Magdalen Green	CLOSED
1m 13ch	Bridge	Former Station Footbridge – Removed	003(1)
1m 13ch	Bridge	Magdalen Yard Footbridge Steel	134/002
0m 67ch	Bridge	Riverside Approach Overline Bridge Steel (Beam)	134/001
0m 40ch	Bridge	Seabraes Public Footbridge – New Steel Suspension Bridge	187B
0m 36ch	Junction	Dundee Central Junction	JUNCTION
0m 36ch	Distance	Boundary Change From SCM5 to ECN2 (Distance Change from 0m 36ch to 58m 69ch)	BDY CHANGE

DUNDEE CENTRAL JUNCTION – DUNDEE STATION (ECM2)

58m 69ch	Distance	Boundary Change From ECN2 to SCM5 (Distance Change from 58m 69h to 0m 36ch)	BDY CHANGE
58m 69ch	Junction	Dundee Central Junction	JUNCTION
59m 10ch	Bridge	Former Goods Shed Overline Bridge - Removed	188
59m 14ch	Bridge	Additional Offices Side Entance (1 Pitch Roof South)	188E
59m14ch	Bridge	Additional Offices Side Entrance (1 Pitch Roof Middle)	188F
59m 14ch	Station	Dundee (9039)	DEE
59m 16ch	Bridge	Station Side Entrance (4 Pitch Roof)	188A
59m 16ch	Bridge	Station Side Parcels Entrance (2 Pitch Roof)	188B
59m 17ch	Bridge	Station Side Staff Entrance (1 Pitch Roof) North End	188C
59m 20ch	Bridge	Former North End Station Entrance Footbridge - Removed	188D
59m 21ch	Bridge	Dundee Station - Sump & Sewer Underline Bridge Brick (Arch)	090/188G
59m 22ch	Bridge	Former South Union Street Overline Bridge – Incorporated in 188J	188H
59m 23ch	Bridge	Dundee Station Overline Bridge Cast in-situ reinforced Concrete (Beam)	090/188J
59m 25ch	Bridge	Union Street Bridge Overline Bridge Wrought Iron (Beam)	090/189

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH - DUNDEE

3) GLASGOW QUEEN STREET – GREENHILL LOWER JUCTION (VIA CROY)

GLASGOW QUEEN STREET (HIGH LEVEL) – GREENHILL UPPER JUNCTION (EGM1)

0m 00ch	Station	Glasgow Queen Street (High Level) (9950)	GLQ
0m 05ch	Bridge	Cathedral Street Overline Bridge Wrought Iron (Truss)	070/130
0m 09ch	Bridge	Buchanan Galleries Overline Bridge Steel (Beam)	070/000.0190
<i>0m 10ch</i>	<i>Bridge</i>	<i>Former Holmhead Street / Cunningham Street Overline Bridge – Built over by Buchanan Galleries</i>	<i>129</i>
<i>0m 11ch</i>	<i>Bridge</i>	<i>Former Signalling Access Bridge - Removed</i>	<i>128</i>
0m 15ch	Tunnel	Queen Street Tunnel 0m 15ch - 0m 60ch (0.56 miles) -	TUNNEL
0m 15ch	Tunnel	Queen Street Tunnel	127
0m 60ch	Tunnel	Queen Street Tunnel 0m 15ch - 0m 60ch (0.56 miles) -	TUNNEL
0m 67ch	Bridge	Pinkston Road (Kepoch Hill Road) Overline Bridge Stone (Arch)	070/126
<i>0m 73ch</i>	<i>Bridge</i>	<i>Former Pickstone Iron Works Overline Bridge - Removed</i>	<i>125</i>
<i>0m 78ch</i>	<i>Bridge</i>	<i>Former Brick Works Overline Intersection Bridge - Removed</i>	<i>124</i>
1m 12ch	Bridge	St Rollox Drive - Overline - Bridge Concrete beam	070/123(2)
<i>1m 12ch</i>	<i>Bridge</i>	<i>Former Fountain Well Steet - Overline Bridge Early Steel (Beam) - Rebuilt</i>	<i>070/123(1)</i>
1m 20ch	Bridge	Keppoch Hill Road Overline Bridge Pre-tensioned Concrete (Beam)	070/122
1m 25ch	Junction	Cowlairs South Junction	JUNCTION
<i>1m 25ch</i>	<i>Bridge</i>	<i>Former Gourlay Street Overline Bridge Early Steel (Beam) - Removed</i>	<i>070/121</i>
<i>1m 35ch</i>	<i>Bridge</i>	<i>Former Cowlairs Railway Works Footbridge - Removed</i>	<i>120A</i>
1m 38ch	Station	Cowlairs	CLOSED
<i>1m 40ch</i>	<i>Bridge</i>	<i>Former Underline Bridge / Subway to Cowlairs Works & Station– Infilled and removed</i>	<i>120</i>
1m 67ch	Junction	Cowlairs West Junction	JUNCTION
1m 67ch	Bridge	Hawthorn Street Underline Bridge Steel / Masonry (Riveted)	070/119
2m 12ch	Junction	Cowlairs East Junction	JUNCTION
<i>2m 14ch</i>	<i>Bridge</i>	<i>Former Intersection Overline Bridge L&D Rly Hamilton Hill Branch</i>	<i>118</i>
2m 12ch	Crossing	Former Crossing – Ashfield Colliery	LEVELX
2m 31ch	Bridge	Everard Drive (Former Occupation) - Ashgill Road Overline Bridge Stone (Arch)	070/117
2m 40ch	Bridge	Overline Pipe/ Utility Bridge	116A
2m 45ch	Bridge	Colston Road Overline Bridge Steel / Cast in-situ reinforced Concrete (Beam)	070/116
2m 57ch	Bridge	North Coltpark Former Quarry Overline Occupation Bridge Stone (Arch)	070/115
2m 72ch	Bridge	Kirkintilloch Road Overline Bridge Pre-tensioned Concrete (Beam)	070/114
2m 75ch	Culvert	Underline Culvert / Pipe Bridge	113
3m 17ch	Bridge	Crowhill Road (shear) Underline Bridge Steel (Beam)	070/112
3m 20ch	Bridge	Station Footbridge	111A
3m 20ch	Station	Bishopbriggs (9940)	BBG
3m 22ch	Bridge	Springfield Road Underline Bridge Stone (Arch)	070/111
3m 12ch	Culvert	Bishopbriggs Burn Underline Culvert Bridge	110A
3m 55ch	Bridge	Wester Cleddans Road Overline Bridge Pre-tensioned Concrete (Beam)	070/110
4m 46ch	Junction	Cadder West Junction	JUNCTION
4m 47ch	Bridge	Old Westerhill Road Overline Bridge Pre-cast Concrete (Beam)	070/109
4m 45ch	Bridge	Westerhill Road (New) Overline Bridge	108A
5m 34ch	Junction	Cadder East Junction	JUNCTION
5m 40ch	Bridge	Cadder Crosshill Road Overline Bridge Pre-tensioned Concrete / Stone (Beam)	070/108
6m 21ch	Station	Lenzie (9955)	LNZ
6m 21ch	Bridge	Station Footbridge	107A
6m 26ch	Bridge	Lenzie Road Underline Bridge Pre-tensioned Concrete (Beam)	070/107
6m 57ch	Bridge	Easter Garngaber Road Underline Bridge Stone (Arch)	070/106
6m 68ch	Bridge	Underbridge Underline Bridge Stone (Arch)	070/104A
6m 68ch	Viaduct	Garngaber/Lenzie Viaduct Stone (Arch)	VIADUCT
6m 70ch	Bridge	Garngaber/Lenzie Viaduct ((Former Mineral Rly) Innotaive Way & Bothlin Burn)	070/105
6m 71ch	Viaduct	Garngaber/Lenzie Viaduct Stone (Arch)	VIADUCT
6m 74ch	Bridge	Underline Culvert / Bridge – Canal Feeder	104A
7m 30ch	Bridge	Calfmuir Road Overbridge Overline Bridge Pre-cast Concrete (Beam)	070/104
<i>7m 49ch</i>	<i>Bridge</i>	<i>Former Faulhead Overline Occupation Bridge - Removed</i>	<i>103</i>
8m 02ch	Bridge	Faulhead (Chryston Road) Underbridge Underline Bridge Stone (Arch)	070/102

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH – DUNDEE

8m 23ch	Viaduct	Waterside Viaduct Stone (Arch)	VIADUCT
8m 24ch	Bridge	Waterside Viaduct – Luggie Water	070/101
8m 26ch	Viaduct	Waterside Viaduct Stone (Arch)	VIADUCT
8m 52ch	Bridge	Drumbreck Underbridge Underline Bridge Stone (Arch)	070/100
9m 62ch	Bridge	Waterpipe Pipe Bridge Steel (Armco Pipe)	070/099A
9m 69ch	Bridge	Drumgrew B8048 Overline Bridge Steel / Brick (Beam)	070/099
10m 03ch	Loop	Gartshore Loop West	LOOP
10m 47ch	Loop	Gartshore Loop East	LOOP
10m 47ch	Bridge	Easter Board Farm (Gartshore Mine) Underline Bridge Stone (Arch)	070/098
10m 74ch	Viaduct	Croy Viaduct Stone (Arch)	VIADUCT
10m 76ch	Bridge	Croy Viaduct – Howe Road & Moss Water	070/097
10m 78ch	Viaduct	Croy Viaduct Stone (Arch)	VIADUCT
11m 30ch	Culvert	Underline Culvert Bridge / Pipe	096A
11m 40ch	Station	Croy (9943)	CRO
11m 40ch	Bridge	Croy Overbridge Overline Bridge Pre-tensioned Concrete (Beam)	070/096
11m 42ch	Bridge	Croy Station Overbridge Constarry Road Overline Bridge Pre-tensioned Concrete (Beam)	070/095A
12m 44ch	Bridge	Wester Dullatur Footbridge Pre-cast Concrete (Portal)	070/095
12m 68ch	Station	Dullatur	CLOSED
12m 67ch	Bridge	Former Station Footbridge – Removed	094A
12m 69ch	Bridge	Dullatur (Glen Road) Underbridge Underline Bridge Stone (Arch)	070/094
13m 06ch	Bridge	Chanticleer Burn Underline Bridge Stone (Arch)	070/093
13m 22ch	Bridge	Old Parish Road Dullatur Underline Bridge Stone (Arch)	070/092
13m 56ch	Bridge	Former Westerwood No1 Underline Occupation Bridge	091
13m 69ch	Bridge	Former Westerwood No2 Underline Occupation Bridge	090
14m 13ch	Bridge	Drysdale Road Underline Bridge Stone (Arch)	070/089
14m 30ch	Bridge	Netherwood Former Quarry Tramway Underline Bridge Stone (Arch)	070/088
14m 46ch	Bridge	Netherwood Former Cottages Overline Bridge - Removed	087
14m 67ch	Bridge	Netherwood Farm Underline Bridge Cast in-situ reinforced Concrete (Arch)	070/086
15m 08ch	Bridge	Wyndford Road Overbridge Overline Bridge Pre-cast Concrete / Masonry (Beam)	070/085
15m 39ch	Station	Castlecarry	CLOSED
15m 42ch	Bridge	Former Station Footbridge	084A
15m 50ch	Viaduct	Castlecarry Viaduct Stone / Masonry (Arch) (9 Arches)	VIADUCT
15m 51ch	Bridge	Castlecarry Viaduct – Works Road (Arch 1)	070/084(A1)
15m 52ch	Bridge	Castlecarry Viaduct – Red Burn (Arch 3)	070/084(A3)
15m 53ch	Bridge	Castlecarry Viaduct – Castlecarry Road (Arch 4)	070/084(A4)
15m 56ch	Bridge	Castlecarry Viaduct – M80 Motorway (Arches 5-8)	070/084(A5-8)
15m 59ch	Bridge	Castlecarry Viaduct – Public Footpath (Arch 9)	070/084(A9)
15m 59ch	Viaduct	Castlecarry Viaduct Stone / Masonry (Arch) (9 Arches)	VIADUCT
15m 78ch	Bridge	Intersection Underline Bridge with SCM3/062 Intersection Bridge Steel / Steel (Beam)	070/083
16m 12ch	Bridge	Castlecarry Brick Works Underline Bridge Stone (Arch)	070/082
16m 46ch	Bridge	Allandale Overbridge Overline Bridge Pre-tensioned Concrete (Beam)	070/081
16m 76ch	Bridge	Skipperton Glen Underline Bridge Stone (Arch)	070/080
16m 78ch	Bridge	Skipperton Burn Underline Bridge Stone (Arch)	070/079A
17m 13ch	Bridge	Forestquarter Greenhill Underline Bridge Brick (Arch)	070/079
17m 29ch	Junction	Greenhill Upper Junction	JUNCTION
17m 29ch	Distance	Boundary Change from EGM1 to GHL (Distance Change 0m 00ch)	BDYCHANGE

GREENHILL UPPER JUNCTION - GREENHILL LOWER JUNCTION (GHL)

0m 00ch	Distance	Boundary Change from GHL to EGM1 (Distance Change from 17m 29ch)	BDYCHANGE
0m 00ch	Junction	Greenhill Upper Junction	JUNCTION
0m 60ch	Junction	Greenhill Lower Junction	JUNCTION
0m 60ch	Distance	Boundary Change from GHL to SCM3 (Distance Change to 160m 63ch)	BDYCHANGE

GLASGOW LINE Via CROY JOINS TO PERTH LINE – SEE 1) ABOVE

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH - DUNDEE

4) EDINBURGH – LARBERT JUNCTION (VIA POLMONT)

EDINBURGH WAVERLEY STATION - EDINBURGH WAVERLEY WEST JUNCTION ([EGM4](#))

0m 00ch	Station	Edinburgh Waverley (9328)	EDB
0m 00ch	Bridge	<i>Waverley Station South Footbridge – Partly Removed</i>	001
0m 04ch	Bridge	Waverley Bridge Overline Bridge Early Steel	002/002
0m 04ch	Bridge	Waverley Steps & Footbridge Early Steel	002/003
0m 04ch	Bridge	<i>Former Station Footbridge – Removed</i>	004
0m 05ch	Bridge	North Bridge Overline Bridge Wrought Iron	002/005
0m 15ch	Junction	Waverley West Junction	JUNCTION
0m 15ch	Distance	Boundary Change From EGM4 to EGM3	BDY CHANGE

EDINBURGH WAVERLEY WEST JN -HAYMARKET WEST ([EGM3](#))

0m 15ch	Distance	Boundary Change From EGM3 to EGM4	BDY CHANGE
0m 16ch	Tunnel	Mound Tunnels 8ch	TUNNEL
0m 19ch	Bridge	Mound Tunnel	001
0m 22ch	Tunnel	Mound Tunnels 8ch	TUNNEL
0m 24ch	Bridge	<i>Former Gardens Footbridge - Removed</i>	001A
0m 31ch	Bridge	Gardens Timber Footbridge Timber (Truss)	090/001B
0m 42ch	Bridge	Gardens Overline Bridge Steel (Beam)	090/001C
0m 47ch	Tunnel	Haymarket North & South Tunnels 47ch	TUNNEL
0m 70ch	Bridge	Haymarket Tunnels	002
1m 14ch	Tunnel	Haymarket North & South Tunnels 47ch	TUNNEL
1m 17ch	Bridge	<i>Former Station Footbridge - Removed</i>	003(1)
1m 20ch	Station	Haymarket (9419)	HYM
1m 20ch	Bridge	Station Footbridge	003(2)
1m 23ch	Distance	Boundary Change from EGM3-EGM2 Distance Change (46m 00ch)	BDY CHANGE

HAYMARKET WEST JUNCTION – POLMONT JUNCTION ([EGM2](#))

46m 00ch	Distance	Boundary Change from EGM3-EGM2 Distance Change (1m 23ch)	BDY CHANGE
45m 52ch	Bridge	Russel Road (shear) Underline Bridge Steel (Beam)	090/004
45m 41ch	Bridge	Roseburn Street Underline Bridge Pre-tensioned Concrete (Beam)	090/005
45m 28ch	Bridge	Grant Westfield Underline Bridge Brick (Arch)	090/006
45m 18ch	Bridge	Water Of Leith Underline Bridge Stone (Arch)	090/007
45m 01ch	Bridge	Walkway Underline Bridge Cast in-situ reinforced Concrete (Arch)	090/007A
45m 01ch	Bridge	Balgreen Road Underline Bridge Wrought Iron (Beam)	090/008
44m 73ch	Junction	Haymarket West Junction	JUNCTION
44m 40ch	Bridge	<i>Former Stenhouse Avenue West Occupation Underbridge</i>	009
44m 24ch	Bridge	Carrickknowe Footbridge Timber (Truss)	090/009A
44m 06ch	Bridge	Carrickknowe Tram Overline Bridge Pre-tensioned Concrete	090/009-1
43m 73ch	Junction	Former Saughton Junction	JUNCTION
43m 56ch	Station	Saughton (Corstorphine)	CLOSED
43m 57ch	Bridge	<i>Former Station Subways – Infilled and removed</i>	001A
43m 59ch	Bridge	Saughton Road Underline Bridge Steel (Beam)	070/001
43m 22ch	Bridge	Broomhouse Road Underline Bridge Steel (Beam)	070/002
43m 00ch	Bridge	South Gyle Access Underline Bridge Steel (Beam)	070/002A
42m 38ch	Bridge	Cultings Road (South Gyle) Underline Bridge Cast in-situ reinforced Concrete (Beam)	070/003
42m 33ch	Bridge	Station Accessible Footbridge	003-3
42m 32ch	Station	Edinburgh Park (9395)	EDP
42m 20ch	Bridge	Edinburgh Park Tram Overline Bridge Pre-tensioned Concrete	070/003-2
42m 14ch	Tunnel	A720(T)/M8 Fairview Overline Bridge Portal	TUNNEL
42m 11ch	Bridge	A720(T)/M8 Fairview Overline Bridge Pre-tensioned Concrete	070/003-1
42m 07ch	Tunnel	A720(T)/M8 Fairview Overline Bridge Portal	TUNNEL
42m 04ch	Bridge	Gogar Goods Overline Bridge Stone (Arch)	070/004

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH - DUNDEE

41m 77ch	Bridge	Gogar Burn Underline Bridge Early Steel (Beam)	070/005
41m 65ch	Station	Gogar	CLOSED
41m 62ch	Bridge	Gogar Station (Gogar Bank) Overline Bridge Stone (Arch)	070/006
40m 76ch	Bridge	Roddinglaw Overline Bridge Stone (Arch)	070/007
40m 50ch	Bridge	Ashley East Occupation & Burn Underline Bridge Stone (Arch)	070/008
40m 27ch	Bridge	Ashley (East Norton) Freeland's Road Underline Bridge Pre-tensioned Concrete (Beam)	070/009
39m 66ch	Bridge	Norton Mains Overline Bridge Pre-tensioned Concrete (Beam)	070/010
39m 51ch	Bridge	Norton Drive (Norton House Hotel) Underline Bridge Pre-tensioned Concrete (Beam)	070/011
39m 06ch	Station	Ratho	CLOSED
39m 05ch	Bridge	Former Station Footbridge – Removed	011A
39m 01ch	Bridge	Ex Station Road Overline Bridge Stone (Beam)	070/012
39m 00ch	Bridge	Ratho Harvest Road Overline Bridge Pre-tensioned Concrete (Beam)	070/012A
38m 71ch	Junction	Newbridge (Bathgate) Junction	JUNCTION
38m 55ch	Bridge	Bathgate Junction Cottages (Tarmac Plant) Underline Bridge Stone (Arch)	070/013
38m 54ch	Bridge	M9 Newbridge Junction Underline Bridge Steel / Cast in-situ reinforced Concrete (Troughing)	070/013A
38m 23ch	Bridge	Cliftonhall Road (Newbridge Industrial Estate) Underline Bridge Stone (Arch)	070/014
38m 01ch	Viaduct	36 Arch (Ratho/Newbridge) Viaduct Stone (Arch)	VIADUCT
37m 05ch	Bridge	36 Arch Viaduct (Arch 3) River Almond	070/015(A3)
37m 62ch	Bridge	36 Arch Viaduct (Arch 36) The Haugh Road	070/015(A36)
37m 64ch	Viaduct	36 Arch (Ratho/Newbridge) Viaduct Stone (Arch)	VIADUCT
37m 33ch	Viaduct	7 Arches Viaduct Stone (Arch)	VIADUCT
37m 31ch	Bridge	7 Arches Viaduct (Arch 2) Birdsmill Road	070/016(A2)
37m 30ch	Bridge	7 Arches Viaduct (Arch 3) Brox Burn	070/016(A3)
37m 28ch	Bridge	7 Arches Viaduct (Arch 5) Edinburgh Road A89	070/016(A5)
37m 26ch	Bridge	7 Arches Viaduct (Arch 6) Edinburgh Road Footpath	070/016(A6)
37m 24ch	Viaduct	7 Arches Viaduct Stone (Arch)	VIADUCT
37m 06ch	Bridge	Chesterlaw Occupation Underline Bridge Stone (Arch)	070/017
36m 67ch	Bridge	Chesterlaw (West Farm) Penial Place Underline Bridge Stone (Arch)	070/018
36m 16ch	Bridge	Broomhouse Overline Bridge Stone (Arch)	070/019
36m 02ch	Bridge	Niddry Castle Overline Bridge Steel / Pre-cast Concrete (Arch)	070/020
35m 73ch	Bridge	Niddry Burn Underline Bridge Wrought Iron (Beam)	070/021
35m 54ch	Junction	Winchburgh Junction	JUNCTION
35m 48ch	Tunnel	Winchburgh Tunnel 35m 32ch - 35m 48ch (0.2 miles) -	TUNNEL
35m 40ch	Tunnel	Winchburgh Tunnel	021A
35m 32ch	Tunnel	Winchburgh Tunnel 35m 32ch - 35m 48ch (0.2 miles) -	TUNNEL
35m 22ch	Station	Witchburgh	CLOSED
35m 19ch	Bridge	Former Station Footbridge – Converted to Aqueduct	022(1)
35m 19ch	Bridge	Aqueduct Overline Bridge Pre-cast Concrete (Beam)	070/022(2)
35m 04ch	Bridge	Gas Pipe Bridge Steel (Armco Pipe)	070/022A
35m 03ch	Bridge	Myre Bridge Overline Bridge Pre-tensioned Concrete (Beam)	070/023
35m 02ch	Culvert	Underline Culvert Bridge / Pipe – Swine Burn	023A
34m 42ch	Bridge	Priestinch Overline Bridge Stone (Arch)	070/024
34m 26ch	Bridge	Aqueduct Overline Bridge Stone (Arch)	070/025
33m 66ch	Bridge	Graigton Overline Bridge Stone (Arch)	070/026
33m 53ch	Bridge	Stone Couple Overline Bridge Stone (Arch)	070/027
33m 27ch	Bridge	Cockmuir Overline Bridge Stone (Arch)	070/028
33m 16ch	Bridge	Philipstoun Mill B8046 Overline Bridge Pre-cast Concrete (Portal)	070/029
32m 64ch	Bridge	Philipstoun Station Overline Bridge Stone (Arch)	070/030
32m 64ch	Bridge	Former Station Footbridge – Removed	030A
32m 61ch	Station	Philipstoun	CLOSED
32m 38ch	Bridge	Pardovan Burn Underline Bridge Stone (Arch)	070/031
32m 20ch	Bridge	Cattle Creep Underline Bridge Stone (Arch)	070/031A
32m 08ch	Bridge	Pardovan Underline Bridge Stone (Arch)	070/032
32m 72ch	Bridge	Former Occupation Underline Bridge – Infilled and removed	033
31m 15ch	Bridge	Park Road Overline Bridge Pre-tensioned Concrete (Beam)	070/034
30m 07ch	Bridge	Maitlands (Bowmore Distillery) Underline Bridge Early Steel (Beam)	070/035
29m 62ch	Bridge	Provost Road Underline Bridge Steel (Beam)	070/036
29m 60ch	Bridge	Skew High Port (Linlithgow) Underline Bridge Steel (Beam)	070/037

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH - DUNDEE

29m 55ch	Station	Linlithgow (9438)	LIN
29m 54ch	Bridge	Linlithgow Station Subway Underline Bridge Stone (Arch)	070/037A
29m 54ch	Bridge	Linlithgow Station Road Underline Bridge Early Steel (Beam)	070/038
29m 39ch	Bridge	Dog Well Wynd - Strawberry Bank Footpath Underline Bridge Stone (Arch)	070/039
29m 27ch	Bridge	Lion Well Wynd Footbridge Steel (Beam)	070/040
29m 17ch	Bridge	Union Road Underline Bridge Stone (Arch)	070/041
29m 06ch	Bridge	Preston Road Underline Bridge Steel (Beam)	070/042
28m 71ch	Bridge	Armadale Road (A706) Underline Bridge Stone (Arch)	070/043
28m 53ch	Bridge	Stackbridge Culvert Underline Bridge Stone (Arch)	070/044
28m 48ch	Bridge	Cellars Underline Bridge Stone (Arch)	070/045
28m 34ch	Bridge	Mill Road (Linlithgow) Underline Bridge Stone (Arch)	070/046
28m 26ch	Viaduct	Avon Viaduct Stone (Arch) (23 Arches)	VIADUCT
28m 16ch	Bridge	Avon Viaduct – (Arch 3) River Avon Heritage Trail	070/047(A3)
28m 16ch	Bridge	Avon Viaduct – (Arches 4-7) – River Avon	070/047(A4-7)
28m 11ch	Bridge	Avon Viaduct – (Arch 16) Manuelhaugh Road	070/047(A16)
28m 06ch	Viaduct	Avon Viaduct Stone (Arch) (23 Arches)	VIADUCT
27m 46ch	Bridge	High Manuel Road Underline Bridge Stone (Arch)	070/048
27m 39ch	Bridge	Former Intersection (Slammerman Branch) Underline Bridge – Infilled and Removed	049
27m 34ch	Station	Manuel	CLOSED
27m 31ch	Loop	Polmont East Down Loop	LOOP
27m 10ch	Bridge	Myrehead Road Overline Bridge Early Steel (Beam)	070/050
27m 05ch	Loop	Polmont East Down Loop	LOOP
26m 30ch	Bridge	Grass Road Overline Bridge Pre-cast Concrete / Masonry (Beam)	070/051
26m 20ch	Bridge	Maddiston Bypass Overline Bridge Pre-tensioned Concrete (Beam)	070/051A
26m 05ch	Bridge	Runford (Nicolton Road) Overline Bridge Pre-tensioned Concrete (Beam)	070/052
26m 02ch	Bridge	Nicolton Burn Underline Bridge Cast in-situ reinforced Concrete (Beam)	070/053
25m 50ch	Bridge	Battock Overline Bridge Cast in-situ reinforced Concrete (Beam)	070/054
25m 20ch	Bridge	Whyteside Underline Bridge Cast in-situ reinforced Concrete (Beam)	070/055
25m 07ch	Culvert	Underline Culvert Bridge / Pipe – Polmont Burn	055A
25m 00ch	Station	Polmont (9936)	PMT
24m 76ch	Bridge	Station Footbridge	055B
24m 77ch	Bridge	B810 Station Road Overline Bridge Early Steel (Beam)	070/056
24m 75ch	Bridge	Former Polmont Station Footbridge – Removed	056A
24m 64ch	Bridge	Polmont Junction Footbridge Stone (Arch)	070/057
24m 60ch	Junction	Polmont Junction	JUNCTION
24m 60ch	Distance	Boundary Change from EGM1 to PMT Distance Change (21m 20ch)	BDY CHANGE

POLMONT JUNCTION – LARBERT JUNCTION (PMT)

21m 20ch	Distance	Boundary Change from PMT to EGM1 Distance Change (24m 60ch)	BDY CHANGE
21m 20ch	Junction	Polmont Junction	JUNCTION
21m 21ch	Loop	Polmont North Up Loop S	LOOP
21m 59ch	Loop	Polmont North Up Loop N	LOOP
21m 68ch	Bridge	Main Street Redding Overline Bridge Stone (Arch)	076/001
21m 76ch	Bridge	Former Pipe Overbridge - Removed	001A
21m 72ch	Bridge	Pipe Overbridge Pipe Bridge Steel (Truss)	076/001B
21m 76ch	Bridge	Redding Road Footbridge Steel	076/001C
21m 77ch	Bridge	B905 Redding Road Overline Bridge Stone (Arch)	076/002
21m 78ch	Bridge	Pipe Bridge Steel (Truss)	076/002AA
21m 79ch	Bridge	Aqueduct Overline Bridge Early Steel (Beam)	076/002A
22m 31ch	Bridge	Knowehead Footbridge Steel (U Type)	076/003
22m 37ch	Bridge	Westquarter Burn Underline Bridge Stone (Arch)	076/004
22m 43ch	Bridge	Former Hallglen Road Overline Bridge - Removed	005
22m 47ch	Bridge	New Hallglen Road Overline Bridge Pre-tensioned Concrete (Beam)	076/005A
22m 64ch	Bridge	Callendar Wood Underline Bridge Cast in-situ reinforced Concrete (Slab)	076/006
23m 02ch	Bridge	A803 Callendar Road Underline Bridge Stone (Arch)	076/007
23m 47ch	Bridge	Former Occupation Underline Bridge – Infilled and Removed	008
23m 66ch	Bridge	A904 Kerse Lane - Ladysmill Underline Bridge Early Steel / Early Steel (Beam)	076/009
24m 14ch	Bridge	B902 Grahams Road Overline Bridge Pre-tensioned Concrete (Beam)	076/010

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH – DUNDEE

24m 19ch	Station	Falkirk Grahamston (9930)	FKG
24m 20ch	Bridge	Station Footbridge – Steel	010A
24m 30ch	Bridge	Hope Street Overline Bridge Pre-tensioned Concrete (Beam)	076/011
24m 45ch	Bridge	Kilns Road / Bleachfield Underline Bridge Cast in-situ reinforced Concrete (Slab)	076/012
<i>24m 57ch</i>	<i>Bridge</i>	<i>Former Camelon Iron Works Footbridge - Removed</i>	<i>013</i>
24m 68ch	Bridge	Forth & Clyde Canal Underline Bridge Early Steel (Beam)	076/014
24m 70ch	Bridge	A9 Road Overline Bridge Pre-tensioned Concrete (Beam)	076/014AA
24m 76ch	Culvert	Underline Culvert Bridge / Pipe – Mungal Burn	014A
25m 00ch	Bridge	Sunnyside Road - Footpath Underline Bridge Stone (Arch)	076/015
25m 13ch	Bridge	Dorrator Road Underline Bridge Stone (Arch)	076/016
25m 32ch	Station	Falkirk Camelon	CLOSED
25m 39ch	Bridge	A9 Stirling / Larbert Road Underline Bridge Steel (Beam) (3 Decks)	076/017
25m 42ch	Station	Camelon (9878)	CMO
25m 43ch	Bridge	Station Footbridge	017A
<i>25m 60ch</i>	<i>Bridge</i>	<i>Former Carmuir's Iron Works Occupation Overline Bridge - Removed</i>	<i>018</i>
26m 18ch	Culvert	Underline Culvert Bridge / Pipe	019
26m 19ch	Bridge	Mill Stream Underline Bridge Stone (Arch)	076/020
26m 35ch	Junction	Larbert Junction	JUNCTION
26m 35ch	Distance	Boundary Change from PMT to SCM3 Distance Change (109m 43ch)	BDY CHANGE

EDINBURGH LINE Via POLMONT JOINS TO PERTH LINE – SEE 1) ABOVE

5) EDINBURGH – Via KIRKCALDY/LADYBANK – PERTH

EDINBURGH WAVERLEY STATION - EDINBURGH WAVERLEY WEST JUNCTION ([ECN1](#))

0m 00ch	Station	Edinburgh Waverley (9328)	EDB
0m 00ch	Bridge	Waverley Station South Footbridge – Partly Removed	001
0m 04ch	Bridge	Waverley Bridge Overline Bridge Early Steel	002/002
0m 04ch	Bridge	Waverley Steps & Footbridge Early Steel	002/003
<i>0m 04ch</i>	<i>Bridge</i>	<i>Former Station Footbridge – Removed</i>	<i>004</i>
0m 05ch	Bridge	North Bridge Overline Bridge Wrought Iron	002/005
0m 15ch	Junction	Waverley West Junction	JUNCTION
0m 15ch	Distance	Boundary Change From ECN1 to ECN2	BDY CHANGE

EDINBURGH WAVERLEY WEST JN – LADYBANK JUNCTION ([ECN2](#))

0m 15ch	Distance	Boundary Change From ECN2 to ECN1	BDY CHANGE
0m 16ch	Tunnel	Mound Tunnels 8ch	TUNNEL
0m 19ch	Bridge	Mound Tunnel	001
0m 22ch	Tunnel	Mound Tunnels 8ch	TUNNEL
<i>0m 24ch</i>	<i>Bridge</i>	<i>Former Gardens Footbridge - Removed</i>	<i>001A</i>
0m 31ch	Bridge	Gardens Timber Footbridge Timber (Truss)	090/001B
0m 42ch	Bridge	Gardens Overline Bridge Steel (Beam)	090/001C
0m 47ch	Tunnel	Haymarket North & South Tunnels 47ch	TUNNEL
0m 70ch	Bridge	Haymarket Tunnels	002
1m 14ch	Tunnel	Haymarket North & South Tunnels 47ch	TUNNEL
<i>1m 17ch</i>	<i>Bridge</i>	<i>Former Station Footbridge - Removed</i>	<i>003(1)</i>
1m 19ch	Station	Haymarket (9419)	HYM
1m 20ch	Bridge	Station Footbridge	003(2)
1m 50ch	Bridge	Russel Road (shear) Underline Bridge Steel (Beam)	090/004
1m 63ch	Bridge	Roseburn Street Underline Bridge Pre-tensioned Concrete (Beam)	090/005
1m 72ch	Bridge	Grant Westfield Underline Bridge Brick (Arch)	090/006
2m 03ch	Bridge	Water Of Leith Underline Bridge Stone (Arch)	090/007
2m 20ch	Bridge	Walkway Underline Bridge Cast in-situ reinforced Concrete (Arch)	090/007A
2m 20ch	Bridge	Balgreen Road Underline Bridge Wrought Iron (Beam)	090/008
2m 28ch	Junction	Haymarket West Junction	JUNCTION

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH - DUNDEE

2m 61ch	Bridge	Former Stenhouse Avenue West Occupation Underbridge	009
2m 77ch	Bridge	Carricknowe Footbridge Timber (Truss)	090/009A
3m 17ch	Bridge	Carricknowe Tram Overline Bridge Pre-tensioned Concrete	090/009-1
3m 28ch	Junction	Former Saughton Junction	JUNCTION
3m 39ch	Station	Saughton (Corstorphine)	CLOSED
3m 40ch	Bridge	Former Station Subways – Infilled and removed (Also EGM1/001A)	009B
3m 43ch	Bridge	Saughton Road North Underline Bridge Steel (Beam) (Also EGM1/070/001)	090/010
4m 02ch	Bridge	Broom House (Ladywell Avenue) Overline Bridge Brick (Arch)	090/011
4m 09ch	Bridge	Former Underline Culvert Bridge	012(1)
4m 09ch	Bridge	Stank (Meadow Place) Overline Bridge Steel (Beam)	090/012(2)
4m 41ch	Bridge	South Gyle Road Overline Bridge Brick (Arch)	090/013
4m 45ch	Station	South Gyle (9318)	SGL
4m 63ch	Bridge	Former Skank Burn Underline Bridge / Culvert – Infilled and Removed	014
4m 16ch	Bridge	Former North Gyle Occupation Underline Bridge – Infilled and Removed	015
5m 23ch	Bridge	Bathgate (Glasgow Road A8) Overline Bridge Steel (Beam)	090/016
5m 34ch	Station	Edinburgh Gateway (6545)	EGY
5m 34ch	Bridge	Station Footbridge	016A
5m 54ch	Bridge	Former Meadowfield Farm Road Underline Bridge – Removed	017
5m 66ch	Bridge	Renwicks Meadowfield Fm Overline Occupation Bridge C Iron STTS / Brick (Beam)	090/018
6m 24ch	Bridge	Meadowfield Creep Underline Bridge Steel (Beam)	090/019
6m 31ch	Station	Turnhouse	CLOSED
6m 43ch	Bridge	Turnhouse Road Overline Bridge Brick (Arch)	090/020
6m 66ch	Bridge	Stenhouse Overline Bridge Brick (Arch)	090/021
7m 22ch	Viaduct	Almond Viaduct Early Steel (Truss)	VIADUCT
7m 24ch	Bridge	Almond Viaduct – River Almond	090/022
7m 26ch	Viaduct	Almond Viaduct Early Steel (Truss)	VIADUCT
7m 48ch	Culvert	Underline Culvert Bridge / Pipe	022A
7m 55ch	Culvert	Former Underline Culvert Bridge / Pipe	022B
7m 65ch	Bridge	Carlowrie Road Underline Bridge Steel / Masonry (Beam)	090/023
8m 40ch	Bridge	Dolphinton Overline Bridge Brick (Arch)	090/024
8m 48ch	Bridge	Dalmeny South Underline Bridge Steel (U Type)	090/025
8m 54ch	Bridge	Dalmeny Rows Track and Dolphinton Burn Underline Bridge Stone (Arch)	090/026
8m 76ch	Bridge	A90 Forth Bridge Approach Overline Bridge Pre-tensioned Concrete (Beam)	090/026A
9m 00ch	Bridge	Dalmeny North (Main Street) Overline Bridge Early Steel / Steel (Beam)	090/027
9m 02ch	Junction	Dalmeny Junction	JUNCTION
9m 34ch	Station	Dalmeny (9415)	DAM
9m 35ch	Bridge	Station Footbridge	027A
9m 36ch	Bridge	Queensferry Road Underline Bridge Steel / Masonry (U Type)	090/028
9m 47ch	Viaduct	Forth Bridge Viaducts	VIADUCT
9m 48ch	Bridge	South Approach Arches Viaduct Early Steel (2 Arches)	090/FB/12
9m 50ch	Bridge	South Approach Viaduct Early Steel (10 Spans)	090/FB/11
9m 55ch	Bridge	Forth Bridge – Newhalls Brae & Sea Wall – (Span 3)	(FB S Span 3)
9m 77ch	Bridge	Forth Bridge (South Pier)	BRIDGE
10m 03ch	Bridge	South Queensferry Internal Viaduct Early Steel	090/FB/10
10m 09ch	Bridge	South Queensferry Pier & Cantilevers Underline Bridge Early Steel	090/FB/09
10m 29ch	Bridge	South Suspended Span Underline Bridge Early Steel	090/FB/08
10m 49ch	Bridge	Inch Garvie Pier South & Cantilevers Underline Bridge Early Steel	090/FB/06(S)
10m 51ch	Bridge	Inch Garvie Internal Viaduct Early Steel	090/FB/07
10m 53ch	Bridge	Inch Garvie Pier North & Access Footbridge & Cantilevers Underline Bridge Early Steel	090/FB/06(N)
10m 78ch	Bridge	North Suspended Span Underline Bridge Early Steel	090/FB/05
11m 14ch	Bridge	North Queensferry Pier & Cantilevers Viaduct Early Steel	090/FB/03
11m 20ch	Bridge	North Queensferry Internal Viaduct Early Steel	090/FB/04
11m 26ch	Bridge	Forth Bridge (North Pier)	BRIDGE
11m 22ch	Bridge	Forth Bridge – Post Office Lane, Forthside Terrace – (Span 4)	(FB N Span 4)
11m 20ch	Bridge	North Approach Viaduct Early Steel (5 Spans)	090/FB/02
11m 16ch	Bridge	North Approach Arches Viaduct Early Steel (4 Arches)	090/FB/01
11m 13ch	Viaduct	Forth Bridge Viaducts	VIADUCT
11m 20ch	Bridge	Old Edinburgh Road Underline Bridge Early Steel (Beam)	090/029

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH - DUNDEE

11m 22ch	Station	North Queensferry (9189)	NQU
11m 23ch	Bridge	Station Footbridge	029A
11m 29ch	Tunnel	North Queensferry Tunnel 11m 29ch - 11m 50ch (0.27 miles) –	TUNNEL
11m 40ch	Bridge	North Queensferry Tunnel	029B
11m 50ch	Tunnel	North Queensferry Tunnel 11m 29ch - 11m 50ch (0.27 miles) -	TUNNEL
11m 58ch	Bridge	Former Ferry Toll Quarry Creep Underline Bridge Brick (Arch)	090/030
11m 64ch	Viaduct	Jamestown Viaduct - Intersection Bridge Early Steel (Truss)	VIADUCT
11m 67ch	Bridge	Jamestown Viaduct –Intersection Rosyth Docks & A90 Underline Bridge	090/031
11m 71ch	Viaduct	Jamestown Viaduct - Intersection Bridge Early Steel (Truss)	VIADUCT
12m 28ch	Bridge	Cemetery Underline Bridge Steel (Beam)	090/032
12m 34ch	Bridge	Manse Hope Street Underline Bridge Early Steel (Truss)	090/033
12m 46ch	Bridge	Bells Baulk Underline Bridge Brick (Arch)	090/033A
12m 53ch	Tunnel	Inverkeithing Tunnel 12m 53ch - 12m 72ch (0.24 miles) -	TUNNEL
12m 61ch	Tunnel	Inverkeithing Tunnel	033B
12m 72ch	Tunnel	Inverkeithing Tunnel 12m 53ch - 12m 72ch (0.24 miles) -	TUNNEL
13m 03ch	Bridge	Borelands Overline Bridge Pre-tensioned Concrete (Beam)	090/034
13m 03ch	Junction	Inverkeithing South Junction	JUNCTION
13m 07ch	Bridge	Former Station Footbridge – Removed	034A(1)
13m 11ch	Bridge	Station Footbridge	034A(2)
13m 13ch	Station	Inverkeithing (9136)	INK
13m 21ch	Junction	Inverkeithing Central Junction	JUNCTION
13m 21ch	Bridge	Chapel Place Overline Bridge Cast in-situ reinforced Concrete (Beam)	090/035(2)
13m 21ch	Bridge	Former Church Street Overline Skew Bridge – Replaced by New Bridge	035(1)
13m 30ch	Bridge	Bellknowes Burn Underline Bridge Early Steel / Steel (Troughing)	090/036
13m 42ch	Bridge	Pinkerton Road Overline Bridge Steel (Beam)	090/037
13m 47ch	Bridge	Inverkeithing East Underline Culvert Keithing Burn Bridge Brick (Arch)	090/037A
13m 49ch	Junction	Inverkeithing East Junction	JUNCTION
13m 74ch	Bridge	Scotsmill Underline Bridge Early Steel (Beam)	090/038
13m 74ch	Bridge	Scotsmill Side of Line Bridge Steel / Stone (Troughing)	090/038-1
13m 79ch	Bridge	Keithing Burn Underline Bridge Brick / Masonry (Arch)	090/038A
14m 08ch	Bridge	Mill Lade Underline Bridge Brick / Brick (Arch)	090/038B
14m 08ch	Bridge	Side Bridge to 38B Side of Line Bridge Early Steel (Beam)	090/038BA
14m 35ch	Bridge	Hillend Overline Bridge Brick / Stone (Arch)	090/039
14m 50ch	Station	Dalgety Bay (9135)	DAG
14m 50ch	Bridge	Station Footbridge	039A
14m 55ch	Bridge	Fordell House No 1 Overline Bridge Brick (Arch)	090/040
14m 64ch	Bridge	Former Intersection (Fordell Railway St David's) Underline Bridge – Infilled and removed	041
14m 77ch	Bridge	Fordell House Overline Bridge Brick (Arch)	090/042
15m 01ch	Station	Donibristle	CLOSED
15m 21ch	Bridge	Standing Stone Overline Bridge Brick (Arch)	090/043
15m 44ch	Bridge	Chesters Road Underline Bridge Pre-tensioned Concrete (Beam)	090/044
15m 68ch	Bridge	Meikle Couston Overline Bridge Brick (Arch)	090/045
16m 19ch	Bridge	Cockairnie Public Road Underline Bridge Early Steel (Beam)	090/046
16m 34ch	Bridge	Couston Cattle Creep Underline Bridge Brick (Arch)	090/047
16m 52ch	Bridge	Sherry Road Underline Bridge Wrought Iron (Beam)	090/048
16m 71ch	Bridge	Boudrie Public Road Overline Bridge Brick (Arch)	090/049
17m 19ch	Bridge	Mill Farm Occupation Road Overline Bridge Brick (Arch)	090/050
17m 24ch	Bridge	School Public Road Overline Bridge Wrought Iron / Stone (Beam)	090/051
17m 31ch	Bridge	Station Footbridge	051A
17m 33ch	Station	Aberdour (9090)	AUR
17m 33ch	Bridge	Dour Burn Underline Bridge Brick (Arch)	090/051B
17m 42ch	Bridge	Hawcraig Public Road Overline Bridge Brick (Arch)	090/052
17m 55ch	Bridge	Sandy Shotts Overline Bridge Brick (Arch)	090/053
18m 52ch	Bridge	Stream Underline Bridge Brick (Arch)	090/054
18m 68ch	Culvert	Underline Culvert Bridge / Pipe – Starley Burn	054A
18m 70ch	Bridge	Chalmers Accomodation Road Overline Bridge Brick (Arch)	090/055
18m 75ch	Bridge	Newbigging Former Caron Harbour Tramway Intersection Underline Bridge Steel (Beam)	090/056
18m 75ch	Bridge	Side Bridge to 56 Side of Line Bridge Steel (Beam)	090/056A

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH – DUNDEE

19m 02ch	Bridge	Former Caron Harbour - Underline Bridge – Infilled and Removed	057
19m 21ch	Bridge	Former Public Footbridge Colinswell – Removed	057A
19m 27ch	Bridge	Former Collinswell Tide Underline Bridge – Infilled and removed	058
19m 50ch	Bridge	Cylinder Creep Underline Bridge Steel (Beam)	090/059
19m 52ch	Culvert	Underline Culvert Bridge - Seamill Pool	060
19m 62ch	Bridge	Seamill (Haugh Road) Underline Bridge Brick (Arch)	090/061
19m 72ch	Bridge	West Broomhill Overline Bridge Brick (Arch)	090/062
19m 74ch	Viaduct	Burntisland Viaduct Steel (Truss) (9 Spans)	VIADUCT
19m 76ch	Bridge	Burntisland Viaduct – Seaforth Place (Spans 1 & 2)	090/063(S1-2)
19m 78ch	Bridge	Burntisland Viaduct – Harbourside	090/063
20m 00ch	Bridge	Burntisland Viaduct - Harbour Place (Spans 7-9)	090/063(S7-9)
20m 01ch	Viaduct	Burntisland Viaduct Steel (Truss) (9 Spans)	VIADUCT
20m 05ch	Bridge	South Hill Public Road Overline Bridge Brick (Arch)	090/064
20m 07ch	Bridge	Station Footbridge	064A
20m 08ch	Bridge	Burntisland Station Old Subway Underline Bridge Brick (Arch)	090/064B
20m 11ch	Station	Burntisland (9107)	BTS
20m 28ch	Bridge	Lammerlaws Road Overline Bridge Pre-tensioned Concrete / Reinforced Concrete (Beam)	090/065
20m 40ch	Bridge	The Links Underline Bridge Stone (Arch)	090/066
20m 47ch	Bridge	Burntisland Links No 1 Underline Bridge Steel (Beam)	090/067
20m 53ch	Bridge	Burntisland Links No 2 Underline Bridge Stone (Arch)	090/068
20m 63ch	Bridge	Lochies Public Road Underline Bridge Stone (Arch)	090/069
21m 13ch	Bridge	Cemetery Footpath Underline Bridge Stone (Arch)	090/070
22m 06ch	Bridge	Winding Drum (Sandhills) Overline Bridge Stone (Arch)	090/071
22m 28ch	Tunnel	Kinghorn Tunnel 22m 28ch - 22m 40ch (0.15 miles) -	TUNNEL
22m 34ch	Tunnel	Kinghorn Tunnel	072A
22m 40ch	Tunnel	Kinghorn Tunnel 22m 28ch - 22m 40ch (0.15 miles) -	TUNNEL
22m 53ch	Bridge	Roseland Place Overline Bridge Stone / Steel (Arch)	090/072
22m 58ch	Bridge	Station Footbridge	072A
22m 59ch	Station	Kinghorn (9142)	KGH
22m 66ch	Viaduct	Kinghorn Viaduct Stone (Arch) (4 Arches)	VIADUCT
22m 67ch	Bridge	Kinghorn Viaduct Nethergate (Arch2)	090/073(A2)
22m 68ch	Viaduct	Kinghorn Viaduct Stone (Arch) (4 Arches)	VIADUCT
22m 71ch	Bridge	Ladyburn Place Underline Bridge Cast in-situ reinforced Concrete (Beam)	090/074
23m 69ch	Station	Seafield	CLOSED
23m 73ch	Bridge	Former Overline Bridge Seafield	075
24m 20ch	Bridge	Kinghorn Road Underline Bridge Steel (Beam)	090/076
24m 28ch	Bridge	Tyrie Farm Underline Bridge Pre-tensioned Concrete (Beam)	090/077
24m 64ch	Bridge	Invertiel Road Underline Bridge Early Steel / Pre-tensioned Concrete (Beam)	090/078
24m 70ch	Bridge	Former Seafield Branch Intersection Underline Bridge Brick (Arch)	090/079
24m 72ch	Viaduct	Invertiel Viaduct Stone (Arch) (7 Arches)	VIADUCT
24m 75ch	Bridge	Invertiel Viaduct – Tiel Burn (Arch 4)	090/080(A4)
24m 76ch	Bridge	Invertiel Viaduct – Mill Street (Arch 5)	090/080(A5)
24m 78ch	Viaduct	Invertiel Viaduct Stone (Arch) (7 Arches)	VIADUCT
25m 16ch	Bridge	Clayhole Underline Bridge Brick (Arch)	090/081
25m 25ch	Bridge	Milton Road Underline Bridge Steel (Beam)	090/082
25m 45ch	Bridge	Nicol Street Underline Bridge Pre-tensioned Concrete / Masonry (Beam)	090/083
25m 62ch	Bridge	Abbotshall Road North Underline Bridge Steel (Beam)	090/084
25m 70ch	Station	Kirkcaldy (9145)	KDY
25m 72ch	Bridge	Kirkcaldy Station Subway Underline Bridge Steel (Beam)	090/084A
26m 06ch	Bridge	Bennoch Overline Bridge Steel / Brick (Beam)	090/085
26m 19ch	Bridge	Roseberry Overline Bridge Steel (Beam)	090/086
26m 37ch	Bridge	Dunnikier Road Underline Bridge Pre-tensioned Concrete (Beam)	090/087
26m 52ch	Bridge	Dunnikier Subway Underline Bridge Cast in-situ reinforced Concrete (Beam)	090/087A
26m 56ch	Bridge	Culvert Underline Bridge Brick (Arch)	090/087B
26m 58ch	Bridge	Former Dunnikier Subway Underline Bridge – Infilled and Removed	088
26m 59ch	Bridge	Former Lino Works Subway No1 Underline Bridge Brick – Infilled and Removed	089
26m 69ch	Bridge	Lino Works Subway No2 Underline Bridge Brick	090/090
27m 03ch	Bridge	Factory Road Underline Bridge Early Steel (Beam)	090/091

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH – DUNDEE

27m 17ch	Bridge	St. Clair Street Overline Bridge Steel / Pre-cast Concrete (Beam)	090/092
27m 22ch	Station	<i>Sinclairtown</i>	CLOSED
27m 26ch	Bridge	Church Street Overline Bridge Stone (Arch)	090/093
27m 47ch	Bridge	Viewforth Footpath Footbridge Steel (Beam)	090/093A
27m 66ch	Bridge	<i>Former Subway Loughborough Road to Allotments – Underline Bridge – Infilled and Removed</i>	094
27m 74ch	Bridge	Dysart Road Underline Bridge Steel (Beam)	090/095
27m 78ch	Station	<i>Dysart</i>	CLOSED
27m 78ch	Bridge	<i>Former Station Subway, Infilled and Removed</i>	095A
28m 12ch	Bridge	Bellfield Crescent Footbridge Steel (Beam)	090/095B
28m 43ch	Bridge	Boreland Footbridge Steel (Beam)	090/096
28m 66ch	Bridge	Randolph Road Overline Bridge Stone (Arch)	090/097
29m 16ch	Bridge	Underline Culvert Bridge / Pipe – Kingslaw Burn	097A
29m 34ch	Bridge	<i>Former Overline Occupation Bridge – Dysart Colliery Randolph Pit - Removed</i>	098
30m 24ch	Junction	Thornton South Junction	JUNCTION
30m 25ch	Bridge	Culvert Underline Bridge Stone (Arch)	090/098B
30m 25ch	Bridge	Orr Mill Public Road Underline Bridge Pre-tensioned Concrete (Beam)	090/099
30m 29ch	Bridge	Orr Mill Lade Underline Bridge Stone (Arch)	090/099A
30m 34ch	Bridge	River Ore Underline Bridge Stone (Arch)	090/100
30m 37ch	Bridge	<i>Former Intersection Underline Bridge – Removed (Thornton Junction East/West Line)</i>	100A
30m 41ch	Bridge	Methil Fork Former Intersection Underline Bridge Post-tensioned Concrete (Beam)	090/101
30m 54ch	Station	<i>Thornton Junction</i>	CLOSED
30m 62ch	Bridge	<i>Former Station Footbridge – Removed</i>	101A
30m 62ch	Junction	Thornton North Junction	JUNCTION
30m 64ch	Bridge	Mackies Mill Underline Bridge Early Steel (Beam)	090/102
31m 03ch	Bridge	Lochty Burn Underline Bridge Stone / Masonry (Arch)	090/103
31m 16ch	Bridge	Balgonie Colliery Underline Bridge Stone (Arch)	090/104
31m 47ch	Bridge	Double Dykes Road Underline Bridge Cast in-situ reinforced Concrete (Beam)	090/105
31m 64ch	Bridge	Muriespot Bridge 1 Overline Bridge Stone (Arch)	090/106
32m 08ch	Bridge	Coaltown of Balgonie (Beech Avenue) Overline Bridge Stone (Arch)	090/107
32m 30ch	Bridge	Balgonie Square (Lady's Walk) Overline Bridge Stone (Arch)	090/108
32m 44ch	Bridge	<i>Former Underline Culvert Bridge / Pipe</i>	108A
32m 69ch	Bridge	Sythrum Public Road Underline Bridge Stone (Arch)	090/109
32m 71ch	Viaduct	Markinch Viaduct Stone (Arch) (8 Arches)	VIADUCT
32m 73ch	Bridge	Markinch Viaduct – Sythrum Mill Lade (Arch 2)	090/110(A2)
32m 75ch	Bridge	Markinch Viaduct – River Leven (Arch 4)	090/110(A4)
32m 78ch	Bridge	Markinch Viaduct – A911 Glenrothes Road (Arch 7)	090/110(A7)
32m 79ch	Bridge	Markinch Viaduct – Former Glenrothes Road (Arch 8)	090/110(A8)
33m 00ch	Viaduct	Markinch Viaduct Stone (Arch) (8 Arches)	VIADUCT
33m 02ch	Bridge	Balgonie Public Road Underline Bridge Wrought Iron	090/111
33m 20ch	Station	Markinch (9160)	MNC
33m 21ch	Bridge	Markinch Station Footbridge Steel	090/111A-1
33m 22ch	Bridge	<i>Former Station Footbridge - Removed</i>	111A
33m 22ch	Bridge	Markinch Station Overline Bridge Stone (Arch)	090/112
33m 37ch	Bridge	Brunton Accommodation Road Underline Bridge Stone (Arch)	090/113
33m 45ch	Bridge	Brunton Burn Underline Bridge Stone (Arch)	090/113A
33m 49ch	Bridge	Brunton Private Road Underline Bridge Stone (Arch)	090/114
33m 60ch	Bridge	Back Burn Underline Bridge Stone (Arch)	090/114A
33m 61ch	Bridge	Northhall Road Underline Bridge Stone (Arch)	090/115
33m 70ch	Bridge	Golf Course (Back Burn) Stream Underline Bridge Stone (Arch)	090/115A
34m 03ch	Bridge	<i>Former Newton Braes Public Footbridge - Removed</i>	116
34m 14ch	Bridge	Newton Road Bridge Overline Bridge Stone (Arch)	090/117
34m 38ch	Bridge	Baillies Bridge (Balfarg) Overline Bridge Stone (Arch)	090/118
35m 24ch	Bridge	Pilmuir Road Overline Bridge Stone (Arch)	090/119
35m 47ch	Bridge	Kirkforthoc Road Overline Bridge Stone (Arch)	090/120
35m 58ch	Bridge	Pittilock Burn No 1 Aqueduct Overline Bridge Early Steel	090/121
35m 59ch	Bridge	Pittilock Burn No 2 Aqueduct Overline Bridge Early Steel	090/122
35m 65ch	Bridge	New Inn Overline Bridge Stone (Arch)	090/123
36m 00ch	Bridge	Muirhead Aqueduct Overline Bridge Early Steel	090/124

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH - DUNDEE

36m 09ch	Bridge	Falkland Road Overline Bridge Stone (Arch)	090/125
36m 10ch	Station	Falkland Road	CLOSED
36m 55ch	Bridge	Freuchie Mill Road Underline Bridge Stone (Arch)	090/126
37m 06ch	Bridge	Forthar Occupation Overline Bridge Stone (Arch)	090/127
37m 38ch	Bridge	Former Kettle Gas Works Occupation Underline Bridge Stone (Arch)	090/128
37m 55ch	Bridge	Back Park Underline Bridge Stone (Arch)	090/129
38m 11ch	Station	Kingskettle	CLOSED
38m 17ch	Bridge	Kingskettle Station Road Underline Bridge Early Steel	090/130
38m 22ch	Bridge	Former Kingskettle Occupation Underline Bridge – Infilled and Removed	131
38m 41ch	Bridge	Gulleets Burn Underline Bridge Stone (Arch)	090/131A
38m 51ch	Bridge	River Eden Underline Bridge Stone (Arch)	090/132
38m 71ch	Crossing	Heatherinch Private User worked Crossing with Telephone with Whistleboards -	LEVELX
38m 71ch	Crossing	Heatherinch Public Footpath Crossing with Whistleboards -	FOOTX
39m 02ch	Bridge	Ladybank Station (Commercial Crescent) Underline Bridge Steel	090/133
39m 05ch	Station	Ladybank (9149)	LDY
39m 04ch	Bridge	Ladybank Station Subway Underline Bridge Brick (Arch)	090/133A
39m 10ch	Junction	Ladybank Junction	JUNCTION
39m 10ch	Distance	Boundary Change from ECN1 to CDC1 Distance Change (0m 00ch)	BDY CHANGE

LADYBANK JUNCTION – BALMAMO JUNCTION (CDC1)

0m 00ch	Distance	Boundary Change from CDC1 to ECN1 Distance Change (39m 10ch)	BDY CHANGE
0m 00ch	Junction	Ladybank Junction	JUNCTION
0m 19ch	Crossing	Anniesmuir Private User worked Crossing with Miniature Stop Lights -	LEVELX
0m 19ch	Crossing	Anniesmuir Private Footpath Crossing with Miniature Stop Lights -	FOOTX
0m 38ch	Crossing	Ladybank Golf Course Public Highway Footpath Crossing with Miniature Stop Lights -	LEVELX
0m 68ch	Bridge	Ladybank Sawmill Overline Bridge Stone (Arch)	110/001
1m 22ch	Bridge	Giffordtown Public Road Underline Bridge Stone	110/002
1m 51ch	Bridge	Birns Occupation Underline Bridge Early Steel (Beam)	110/003
2m 23ch	Bridge	Newton A91 Underline Bridge Steel	110/004
2m 33ch	Culvert	Underline Culvert Bridge / Pipe – Den Burn	004A
2m 44ch	Bridge	Church Public Road Underline Bridge Early Steel	110/005
2m 45ch	Station	Collesie	CLOSED
2m 46ch	Bridge	Letham Road (Former Station Subway) Underline Bridge Early Steel	110/006
2m 49ch	Bridge	Collesie Mill Underline Bridge Early Steel	110/007
2m 52ch	Bridge	Collesie Mill Overline Bridge Stone (Arch)	110/008
3m 03ch	Culvert	Underline Culvert Bridge / Pipe – Den Burn	108A
3m 40ch	Bridge	Braeside Overline Bridge Stone (Arch)	110/009
4m 16ch	Bridge	Woodmill Overline Bridge Stone (Arch)	110/010
4m 48ch	Bridge	Cairneyhall Occupation Underline Bridge Stone (Arch)	110/011
5m 10ch	Culvert	Underline Culvert Bridge/ Pipe – Priest's Burn	011A
5m 48ch	Bridge	Abdie/Grange of Lindores (Church) Overline Bridge Stone (Arch)	110/012
5m 78ch	Bridge	Glenburnie Underline Bridge Stone (Arch)	110/013
6m 26ch	Bridge	Denmyline Breedon Calchguard Quarry Occupation Underline Bridge Stone (Arch)	110/014
6m 38ch	Culvert	Underline Culvert Bridge/ Pipe	014A
6m 69ch	Bridge	Abbotswell Occupation Road Underline Bridge Stone (Arch)	110/015
7m 15ch	Bridge	Livingston Street Footbridge Early Steel	110/015A1
7m 22ch	Bridge	Former Station Subway – Infilled and Removed	015A
7m 23ch	Station	Mount Pleasant	CLOSED
7m 24ch	Bridge	Hill Road Underline Bridge Early Steel (Arch)	110/016
7m 46ch	Bridge	Clinton Street Underline Bridge Stone (Arch)	110/016A
7m 51ch	Bridge	Woodriffe Road Overline Bridge Stone (Arch)	110/017
7m 57ch	Station	Newburgh	CLOSED
7m 58ch	Bridge	Former Station Footbridge – Removed	017A
8m 00ch	Bridge	Newfarm Underline Bridge Early Steel	110/018
8m 16ch	Bridge	Cluniefield Occ Road Underline Bridge Early Steel	110/019
8m 32ch	Bridge	Easter Clunie Overline Bridge Stone (Arch)	110/020
8m 70ch	Bridge	Clunie West Overline Bridge Brick (Arch)	110/021

SOUTH HIGHLAND MAIN LINES

MOTHERWELL / GLASGOW / EDINBURGH – PERTH - DUNDEE

9m 06ch	Bridge	Carpow Access Road Overline Bridge Stone (Arch)	110/022
9m 08ch	Bridge	Aqueduct Overline Bridge Steel / Stone	110/022A
9m 39ch	Bridge	Elmbank Abernethy Road Overline Bridge Stone (Arch)	110/023
9m 42ch	Bridge	Greenside Aqueduct Overline Bridge Steel / Stone	110/023A
9m 53ch	Culvert	Underline Bridge Culvert / Pipe	023B
9m 64ch	Bridge	Balgonie Private Road Underline Bridge Early Steel	110/024
10m 21ch	Bridge	Abernethy Station Underline Bridge Steel	110/025
10m 23ch	Station	Abernethy	CLOSED
10m 26ch	Bridge	Cordon Public Road Underline Bridge Early Steel (Beam)	110/026
10m 51ch	Bridge	Ballo Burn Underline Bridge Stone (Arch)	110/027
10m 67ch	Bridge	Hatton Occupation Underline Bridge Stone (Arch)	110/028
11m 31ch	Bridge	Carey Occupational Road Underline Bridge Early Steel	110/029
11m 41ch	Culvert	Underline Culvert Bridge / Pipe – Carey Stank	029A
11m 59ch	Bridge	Netherton Underline Bridge Early Steel	110/030
12m 02ch	Bridge	River Farg Underline Bridge Stone (Arch)	110/031
12m 68ch	Crossing	Former Carey Crossing – Removed	LEVELX
13m 03ch	Crossing	Oudenarde 1 Private User worked Crossing with Telephone -	LEVELX
13m 46ch	Bridge	M90 Overline Bridge Cast in-situ reinforced Concrete (Beam)	110/031A
13m 59ch	Bridge	Clayton Occupation Road Underline Bridge Early Steel	110/032
13m 74ch	Bridge	Old Edinburgh Road Underline Bridge Early Steel	110/033
13m 76ch	Bridge	Wylie Burn Underline Bridge Brick (Arch)	110/034
13m 78ch	Bridge	Edinburgh Road - A912 Overline Bridge Cast in-situ reinforced Concrete	110/035
14m 10ch	Junction	Former Balmano Junction (Distance Change to 44m 18ch)	JUNCTION
14m 10ch	Distance	Boundary Change from CDC1 to CDC2 Distance Change (44m 18ch)	BDY CHANGE

BALMANO JUNCTION - HILTON JUNCTION (CDC2)

44m 18ch	Distance	Boundary Change from CDC2 to CDC1 Distance Change (14m 10ch)	BDY CHANGE
44m 18ch	Junction	Former Balmano Junction (Distance Change from 14m 10ch)	JUNCTION
44m 27ch	Station	Bridge of Earn	CLOSED
44m 28ch	Bridge	Former Station Footbridge – Removed	080
44m 29ch	Bridge	Station Road Overline Bridge Early Steel	112/081
44m 54ch	Crossing	Eastfield Private User worked Crossing with Telephone with Whistleboards -	LEVELX
44m 69ch	Culvert	Underline Culvert Bridge / Pipe	081A
45m 07ch	Bridge	Eastfield Underline Bridge Stone (Arch)	112/082
45m 27ch	Viaduct	Earn Viaduct Wrought Iron (Truss) (3 Span)	VIADUCT
45m 28ch	Bridge	Earn Viaduct – River Earn	112/083
45m 27ch	Viaduct	Earn Viaduct Wrought Iron (Truss) (3 Span)	VIADUCT
45m 51ch	Bridge	Hilton Underline Bridge Steel	112/084
45m 66ch	Junction	Hilton Junction	JUNCTION
45m 66ch	Distance	Boundary Change from CDC2 45m 66ch to SCM3	BDYCHANGE

EDINBURGH LINE Via KIRKCALDY JOINS TO PERTH LINE – SEE 1) ABOVE