

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

1) CREWE - LIVERPOOL

CREWE STATION ([LEC5](#))

158m 00ch	Station	Crewe (1243)	CRE
158m 01ch	Bridge	Passenger 'South' Footbridge Crewe Station Footbridge Early Steel	78B
158m 01ch	Bridge	G P O Subway Underline Bridge Steel	78C
158m 03ch	Bridge	<i>Former Station Footbridge removed</i>	78D
158m 05ch	Bridge	Station Footbridge 'Booking Office' Crewe Footbridge	78E
158m 06ch	Bridge	Luggage Subway Underline Bridge Wrought Iron	79
158m 06ch	Bridge	Nantwich Rd A534 Overline Bridge Pre-tensioned Concrete	80
158m 06ch	Bridge	Nantwich Rd A534 Overline Bridge Pre-tensioned Concrete	80A
158m 10ch	Bridge	Loco Works Staff Footbridge Pre-tensioned Concrete	81
158m 13ch	Bridge	<i>Crewe Station North Footbridge to North Signal Box (Staff Access) - Removed</i>	81A
158m 14ch	Tunnel	Manchester Independent Goods Tunnel (BHI) 158m 14ch - 158m 32ch (0.229 miles)	TUNNEL
158m 22ch	Bridge	Manchester Independent Goods Tunnel	82
158m 18ch	Junction	Crewe North Junction	JUNCTION
158m 22ch	Bridge	Brick Arch 12' (Underwater Exam) Underline Bridge Brick (Arch)	83
158m 31ch	Bridge	<i>Former Footbridge to Crewe Works</i>	1
158m 33ch	Tunnel	Manchester Independent Goods Tunnel (BHI) 158m 14ch - 158m 32ch (0.229 miles)	TUNNEL
158m 55ch	Bridge	Liverpool Earl Street A532 Overline Bridge Post-tensioned Concrete	2
159m 00ch	Distance	Boundary Change from LEC5 to CJG1	BDY CHANGE

CREWE TO WEAVER JUNCTION ([CJG1](#))

159m 00ch	Distance	Boundary Change from CJG1 to LEC5	BDY CHANGE
159m 00ch	Bridge	B5076 Middlewich St Underline Bridge Steel (Beam)	3
159m 22ch	Bridge	Williamson (Mucky Bridge) Overline Bridge Steel (Beam)	4
159m 38ch	Bridge	Masons / Broad Street Overline Bridge Post-tensioned Concrete (Beam)	5
159m 39ch	Bridge	Pipe Bridge (BG) Pipe Bridge Steel	5A
159m 61ch	Bridge	Bradfield Road / Stubbs North Street - B5076 Overline Bridge Pre-tensioned Concrete (Beam)	6
160m 17ch	Bridge	Parkers / Moss & Approach Slope Staircases Overline Bridge Pre-tensioned Concrete (Beam)	7
160m 39ch	Bridge	Footbridge Parkers Rd Footbridge Steel (Beam)	7A
160m 66ch	Bridge	Footbridge Public Footbridge Steel (Beam)	7B
161m 14ch	Bridge	Moretons Farm Overline Bridge Steel	7C
161m 21ch	Station	Coppenhall	CLOSED
161m 62ch	Bridge	Hodge Lane Footbridge Steel (Beam)	8
162m 02ch	Bridge	Halls Occupation Bridge Overline Bridge Steel (Beam)	9
162m 73ch	Station	Minshull Vernon	CLOSED
162m 74ch	Bridge	Plough A530 Overline Bridge Pre-tensioned Concrete	10
163m 09ch	Bridge	Stocks Occupation Bridge Overline Bridge Steel	11
163m 51ch	Bridge	Overbridge Overline Bridge Brick / Steel (Riveted)	12
164m 17ch	Bridge	Lea Hall Occupation Bridge Underline Bridge Brick (Arch)	13
164m 33ch	Bridge	Wardle Canal Underline Bridge Cast in-situ reinforced Concrete / Steel (Beam)	14
164m 43ch	Bridge	Williams Occupation Bridge Underline Bridge Brick (Arch)	15
164m 63ch	Bridge	Palins / Clive Back Lane Underline Bridge Steel (Beam)	16
165m 11ch	Junction	Winsford South Junction	JUNCTION
165m 20ch	Bridge	Latham Underline Bridge Steel (Beam)	17
165m 35ch	Bridge	Rilshaw Lane - Moss's Underline Bridge Cast in-situ reinforced Concrete (Beam)	18
165m 41ch	Station	Winsford (2287)	WSF
165m 42ch	Bridge	Winsford Station Footbridge Cast in-situ reinforced Concrete	18A
165m 43ch	Bridge	Middlewich Road Overline Bridge Pre-tensioned Concrete	19
165m 71ch	Bridge	Nun House (Public Footpath Only) Overline Bridge Pre-tensioned Concrete	20
166m 44ch	Bridge	Wharton A5018 Overline Bridge Steel	21
166m 63ch	Crossing	Former Kay's Level Crossing – Removed	LEVELX
167m 17ch	Bridge	Moulton Hall Overline Bridge Wrought Iron (Beam)	22
167m 46ch	Bridge	Former Newbridge Salt Works - Underline Bridge Brick (Arch)	23
167m 54ch	Bridge	<i>Former Occupation Bridge – Newbridge Salt Works - Removed</i>	24

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

167m 67ch	Bridge	Mossley Occupation Bridge Overline Bridge Pre-tensioned Concrete (Beam)	25
168m 19ch	Bridge	Northwich Water Works – Former Occupation Bridge - Removed	26
168m 50ch	Bridge	Eaton Hall Yard Overline Bridge Pre-tensioned Concrete (Beam)	27
168m 66ch	Viaduct	Vale Royal Viaduct – River Weaver Stone (Arch) (7 Arches 7ch)	VIADUCT
168m 69ch	Bridge	Vale Royal Viaduct – River Weaver Stone (Arch) (Arches 3&4)	28
168m 73ch	Viaduct	Vale Royal Viaduct – River Weaver Stone (Arch) (7 Arches 7ch)	VIADUCT
168m 76ch	Bridge	Underbridge Cattle Tunnel Underline Bridge Brick	29
169m 19ch	Bridge	Former Brick Arch Culvert – Underline Bridge	CV29
169m 40ch	Bridge	Northwich By-pass. A556. Overline Bridge Steel	29A
169m 46ch	Bridge	Warren Lane - Three Arches Overline Bridge Brick	30
169m 64ch	Station	Hartford (2230)	HTF
169m 68ch	Bridge	Hartford Station Footbridge Cast in-situ reinforced Concrete	30A
169m 70ch	Bridge	Chester Road A559 - Overline Bridge Brick (Arch)	31
169m 70ch	Bridge	NWW Pipe Bridge (outside Party) Overline Bridge Steel	31A
169m 69ch	Bridge	Intersection Bridge – Overline Bridge CDM2/130 Pre-tensioned Concrete (Beam)	32
170m 21ch	Bridge	Hodge Lane Overline Bridge Post-tensioned Concrete	33
170m 44ch	Bridge	Former Occupation Bridge – Overline Bridge - Hodge Lane Farm - Removed	34
170m 56ch	Junction	Hartford Junction	JUNCTION
171m 04ch	Bridge	Chrimes Overline Bridge Steel (Beam)	35
171m 39ch	Bridge	Gorstage Lane Underline Bridge Steel (Beam)	36
171m 52ch	Bridge	Weaverham By-pass Overline Bridge Pre-tensioned Concrete	36B
171m 54ch	Bridge	NWW Trunk Watermain - Overbridge Overline Bridge Steel	36A
171m 54ch	Bridge	Former Grange Bridge – removed replaced with Weaverham Bypass (36B)	37
171m 70ch	Bridge	Gerrards Underline Bridge Brick (Arch)	38
172m 12ch	Bridge	Footbridge Sandfield Lane – Weaverham 38B Footbridge Steel (Beam)	38B
172m 27ch	Bridge	Footbridge Sandfield Lane – Station Road 38A Footbridge Steel (Beam)	38A
172m 39ch	Station	Acton Bridge (2287)	ACB
172m 41ch	Bridge	Acton Bridge Station Footbridge	38C
172m 41ch	Bridge	Acton Bridge Station. B5153 Overline Bridge Pre-tensioned Concrete (Beam)	39
172m 49ch	Junction	Acton Bridge Junction	JUNCTION
172m 68ch	Bridge	Woodwards Overline Bridge Pre-tensioned Concrete	40
173m 10ch	Bridge	Acton Bridge Footbridge Steel (Beam)	40A
173m 25ch	Bridge	Millers (Picknall Lane) Overline Bridge Pre-tensioned Concrete (Beam)	41
173m 52ch	Bridge	Cliffe Underline Bridge Brick (Arch)	42
173m 76ch	Viaduct	Dutton Viaduct (Grand Parent) Viaduct Stone (Arch) (21ch) Start	VIADUCT
173m 76ch	Bridge	Dutton Viaduct (spans 1 - 8) Viaduct Stone (Arch) River Weaver	43 (Group 1)
174m 03ch	Bridge	Dutton Viaduct (spans 9 - 10) Viaduct Stone (Arch) Pickerings Cut	43 (Group 2)
174m 10ch	Bridge	Dutton Viaduct (spans 11 - 20) Viaduct Stone (Arch) Floodplain & Footpath	43 (Group 3)
174m 17ch	Viaduct	Dutton Viaduct (Grand Parent) Viaduct Stone (Arch) (21ch) End	VIADUCT
174m 22ch	Distance	Boundary Change from CJG1 to WJL1	BDYCHANGE

WEAVER JUNCTION – RUNCORN (WJL1)

174m 22ch	Distance	Boundary Change from WJL1 to CJG1	BDYCHANGE
174m 38ch	Bridge	Park Overline Bridge Wrought Iron (Beam)	44
174m 53ch	Junction	Weaver Junction (Down Line)	JUNCTION
174m 70ch	Junction	Weaver Junction (Up Line)	JUNCTION
174m 74ch	Bridge	Rye Grass Underline Bridge Pre-tensioned Concrete / Brick (Arch)	45
175m 10ch	Bridge	Cannons Underline Bridge Brick (Arch)	46
175m 41ch	Bridge	Up Line Passes Over CGJ1 Line Br 47 Intersection Bridge Pre-tensioned Concrete (Flat Beam)	47
175m 79ch	Bridge	Aqueduct Overline Bridge Cast Iron Subject To Tensile Stress	1
176m 04ch	Bridge	20inch Steel Pipe (outside Party) Pipe Bridge	1A
176m 12ch	Bridge	24inch Steel Pipe (outside Party ICI) Pipe Bridge	1B
176m 13ch	Bridge	Aqueduct Bridgewater Overline Bridge Cast Iron Subject To Tensile Stress	2
176m 14ch	Bridge	Pipe Bridge - Water Main (?) Overline Bridge Cast Iron Subject To Tensile Stress (Armco Pipe)	2A
176m 24ch	Bridge	Aston Heath Pipe Bridge (outside Party) Pipe Bridge	3
176m 39ch	Bridge	Pipebridge (11" Water Outside Party) Overline Bridge Steel	3A
176m 39ch	Bridge	Aston Lane South Overline Bridge Pre-tensioned Concrete (Slab)	4

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

176m 64ch	Bridge	Underbridge (disused Subway) Pipeline Underline Bridge Brick (Arch)	4A
177m 02ch	Bridge	M56 Motorway (bow String Bridge) Underline Bridge Pre-tensioned Concrete (Beam)	5 (2)
177m 04ch	Bridge	Former Occupation Underline Bridge Infilled & Removed	5 (1)
177m 14ch	Bridge	Warrington Road (A56) Underline Bridge Steel (Beam)	6
177m 34ch	Station	Sutton Weaver	CLOSED
177m 38ch	Bridge	Station/Halton Road (Pedestrian Access Only) Underline Bridge Steel	7
177m 50ch	Bridge	Dudsons Occupation No.1 Underline Bridge Brick	8
177m 59ch	Bridge	Dudsons Occupation No.2 Underline Bridge Brick	9
177m 67ch	Bridge	Occupation Underline Bridge Brick	10
177m 74ch	Bridge	Beechwood Avenue Underline Bridge Cast in-situ reinforced Concrete	10A
177m 78ch	Bridge	Wood Lane (Halton Road) Underline Bridge Steel	11
178m 09ch	Bridge	Former Occupation Underline Bridge Infilled & Removed	12
178m 12ch	Bridge	Former Underline Culvert - Flood Brook	12A
178m 29ch	Bridge	Former Occupation Underline Bridge Infilled & Removed	13
178m 42ch	Bridge	Beechwood Road Footbridge Footbridge Concrete	13A
178m 65ch	Bridge	Betchworth Crescent/Aston Lane Overline Bridge Cast in-situ reinforced Concrete (Arch)	14
178m 67ch	Bridge	Runcorn Expressway Overline Bridge	14A
178m 79ch	Bridge	Former Occupation Overline Bridge Removed – Busway 15A on same site	15
178m 79ch	Bridge	Runcorn Busway Overline Bridge	15A
179m 06ch	Bridge	Former Overline Public Footbridge Removed	16
179m 29ch	Bridge	Pipebridge (NWWA Water) Overline Bridge Pre-tensioned Concrete	17
179m 62ch	Bridge	Heath Road Overline Bridge Pre-tensioned Concrete (Slab)	18
180m 00ch	Bridge	Hinton Road Overline Bridge Cast in-situ reinforced Concrete	19
180m 19ch	Bridge	Greenway Road (A557) Overline Bridge Brick	20
180m 29ch	Bridge	Picow Road Footbridge Adjacent To Station Footbridge Brick	21
180m 40ch	Station	Runcorn (2291)	RUN
180m 41ch	Bridge	Station Footbridge (reconstructed 1994) Footbridge	21A
180m 42ch	Bridge	Picow Farm Road Underline Bridge Steel / Wrought Iron	22
180m 42ch	Bridge	Picow Farm Road Concrete Station Car Park Side of Line Bridge Cast in-situ reinforced Concrete	22A
180m 44ch	Bridge	Former Station Footbridge – Removed when station Redeveloped	23
180m 48ch	Viaduct	Runcorn Viaduct South 1-33 Viaduct Early Steel / Brick (Beam)	VIADUCT
180m 49ch	Bridge	Runcorn Viaduct South (group 1 - Spans 1 - 6) Viaduct Brick	24 (Group 1)
180m 53ch	Bridge	Runcorn Viaduct South (group 2 - Span 7) Viaduct Early Steel	24 (Group 2)
180m 54ch	Bridge	Runcorn Viaduct South (group 3 - Spans 8 - 16) Viaduct Brick	24 (Group 3)
180m 60ch	Bridge	Runcorn Viaduct South (group 4 - Spans 17 - 25) Viaduct Brick	24 (Group 4)
180m 67ch	Bridge	Runcorn Viaduct South (group 5 - Spans 26 - 33) Viaduct Brick	24 (Group 5)
180m 77ch	Viaduct	Runcorn Viaduct South 1-33 Viaduct Early Steel / Brick (Beam)	VIADUCT
180m 78ch	Bridge	Runcorn Bridge River Mersey Viaduct Wrought Iron (Truss)	25
180m 49ch	Viaduct	Runcorn Viaduct South 1-33 Viaduct Early Steel / Brick (Beam)	VIADUCT
181m 11ch	Viaduct	Runcorn Viaduct North Viaduct Brick	VIADUCT
181m 11ch	Bridge	Runcorn Viaduct North (group 1 - Spans 1 - 6 River Mersey) Viaduct Brick (Arch)	26 (Group 1)
181m 18ch	Bridge	Runcorn Viaduct North (group 2 - Spans 7 - 16) Viaduct Brick (Arch)	26 (Group 2)
181m 11ch	Viaduct	Runcorn Viaduct North Viaduct Brick	VIADUCT
181m 30ch	Bridge	West Bank Skew Bridge Underline Bridge Brick	27
181m 34ch	Viaduct	Ditton Viaduct Brick	VIADUCT
181m 34ch	Bridge	Ditton Viaduct (group 1 - Spans 1 - 10) Viaduct Brick	28 (Group 1)
181m 42ch	Bridge	Ditton Viaduct (group 2 - Spans 11 - 20) Viaduct Brick	28 (Group 2)
181m 48ch	Bridge	Ditton Viaduct (group 3 - Spans 21 - 30) Viaduct Brick (Arch)	28 (Group 3)
181m 55ch	Bridge	Ditton Viaduct (group 4 - Spans 31 - 40) Viaduct Brick (Arch)	28 (Group 4)
181m 62ch	Bridge	Ditton Viaduct (group 5 - Spans 41 - 49) Viaduct Brick	28 (Group 5)
181m 69ch	Viaduct	Ditton Viaduct Brick	VIADUCT
182m 11ch	Bridge	SDJ2/61 Underline Intersection Bridge Wrought Iron	29
182m 31ch	Bridge	Former Occupation Bridge between railway Lines Removed and Infilled	30
182m 36ch	Bridge	St Michaels Rd (Gasworks) Occupation Underline Bridge Cast in-situ reinforced Concrete	31
182m 67ch	Junction	Ditton East Junction	JUNCTION
182m 67ch	Distance	Boundary Change from WJL1 to WJL2	BDYCHANGE

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

DITTON – SPEKE JUNCTION ([WJL2](#))

182m 67ch	Distance	Boundary Change from WJL2 to WJL1	BDYCHANGE
182m 67ch	Junction	Ditton East Junction	JUNCTION
182m 69ch	Bridge	Ditton Brook Underline Bridge Wrought Iron (Beam)	64
182m 74ch	Bridge	Hale Gate Road/Ditton Jct Overline Bridge Post-tensioned Concrete	65
182m 74ch	Bridge	Ditton Brook Sidings/Road Side of Line Bridge Brick	66
182m 75ch	Bridge	Ditton Station Overbridge & Former Passenger Footbridge Overline Bridge Pre-tensioned Concrete (Beam)	67
182m 75ch	Bridge	Ditton Station Former Passenger Footbridge Span Footbridge Pre-tensioned Concrete (Beam)	67#01B
183m 38ch	Bridge	Former Linner Farm Occupation Overline Bridge – Infilled and removed	68
183m 62ch	Bridge	Lovel Way – Overline Bridge (Alstom Technology Centre) – Concrete Beam	68A
182m 79ch	Station	Ditton (2289 DIT)	CLOSED
183m 22ch	Junction	Ditton West Junction	JUNCTION
184m 01ch	Station	Halebank	CLOSED
183m 04ch	Bridge	Former Station Subway – Infilled and Removed	69
184m 05ch	Bridge	Lower Road Underline Bridge Steel (Beam)	70
184m 43ch	Bridge	Speke-Widnes Link A561 - Overline Bridge	70A
184m 63ch	Bridge	Higher Lane Overline Bridge Wrought Iron / Pre-tensioned Concrete	71
184m 64ch	Junction	Halewood East Junction	JUNCTION
185m 15ch	Junction	Halewood West Junction	JUNCTION
185m 16ch	Bridge	Old Hutte Lane Overline Bridge Pre-tensioned Concrete (Beam)	72
185m 53ch	Bridge	New Hutte Lane (Occupation) Underline Bridge Steel (Beam)	73
186m 06ch	Bridge	Shirks Overbridge (Public Footpath) Overline Bridge Cast in-situ reinforced Concrete	74
186m 22ch	Station	Speke	CLOSED
186m 25ch	Bridge	Former Station Footbridge - Removed	75
186m 26ch	Bridge	"18"" Ci Water Main (outside Party)" Pipe Bridge Cast Iron Subject To Tensile Stress (Pipe)	75A
186m 26ch	Bridge	Woodend Avenue Overline Bridge Post-tensioned Concrete (Beam)	76
186m 66ch	Bridge	Speke Hall Road Overline Bridge Steel (Beam)	77
186m 70ch	Bridge	Former Edwards Lane Overline Bridge – Removed and became Bridge 77	78
186m 72ch	Junction	Speke Junction	JUNCTION
186m 72ch	Distance	Boundary Change from WJL2 to WJL3	BDYCHANGE

SPEKE JUNCTION – EDGE HILL ([WJL3](#))

186m 72ch	Distance	Boundary Change from WJL3 to WJL2	BDYCHANGE
186m 72ch	Junction	Speke Junction	JUNCTION
187m 56ch	Bridge	Former Footbridge – Dutch Farm - Removed	79
187m 61ch	Bridge	Former Occupation Underline Bridge – Brick Infilled and removed	80
187m 66ch	Bridge	Intersection Bridge between WJL3/81 and HXS1/50-50a Intersection Bridge Wrought Iron / Steel (Beam)	81
187m 77ch	Bridge	Liverpool Parkway Station Footbridge	81A
187m 77ch	Station	Liverpool South Parkway (9709) (Formerly Allerton 2214 ALE)	LPY
188m 00ch	Bridge	Former Allerton Station Subway – removed when station rebuilt	82
188m 02ch	Bridge	Woolton Road Fast Lines Underline Bridge Steel	83
188m 02ch	Bridge	Woolton Road Slow Lines Underline Bridge Steel	83A
188m 08ch	Bridge	Garforth Road Underline Bridge Steel	84
188m 46ch	Bridge	Greenhill Road Overline Bridge Post-tensioned Concrete / Brick	85
189m 00ch	Station	West Allerton (2266)	WSA
189m 05ch	Bridge	West Allerton Passenger Stn Footbridge	86
189m 06ch	Bridge	Booker Avenue Overline Bridge Steel (Beam)	86A
189m 46ch	Bridge	Former Occupation Overline Bridge - removed	87
189m 57ch	Station	Mossley Hill (2171)	MSH
189m 63ch	Bridge	Mossley Hill Stn Passenger Footbridge & Ramps Footbridge Pre-tensioned Concrete	88
189m 64ch	Bridge	Rose Lane (Mossley Hill Station) Overline Bridge Pre-tensioned Concrete (Beam)	89
189m 74ch	Bridge	Bridge Road Footbridge Wrought Iron (Truss)	90
190m 09ch	Bridge	Queens Drive Underline Bridge Steel	90A
190m 26ch	Bridge	Penny Lane Overline Bridge Pre-tensioned Concrete	91
190m 39ch	Bridge	Stalbridge Avenue Underline Bridge Steel	92
190m 48ch	Bridge	Former Station Subway – Underline bridge	93

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

190m 49ch	Station	Sefton Park	CLOSED
190m 51ch	Bridge	Smithdown Road Underline Bridge Steel (Beam)	94
190m 00ch	Junction	Wavertree Junction	JUNCTION
191m 06ch	Station	Wavertree	CLOSED
191m 11ch	Bridge	Subway Part Filled (passes Through Arch of Br 96) Underline Bridge Brick (Arch)	95
191m 11ch	Bridge	Wavertree Viaduct Wellington Road, Steel / Brick (Beam)	96
191m 21ch	Bridge	Taylor's (Confectionary Works) Occupation Underline Bridge Brick	97
191m 31ch	Bridge	Picton Road (WMO) 3 Decks Sidings, Ex Goods Line & Main Line - Underline Bridge Steel (Beam)	98
191m 47ch	Bridge	Former Intersection LNWR Goods Line Viaduct Loop – Overline Bridge	99
191m 56ch	Bridge	Former Intersection OME/4 Overline Bridge Early Steel	100
191m 56ch	Bridge	Circular Railway Approach Viaduct (Crack Sidings) Viaduct Brick / Stone (Arch)	100A
191m 75ch	Junction	Edge Hill East Junction	JUNCTION
191m 75ch	Distance	Boundary Change from WJL3 to WJL4	BDYCHANGE

EDGE HILL – LIVERPOOL LIME STREET (WJL4)

191m 75ch	Distance	Boundary Change from WJL4 to WJL3	BDYCHANGE
191m 75ch	Junction	Edge Hill East Junction	JUNCTION
192m 00ch	Bridge	Wavertree Road - Overline Bridge Wrought Iron	31
192m 20ch	Station	Edge Hill (2169)	EDG
192m 22ch	Bridge	Edge Hill Station Subway Underline Bridge Cast in-situ reinforced Concrete (Slab)	30
192m 25ch	Bridge	Access Arch Carrying Pipe Past Line Side of Line Bridge Brick (Arch)	29A
192m 25ch	Bridge	Edge Hill Stn Ramp Fast & Slow Lines (adjacent To Tunnel Road) Side of Line Bridge Brick (Arch)	29
192m 28ch	Tunnel	Tunnel Road - Down Fast Tunnel 192m 28ch - 192m 32ch (0.039 miles) -	TUNNEL
192m 29ch	Tunnel	Tunnel Road - Up Slow Tunnel 192m 29ch - 192m 32ch (0.029 miles) -	TUNNEL
192m 29ch	Tunnel	Tunnel Road - Up Slow Down Fast tunnel 192m 29ch - 192m 32ch (0.029 miles) -	TUNNEL
192m 30ch	Bridge	Tunnel Road Tunnels	28A
192m 32ch	Tunnel	Tunnel Road - Down Fast Tunnel 192m 28ch - 192m 32ch (0.039 miles) -	TUNNEL
192m 32ch	Tunnel	Tunnel Road - Up Slow Tunnel 192m 29ch - 192m 32ch (0.029 miles) -	TUNNEL
192m 32ch	Tunnel	Tunnel Road - Up Slow Down Fast tunnel 192m 29ch - 192m 32ch (0.029 miles) -	TUNNEL
192m 33ch	Bridge	Uxbridge Street Overline Bridge Brick (Arch)	28
192m 35ch	Bridge	Edgeware Street Overline Bridge Brick (Arch)	27
192m 38ch	Bridge	Chatsworth Street Overline Bridge Brick (Arch)	26
192m 39ch	Bridge	Layland Street Overline Bridge Brick (Arch)	25
192m 41ch	Bridge	Woodside St Overline Bridge Brick (Arch)	24
192m 42ch	Junction	Edge Hill West Junction	JUNCTION
192m 44ch	Bridge	Overton Street Bridge Overline Bridge Brick (Arch)	23
192m 54ch	Bridge	Kinglake Street Overline Bridge Brick (Arch)	22
192m 58ch	Bridge	Highgate St Overline Bridge Brick (Arch)	21
192m 61ch	Bridge	Mason St Overline Bridge Brick (Arch)	20
192m 67ch	Bridge	Smithdown Lane (leased To University Op Insp & Maint) Overline Bridge Brick	19
192m 73ch	Tunnel	Crown Street Tunnel 192m 73ch - 192m 77ch (0.040 miles) -	TUNNEL
192m 75ch	Bridge	Crown Street Tunnel	18
192m 77ch	Tunnel	Crown Street Tunnel 192m 73ch - 192m 77ch (0.040 miles) -	TUNNEL
192m 75ch	Bridge	University No.2 (Map Location G) Overline Bridge Pre-tensioned Concrete (Beam)	17A
192m 78ch	Bridge	Vine St (leased To University Op Insp & Maint) Overline Bridge Brick	17
192m 78ch	Bridge	University No.1 (Map Location A) Overline Bridge Pre-tensioned Concrete	16A
192m 79ch	Bridge	Jasper St (leased To University Op Insp & Maint) Overline Bridge Brick	16
193m 00ch	Bridge	University No.2 (Map Location B) Overline Bridge Pre-tensioned Concrete (Beam)	15A
193m 01ch	Bridge	Chatham St (leased To University Op Insp & Maint) Overline Bridge Brick (Arch)	15
193m 02ch	Bridge	Back Peach St (leased To University) Overline Bridge Brick (Arch)	14
193m 02ch	Bridge	University No.2A (Map Location C) Overline Bridge Pre-tensioned Concrete (Beam)	13A
193m 04ch	Bridge	Peach St (leased To University Op Insp & Maint) Overline Bridge Brick	13
193m 04ch	Bridge	University No 3 (Map Location D) Overline Bridge Pre-tensioned Concrete	12A
193m 07ch	Bridge	Bedford St (leased To University Op Insp & Maint) Overline Bridge Brick	12
193m 09ch	Tunnel	Mount Pleasant Tunnel 193m 09ch - 193m 15ch (0.079 miles) -	TUNNEL
193m 12ch	Bridge	Mount Pleasant Tunnels	11
193m 15ch	Tunnel	Mount Pleasant Tunnel 193m 09ch - 193m 15ch (0.079 miles) -	TUNNEL

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

193m 15ch	Bridge	Former Bedford Street North Overline Bridge - Removed	11B
193m 15ch	Bridge	University No.2 (Map Location E) Overline Bridge Pre-tensioned Concrete	11C
193m 15ch	Bridge	University No.? (Map Location F) Overline Bridge Pre-tensioned Concrete (Beam)	10A
193m 18ch	Bridge	Brownlow Street (leased To University Op Insp & Maint) Overline Bridge Brick	10
193m 21ch	Tunnel	Lime Street No.2 Tunnel 193m 21ch - 193m 24ch (0.030 miles) -	TUNNEL
193m 21ch	Bridge	Lime Street No1 & No2 Tunnels	9
193m 21ch	Bridge	Pembroke St (leased To University Op Insp & Maint) Overline Bridge Brick (Arch)	8
193m 22ch	Bridge	Great Newton St Overline Bridge Brick (Arch)	7
193m 23ch	Bridge	Back Gill St Overline Bridge Brick (Arch)	6
193m 24ch	Tunnel	Lime Street No.2 Tunnel 193m 21ch - 193m 24ch (0.030 miles) -	TUNNEL
193m 25ch	Tunnel	Lime Street No.1 Tunnel 193m 25ch - 193m 29ch (0.040 miles) -	TUNNEL
193m 26ch	Bridge	Gill Street Overline Bridge Brick (Arch)	5
193m 28ch	Bridge	St Andrews Street Overline Bridge Brick (Arch)	4
193m 29ch	Tunnel	Lime Street No.1 Tunnel 193m 25ch - 193m 29ch (0.040 miles) -	TUNNEL
193m 30ch	Tunnel	Lime Street - Up Slow Tunnel 193m 30ch - 193m 35ch (0.069 miles) -	TUNNEL
193m 30ch	Tunnel	Russell Street Tunnel 193m 30ch - 193m 36ch (0.069 miles) -	TUNNEL
193m 32ch	Bridge	Russel Street Tunnels -	3
193m 35ch	Tunnel	Lime Street - Up Slow Tunnel 193m 30ch - 193m 35ch (0.069 miles) -	TUNNEL
193m 36ch	Tunnel	Russell Street Tunnel 193m 30ch - 193m 36ch (0.069 miles) -	TUNNEL
193m 38ch	Bridge	Copperas Hill Overline Bridge Wrought Iron / Brick	2
193m 40ch	Bridge	St Vincent Street Overline Bridge Wrought Iron (Box)	1A
193m 41ch	Bridge	Disused Carriage Subway - Manhole Access Underline Bridge Brick (Arch)	1B
193m 41ch	Bridge	Former GPO Subway Platform 7 & 8 Underline Bridge Cast in-situ reinforced Concrete	1C
193m 53ch	Station	Liverpool Lime Street (2246)	LIV

2) CREWE - MANCHESTER

CREWE STATION (LEC5)

158m 00ch	Station	Crewe (1243)	CRE
158m 01ch	Bridge	Passenger 'South' Footbridge Crewe Station Footbridge Early Steel	78B
158m 01ch	Bridge	G P O Subway Underline Bridge Steel	78C
158m 03ch	Bridge	Former Station Footbridge removed	78D
158m 05ch	Bridge	Station Footbridge 'Booking Office' Crewe Footbridge	78E
158m 06ch	Bridge	Luggage Subway Underline Bridge Wrought Iron	79
158m 06ch	Bridge	Nantwich Rd A534 Overline Bridge Pre-tensioned Concrete	80
158m 06ch	Bridge	Nantwich Rd A534 Overline Bridge Pre-tensioned Concrete	80A
158m 10ch	Bridge	Loco Works Staff Footbridge Pre-tensioned Concrete	81
158m 13ch	Bridge	Crewe Station North Footbridge to North Signal Box (Staff Access) - Removed	81A
158m 14ch	Tunnel	Manchester Independent Goods Tunnel (BHI) 158m 14ch - 158m 32ch (0.229 miles)	TUNNEL
158m 18ch	Junction	Crewe North Junction (Boundary Change from LEC5 to CMP1)	JUNCTION
158m 18ch	Distance	Boundary Change from LEC5 to CMP1	BDYCHANGE

CREWE- CREWE NTH JN - EDGELEY JN NO 1 (CMP1)

158m 18ch	Distance	Boundary Change from CMP1 to LEC5	BDYCHANGE
158m 18ch	Junction	Crewe North Junction	JUNCTION
158m 22ch	Bridge	Manchester Independent Goods Tunnel	82
158m 32ch	Tunnel	Manchester Independent Goods Tunnel (BHI) 158m 14ch - 158m 32ch (0.229 miles)	TUNNEL
158m 54ch	Bridge	Hungerford Rd Overline Bridge Brick	1
158m 66ch	Culvert	Former Culvert Underline Bridge	2
159m 24ch	Bridge	Sydney Bridge Overline Bridge Cast in-situ reinforced Concrete (Portal)	3
159m 46ch	Bridge	Maw Lane Underline Bridge Steel	4
159m 64ch	Bridge	Watercourse 2100mm Diameter Underline Bridge Brick	5
159m 65ch	Bridge	Occupation Underline Bridge Cast in-situ reinforced Concrete	6
160m 14ch	Bridge	Underbridge Underline Bridge Brick (Arch)	7

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

160m 16ch	Bridge	Watercourse 1800mm Dia Underline Bridge Brick	8
160m 34ch	Bridge	Former Occupation Underline Bridge Infilled and Removed	9
160m 67ch	Bridge	Billington (Clay Lane) Underline Bridge Steel	10
160m 71ch	Bridge	Former Occupation Underline Bridge Infilled and Removed	11
161m 05ch	Bridge	Elton Viaduct Underline Bridge Early Steel	12
161m 47ch	Bridge	Former Occupation Underline Bridge Infilled and Removed	13
161m 51ch	Station	Rookery Bridge	CLOSED
161m 52ch	Bridge	Trent and Mersey Canal Underline Bridge Steel	14
161m 63ch	Bridge	Rookery Underline Bridge Brick (Arch)	15
162m 12ch	Bridge	Former Public Footbridge – Overline Bridge - Removed	16
162m 21ch	Bridge	Latham – Moss Lane -Overline Bridge Cast in-situ reinforced Concrete (Portal)	17
162m 28ch	Junction	Sandbach South Junction	JUNCTION
162m 41ch	Bridge	Foundry Lane - Footbridge Wrought Iron	18
162m 46ch	Bridge	Sandbach Station Footbridge Post-tensioned Concrete / Concrete	19
162m 51ch	Station	Sandbach (1261)	SDB
162m 55ch	Bridge	Booth Lane Overline Bridge Steel (Beam)	20
162m 62ch	Junction	Sandbach North Junction	JUNCTION
162m 70ch	Bridge	Pipebridge Pipe Bridge Steel	20A
162m 70ch	Bridge	Glovers Overline Bridge Cast in-situ reinforced Concrete	21
163m 07ch	Bridge	Elsby's Overline Bridge Cast in-situ reinforced Concrete	22
163m 19ch	Bridge	Watercourse 2400mm Dia Underline Bridge Brick	23
163m 43ch	Bridge	Wood Lane Overline Bridge Cast in-situ reinforced Concrete	24
164m 05ch	Bridge	Bradwell Lane Overline Bridge Cast in-situ reinforced Concrete	25
164m 18ch	Bridge	Underbridge Underline Bridge Brick	26
164m 43ch	Bridge	Davis's Overline Bridge Brick / Brick (Arch)	27
164m 65ch	Bridge	Duttons (partly Filled) Underline Bridge Brick	28
165m 02ch	Bridge	M6 Motorway Underline Bridge Steel (Slab)	28A
165m 08ch	Bridge	Lownes Underline Bridge Brick	29
165m 08ch	Bridge	Watercourse 2400mm Dia Underline Bridge Brick	30
165m 19ch	Bridge	Bratt's Overline Bridge Cast in-situ reinforced Concrete	31
165m 59ch	Bridge	Dunkirk Farm Underline Bridge Early Steel	32
166m 00ch	Bridge	Underbridge Underline Bridge Brick	33
166m 06ch	Bridge	Watercourse 2700mm Dia Underline Bridge Brick	34
166m 14ch	Bridge	Turnpike Road Underline Bridge Steel / Cast in-situ reinforced Concrete	35
166m 33ch	Bridge	Marsh Lane Overline Bridge Cast in-situ reinforced Concrete	36
166m 33ch	Bridge	Footbridge Pre-tensioned Concrete (Beam)	36A
166m 36ch	Station	Holmes Chapel (1221)	HCH
166m 56ch	Bridge	Wilmslow Road Overline Bridge Cast in-situ reinforced Concrete	37
166m 78ch	Viaduct	Holmes Chapel Viaduct Brick (Arch) 23 Arches	VIADUCT
167m 08ch	Bridge	Holmes Chapel Viaduct - River Dane Brick (Arch) Arch 10	38 (10)
167m 00ch	Bridge	Holmes Chapel Viaduct - Farm Track under Arch Brick (Arch) Arch 21	38 (21)
167m 24ch	Viaduct	Holmes Chapel Viaduct Brick (Arch) 23 Arches	VIADUCT
167m 29ch	Bridge	Underbridge Underline Bridge Brick (Arch)	39
167m 66ch	Bridge	Tremlow Overline Bridge Cast in-situ reinforced Concrete	40
167m 78ch	Junction	Goostrey Junction	JUNCTION
168m 26ch	Bridge	Station Road Overline Bridge Cast in-situ reinforced Concrete	41
168m 29ch	Culvert	Former Culvert Underline Bridge	42
168m 35ch	Station	Goostrey (1220)	GTR
168m 55ch	Bridge	Occupation Underline Bridge Cast Iron Subject To Tensile Stress	43
168m 76ch	Bridge	Underbridge Underline Bridge Brick (Arch)	44
169m 17ch	Bridge	Blackden Brook Underline Bridge Brick	45
169m 17ch	Bridge	Blackden Brook Underline Bridge Brick	46
169m 19ch	Bridge	Public Underline Bridge Early Steel	47
169m 40ch	Bridge	Eadows Overline Bridge Cast in-situ reinforced Concrete	48
169m 71ch	Bridge	Bomish Overline Bridge Cast in-situ reinforced Concrete	49
170m 20ch	Viaduct	Peover Viaduct Brick (Arch) 10 Arches	VIADUCT
170m 20ch	Bridge	Peover Eye River Brick (Arch) Arch 3	50 (3)
170m 27ch	Viaduct	Peover Viaduct Brick (Arch) 10 Arches	VIADUCT

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

170m 38ch	Bridge	Bate Mill Underline Bridge Brick (Arch)	51
171m 04ch	Bridge	Nelson Overline Bridge Cast in-situ reinforced Concrete	52
171m 12ch	Bridge	Wolfs Underline Bridge Brick	53
171m 18ch	Junction	Chelford South Junction	JUNCTION
171m 25ch	Bridge	Whitlers Underline Bridge Pre-cast Concrete	54
171m 34ch	Bridge	Bradforfs Underline Bridge Brick / Concrete (Arch)	55
171m 70ch	Bridge	Norburys Underline Bridge Brick	56
171m 18ch	Junction	Chelford North Junction	JUNCTION
172m 14ch	Bridge	Knutsford Road Overline Bridge Cast in-situ reinforced Concrete	57
172m 17ch	Station	Chelford (2764)	CEL
172m 30ch	Bridge	Lockets Underline Bridge Cast Iron Subject To Tensile Stress	58
172m 54ch	Bridge	Kennerleys Underline Bridge Brick	59
172m 71ch	Bridge	Kennerleys Underline Bridge Brick	60
173m 02ch	Bridge	Callwoods Underline Bridge Brick	61
173m 06ch	Bridge	Watercourse 2400mm Dia Underline Bridge Brick	62
173m 26ch	Bridge	Soss Moss Underline Bridge Brick	63
173m 62ch	Bridge	Water Lane Overline Bridge Cast in-situ reinforced Concrete	64
173m 65ch	Bridge	Alderley Edge Bypass Underline Bridge Steel / Cast in-situ reinforced Concrete (Beam)	64A
174m 07ch	Bridge	Husbands Overline Bridge Cast in-situ reinforced Concrete / Brick	65
174m 28ch	Bridge	Acre Overline Bridge Cast in-situ reinforced Concrete / Brick	66
174m 62ch	Bridge	Liddiate Overline Bridge Cast in-situ reinforced Concrete	67
174m 73ch	Bridge	Chorley Hall Overline Bridge Cast in-situ reinforced Concrete	68
175m 12ch	Junction	Alderley Edge South Junction	JUNCTION
175m 16ch	Bridge	Wilmslow Road A34 Overline Bridge Cast in-situ reinforced Concrete	69
175m 18ch	Bridge	Alderley Edge Station Footbridge Pre-tensioned Concrete	70
175m 20ch	Station	Alderley Edge (2760)	ALD
175m 25ch	Bridge	Stone House Overline Bridge Post-tensioned Concrete	71
175m 42ch	Junction	Alderley Edge North Junction	JUNCTION
175m 71ch	Bridge	Leaches Underline Bridge Brick	72
175m 74ch	Bridge	Watercourse 2100mm Dia Underline Bridge Brick	73
175m 79ch	Bridge	Wilmslow by Pass Underline Bridge Steel	73A
176m 01ch	Bridge	Jenkins Underline Bridge Brick	74
176m 37ch	Bridge	Fulshaw Hall Underline Bridge Pre-tensioned Concrete	75
176m 53ch	Junction	Winslow South Junction	JUNCTION
176m 56ch	Bridge	Footbridge Early Steel	75A
176m 67ch	Bridge	Macclesfield Road Underline Bridge Steel	76
176m 70ch	Bridge	Wilmslow Station Subway Underline Bridge Cast in-situ reinforced Concrete	76A
176m 72ch	Station	Wilmslow (2774)	WML
176m 79ch	Viaduct	Wilmslow Old Viaduct Brick 9 Arches	VIADUCT
176m 79ch	Bridge	Wilmslow Old Viaduct Brick A538 Underline Bridge (Arch 2)	77 (2)
176m 79ch	Bridge	Wilmslow Old Viaduct Brick – River Bollin (Arch 6)	77 (6)
177m 08ch	Viaduct	Wilmslow Old Viaduct Brick 9 Arches	VIADUCT
177m 26ch	Bridge	Footbridge Early Steel	77A
177m 54ch	Bridge	Blue Bell Overline Bridge Cast in-situ reinforced Concrete	78
178m 05ch	Viaduct	Handforth Viaduct Brick	VIADUCT
178m 05ch	Bridge	Handforth Viaduct River Dean Brick	79
178m 11ch	Viaduct	Handforth Viaduct Brick	VIADUCT
178m 25ch	Station	Handforth (2767)	HTH
178m 29ch	Bridge	Station Road Overline Bridge Cast in-situ reinforced Concrete	80
178m 29ch	Bridge	Station Road (group 1) (spans 1 To 3) Overline Bridge Cast in-situ reinforced Concrete	80 (Group 1)
178m 29ch	Bridge	Station Road (group 2) (span 4) Overline Bridge Cast in-situ reinforced Concrete	80 (Group 2)
178m 32ch	Bridge	Footbridge Steel	81
178m 43ch	Bridge	Brook Farm Underline Bridge Brick	82
178m 55ch	Bridge	Former Occupation Underline Bridge Infilled and Removed	83
178m 66ch	Bridge	Spath Lane Underline Bridge Brick	84
179m 09ch	Bridge	Handforth Bypass Overline Bridge Steel	84A
179m 22ch	Bridge	Stanley Road Overline Bridge Cast in-situ reinforced Concrete	85
179m 32ch	Bridge	Gill Lane Overline Bridge Cast in-situ reinforced Concrete (Arch)	86

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

179m 50ch	Bridge	Wilmslow Bypass Overline Bridge Pre-tensioned Concrete	86A
179m 64ch	Bridge	Potts Road Footbridge Pre-tensioned Concrete	87
180m 00ch	Junction	Cheadle Hulme South Junction	JUNCTION
180m 10ch	Bridge	Claremont Road Underline Bridge Cast in-situ reinforced Concrete	88
180m 25ch	Bridge	Hesketh Arms Footbridge Pre-tensioned Concrete	89
180m 35ch	Bridge	Hulme Hall Road Underline Bridge Cast in-situ reinforced Concrete	90
180m 45ch	Bridge	Former Occupation Underline Bridge Infilled and Removed	91
180m 52ch	Bridge	Station Road Underline Bridge Steel (Beam)	92
180m 53ch	Bridge	Former Station Footbridge – Overline Bridge - Removed	93
180m 55ch	Bridge	Station Footbridge - Cheadle Hulme Footbridge Unknown	92A
180m 57ch	Station	Cheadle Hulme (2870)	CHU
180m 59ch	Junction	Cheadle Hulme Junction (Joins with MCH 0m 00ch - From COLWICH & STOKE Lines) See Below	JUNCTION
189m 59ch	Distance	Boundary Change from CMP1 to MCH (Distance Change) (0m 00ch)	BDYCHANGE
180m 67ch	Junction	Cheadle Hulme North Junction	JUNCTION
181m 04ch	Viaduct	Ladybridge Viaduct Brick (Arch)	VIADUCT
181m 05ch	Bridge	Ladybridge Viaduct Ladywood Brook Brick (Arch)	94
181m 08ch	Viaduct	Ladybridge Viaduct Brick (Arch)	VIADUCT
181m 22ch	Bridge	Arnolds Underline Bridge Brick	95
181m 34ch	Bridge	Former Occupation Underline Bridge Infilled and Removed	96
181m 39ch	Bridge	Watercourse 1800mm Dia Underline Bridge Brick (Arch)	97
181m 43ch	Bridge	Adswood Road Underline Bridge Cast in-situ reinforced Concrete	98
181m 46ch	Junction	Adswood Road Junction	JUNCTION
181m 58ch	Bridge	Intersection Bridge (passes Over NMC1/34) Intersection Bridge Steel / Brick (Beam)	98A
181m 64ch	Bridge	Former Occupation Underline Bridge Adswood Hall Infilled and Removed	99
182m 08ch	Bridge	Siddington Road Overline Bridge Pre-tensioned Concrete	100
182m 17ch	Bridge	Former Intersection Overline Bridge LNWR Stockport Goods Line	101
182m 22ch	Bridge	Stockholm Road Overline Bridge Cast in-situ reinforced Concrete	102
182m 37ch	Junction	Edgeley Junction No1	JUNCTION
182m 38ch	Distance	Boundary Change from CMP1 to CMP2	BDY CHANGE

EDGELEY JN NO 1 – MANCHESTER PICCADILLY (CMP2)

182m 38ch	Distance	Boundary Change from CMP2 to CMP1	BDY CHANGE
182m 56ch	Tunnel	Former Tunnel – Demolished	TUNNEL
182m 57ch	Tunnel	Former Booth Street Tunnel – Demolished	TUNNEL
182m 58ch	Bridge	Booth Street Overline Bridge Pre-tensioned Concrete	1
182m 58ch	Tunnel	Former Booth Street Tunnel – Demolished	TUNNEL
182m 59ch	Junction	Edgeley Junction	JUNCTION
182m 59ch	Tunnel	Former James Street Tunnel – Demolished	TUNNEL
182m 61ch	Tunnel	Former Shaw Heath Tunnel – Demolished Part Now Bridge 1A	TUNNEL
182m 65ch	Bridge	Greek Street Overline Bridge Post-tensioned Concrete (Beam)	1A
182m 68ch	Tunnel	Former Shaw Heath Tunnel – Demolished Part Now Bridge 1A	TUNNEL
182m 69ch	Bridge	Footbridge Post-tensioned Concrete	1B
183m 00ch	Station	Stockport (2771)	SPT
183m 01ch	Bridge	Stockport Station Subway Underline Bridge Steel	1C
183m 10ch	Viaduct	Stockport Viaduct	VIADUCT
183m 10ch	Bridge	Stockport Viaduct Underline Bridge Brick (Arch)	2
183m 10ch	Bridge	Stockport Viaduct (group 1 - Spans 0a. 0b. 1 - 3) Viaduct Brick (Arch)	2 (Group 1)
183m 12ch	Bridge	Stockport Viaduct (group 2 - Span 4) Viaduct Brick (Arch) Daw Bank /Swaine Street	2 (Group 2)
183m 13ch	Bridge	Stockport Viaduct (group 3 - Spans 5 - 8) Viaduct Brick (Arch)	2 (Group 3)
183m 18ch	Bridge	Stockport Viaduct (group 4 - Span 9) Viaduct Brick (Arch) Chestergate	2 (Group 4)
183m 18ch	Bridge	Stockport Viaduct (group 5 - Spans 10 - 12) Viaduct Brick (Arch)	2 (Group 5)
183m 22ch	Bridge	Stockport Viaduct (group 6 - Spans 13 - 14) Viaduct Brick (Arch)	2 (Group 6)
183m 24ch	Bridge	Stockport Viaduct (group 7 - Span 15) Viaduct Brick (Arch) River Mersey	2 (Group 7)
183m 25ch	Bridge	Stockport Viaduct (group 8 - Span 16) Viaduct Brick (Arch) River Mersey	2 (Group 8)
183m 26ch	Bridge	Stockport Viaduct (group 9 - Spans 17 - 18) Viaduct Brick (Arch) Heaton Lane	2 (Group 9)
183m 29ch	Bridge	Stockport Viaduct (group 10 - Span 19) Viaduct Brick (Arch) Great Eggerton Street	2 (Group 10)
183m 30ch	Bridge	Stockport Viaduct (group 11 - Spans 20 - 21) Viaduct Brick (Arch) Manchester Ring Road	2 (Group 11)

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

183m 32ch	Bridge	Stockport Viaduct (group 12 - Spans 22 - 26) Viaduct Brick (Arch)	2 (Group 12)
183m 37ch	Viaduct	Stockport Viaduct	VIADUCT
183m 44ch	Bridge	Georges Road Underline Bridge Post-tensioned Concrete / Brick	3
183m 45ch	Bridge	Former Station Subway –Underline Bridge	4
183m 45ch	Station	Heaton Norris	CLOSED
183m 55ch	Bridge	Bowerfold Lane Overline Bridge Wrought Iron	5
183m 56ch	Junction	Heaton Norris Junction	JUNCTION
183m 72ch	Bridge	Former Sparthfield Road Overline Bridge - Removed	6
183m 78ch	Bridge	Heaton Road Overline Bridge Cast in-situ reinforced Concrete	7
184m 16ch	Bridge	Warwick Road Overline Bridge Cast in-situ reinforced Concrete	8
184m 42ch	Bridge	Heaton Moor Road Overline Bridge Brick	9
184m 43ch	Bridge	Former Station Footbridge – Overline Bridge Removed	10
184m 46ch	Station	Heaton Chapel (2861)	HTC
184m 62ch	Bridge	Buckingham Road Overline Bridge Cast in-situ reinforced Concrete	11
185m 23ch	Bridge	Crossley Road Underline Bridge Steel	12
185m 30ch	Bridge	Former Occupation Underline Bridge Infilled and Removed	13
185m 31ch	Bridge	Blackbrook Underline Bridge Brick	14
185m 47ch	Bridge	Clare Road Underline Bridge Steel	15
185m 55ch	Bridge	Intersection Underline Bridge Wrought Iron	15A
185m 59ch	Bridge	Thirlmere Viaduct Underline Bridge Early Steel	15B
185m 66ch	Bridge	Alma Road Underline Bridge Steel	16
185m 76ch	Bridge	Albert Road Underline Bridge Wrought Iron	17
185m 77ch	Bridge	Levenshulme Station Subway Underline Bridge Cast in-situ reinforced Concrete	18
185m 78ch	Bridge	Footpath Underline Bridge Brick	19
186m 01ch	Station	Levenshulme (2682)	LVM
186m 12ch	Bridge	Crescent Road Underline Bridge Brick (Arch)	20
186m 21ch	Bridge	Park Grove Underline Bridge Brick	21
186m 39ch	Bridge	Crowcroft Road Underline Bridge Early Steel	22
186m 40ch	Bridge	Crowcroft Road Underline Bridge Pre-tensioned Concrete	22A
182m 46ch	Junction	Slate Lane Junction	JUNCTION
186m 54ch	Bridge	Stockport Road Underline Bridge Post-tensioned Concrete (Segmental)	23
186m 62ch	Bridge	Gore Brook Underline Bridge Brick	24
186m 64ch	Bridge	Footway Underline Bridge Brick	25
186m 70ch	Bridge	Stanley Grove Underline Bridge Post-tensioned Concrete	26
186m 77ch	Junction	Longsight South Junction	JUNCTION
187m 06ch	Bridge	Kirkmanshulme Lane Underline Bridge Steel	27
187m 06ch	Bridge	Kirkmanshulme Lane Underline Bridge Steel	27A
187m 08ch	Station	Longsight (2863)	CLOSED
187m 10ch	Bridge	Former Station Subway - Now Staff Subway - Underline Bridge Pre-cast Concrete (Box)	28
187m 13ch	Bridge	Longsight Depot Footbridge Pre-tensioned Concrete	28A
187m 21ch	Bridge	Former Depot Footbridge by Gasometer	28B
187m 50ch	Bridge	Occupation Underline Bridge Brick / Brick (Arch)	28C
187m 50ch	Bridge	Grey Street Underline Bridge Brick	29
187m 50ch	Bridge	Grey Street Underline Bridge Steel	29A
187m 54ch	Junction	Longsight Depot Junction	JUNCTION
187m 56ch	Bridge	Hyde Road Underline Bridge Post-tensioned Concrete	30
187m 58ch	Bridge	Thorntons Underline Bridge Brick	31
187m 58ch	Bridge	Oldhams Underline Bridge Brick	32
187m 59ch	Bridge	Viaduct (Grand Parent) Viaduct 33 Wrought Iron / Early Steel (Arch)	VIADUCT
187m 59ch	Bridge	Viaduct (group 1 - Spans 1 - 6) Viaduct Brick	33 (Group 1)
187m 62ch	Bridge	Bennett Street (group 2 - Span 7) Viaduct Post-tensioned Concrete / Brick	33 (Group 2)
187m 63ch	Bridge	Viaduct (group 3 - Spans 8 - 18) Viaduct Brick	33 (Group 3)
187m 70ch	Bridge	Viaduct (group 4 - Spans 19 - 29) Viaduct Brick	33 (Group 4)
187m 76ch	Bridge	Viaduct (group 5 - Spans 30 - 35) Viaduct Brick (Arch)	33 (Group 5)
188m 00ch	Bridge	Intersection (group 6 - Span 36) Viaduct Brick	33 (Group 6)
188m 01ch	Bridge	Viaduct (group 7 - Spans 37 - 44) Viaduct Brick (Arch)	33 (Group 7)
188m 06ch	Bridge	Viaduct (group 8 - Spans 45 - 52) Viaduct Wrought Iron / Brick (Beam)	33 (Group 8)
188m 08ch	Junction	Adwick Junction	JUNCTION

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

188m 11ch	Bridge	Viaduct (group 9 - Spans 53 - 54a) Viaduct Wrought Iron / Brick (Beam)	33 (Group 9)
188m 12ch	Bridge	Blind Lane (group 10 - Span 55) Viaduct Wrought Iron	33 (Group 10)
188m 13ch	Bridge	Viaduct (group 11 - Spans 55a - 56) Viaduct Wrought Iron / Pre-tensioned Concrete	33 (Group 11)
188m 14ch	Bridge	Chancellor Lane (group 12 - Spans 57 - 59) Viaduct Pre-tensioned Concrete / Brick	33 (Group 12)
188m 15ch	Bridge	Viaduct (group 13 - Spans 59a - 67b) Viaduct Brick	33 (Group 13)
188m 21ch	Bridge	Viaduct (group 14 - Spans 68 - 76b) Viaduct Brick	33 (Group 14)
188m 26ch	Bridge	Viaduct (group 15 - Spans 77 - 84a) Viaduct Brick (Arch)	33 (Group 15)
188m 30ch	Bridge	Union Street (group 16 - Span 85) Viaduct Wrought Iron / Brick (Beam)	33 (Group 16)
188m 31ch	Bridge	Viaduct (group 17 - Spans 86 - 95) Viaduct Brick (Arch)	33 (Group 17)
188m 36ch	Bridge	Chapelfield Street (group 18 - Span 96) Viaduct Brick (Arch)	33 (Group 18)
188m 37ch	Bridge	Viaduct (group 19 - Spans 96a - 96d & 97 - 100) Viaduct Brick (Arch)	33 (Group 19)
188m 41ch	Bridge	River Medlock Widening (group 20 - Span 100a) Viaduct Early Steel (Beam)	33 (Group 20)
188m 42ch	Bridge	River Medlock (group 21 - Spans 101 & 101b) Viaduct Brick (Arch)	33 (Group 21)
188m 42ch	Bridge	Viaduct (group 21a - 101a & 102 New Hoyle St) Viaduct Brick (Arch)	33 (Group 21A)
188m 43ch	Bridge	Viaduct (group 22 - Spans 103. 103a. 103b. 104 - 108) Viaduct Brick (Arch)	33 (Group 22)
188m 46ch	Bridge	Viaduct (group 24 - Spans 108a - 108e) Viaduct Brick (Arch)	33 (Group 24)
188m 46ch	Bridge	Fairfield Street (group 23 - Span 109) Viaduct Cast in-situ reinforced Concrete (Arch)	33 (Group 23)
188m 48ch	Junction	Manchester East Junction	JUNCTION
188m 50ch	Bridge	Viaduct (group 25 - Spans 108f & 109a - 112) Viaduct Brick (Arch)	33 (Group 25)
188m 51ch	Bridge	Viaduct (group 26 - Spans 113 - 116) Viaduct Brick (Arch)	33 (Group 26)
188m 54ch	Bridge	Viaduct (group 27 - Spans 117 - 118) Viaduct Brick (Arch)	33 (Group 27)
188m 56ch	Bridge	Viaduct (group 29 - Spans 120 - 125) Viaduct Brick (Arch)	33 (Group 29)
188m 56ch	Bridge	Travis Street (group 28 - Span 119) Viaduct Brick (Arch) also as COL/1A	33 (Group 28)
188m 57ch	Bridge	Viaduct (group 30 - Spans 126 - 128) Viaduct Brick (Arch)	33 (Group 30)
188m 58ch	Bridge	Viaduct (group 31 - Spans 129 - 131) Viaduct Brick (Arch)	33 (Group 31)
188m 58ch	Bridge	Viaduct (group 32 - Spans 132 - 134) Viaduct Brick (Arch)	33 (Group 32)
188m 58ch	Bridge	Viaduct (group 33 - Spans 135 - 137) Viaduct Brick (Arch)	33 (Group 33)
188m 59ch	Bridge	Viaduct (group 34 - Spans 138 - 140) Viaduct Brick (Arch)	33 (Group 34)
188m 60ch	Bridge	Ashton Street (group 35 - Span 141) Viaduct Brick (Arch)	33 (Group 35)
188m 60ch	Bridge	Viaduct (group 36 - Spans 141a - 145) Viaduct Brick (Arch)	33 (Group 36)
188m 61ch	Bridge	Viaduct (group 37 - Spans 146 - 147) Viaduct Wrought Iron / Brick (Beam)	33 (Group 37)
188m 61ch	Bridge	Viaduct (group 38 - Spans 148 - 149) Viaduct Brick (Arch)	33 (Group 38)
188m 61ch	Bridge	Piccadilly Station Footbridge Pre-tensioned Concrete	34
188m 62ch	Bridge	Viaduct (group 39 - Spans 150 - 151) Viaduct Brick (Arch)	33 (Group 39)
188m 62ch	Bridge	Viaduct (group 40 - Spans 152 - 153) Viaduct Brick (Arch)	33 (Group 40)
188m 62ch	Bridge	Viaduct (operation Property Parent) Viaduct	33 (Op Prop)
188m 63ch	Bridge	Viaduct (span 159 To 184 Colonnade) Viaduct Brick (Arch)	33(10)
188m 70ch	Bridge	Viaduct (Grand Parent) Viaduct 33 Wrought Iron / Early Steel (Arch)	VIADUCT
188m 70ch	Station	Manchester Piccadilly (2968)	MAN

3) COLWICH JUNCTION TO CHEADLE HULME

RUGBY TV JUNCTION – COLWICH - STAFFORD SOUTH (LEC2)

127m 05ch	Junction	Colwich Junction with CMD2 (38m 61ch) WCML	JUNCTION
127m 05ch	Distance	Boundary Change from LEC2 to CMD2	BDYCHANGE

COLWICH JUNCTION – HARECASTLE (NEW ROUTE) (CMD2)

38m 61ch	Distance	Boundary Change from CMD2 to LEC2	BDYCHANGE
38m 61ch	Junction	Colwich Junction with LEC2 (127m 05ch)	JUNCTION
38m 58ch	Station	Colwich	CLOSED
38m 54ch	Bridge	Former Station Footbridge LEC2/132 – Removed	145
38m 36ch	Bridge	Former Occupation Underline Bridge – Infilled and Removed	144
38m 26ch	Bridge	Haywood Lane/ Sprostons-Meadow Lane. Underline Bridge Pre-tensioned Concrete (Beam)	143
37m 37ch	Bridge	Coach Road (Great Haywood) - Single Span Brick Arch Underline Bridge Brick (Arch)	142
37m 31ch	Station	Great Heywood	CLOSED

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

37m 26ch	Bridge	Temple Bar/Trent Lane - Great Haywood - 3 Span Stone Arch Underline Bridge Brick (Arch)	141
37m 22ch	Bridge	Malthouse Croft Underline Bridge Brick (Arch)	140
37m 08ch	Bridge	Mill Lane @ Great Haywood Former Tixall Lane or Abbey Rd. Underline Bridge Brick (Arch)	139
36m 31ch	Bridge	Hoo Mill Underline Bridge Cast in-situ reinforced Concrete (Beam)	138
36m 17ch	Bridge	A51 Great Haywood - Sing Span Steel Deck Underline Bridge Early Steel (Beam)	137
35m 13ch	Bridge	Canal Feeder Underline Culvert	136
35m 69ch	Crossing	Former Level Crossing Church Lane /Pasturfields Lane	LEVELX
35m 69ch	Bridge	Church Lane - Pasturefields (Hixon) - Single Span Steel Deck Footbridge Steel / Steel (Beam)	135A
35m 24ch	Bridge	New Road Hixon (previously 135AA) Overline Bridge Pre-tensioned Concrete / Concrete (Beam)	135B
35m 24ch	Station	Hixon	CLOSED
35m 25ch	Crossing	Former Crossing Hixon Station	LEVELX
34m 66ch	Crossing	Former Crossing Shirleywich	LEVELX
34m 44ch	Bridge	Amerton Brook Underline Culvert	135
34m 37ch	Bridge	Former Intersection Overline Bridge GNR Rly Uttoxeter Branch	134
34m 27ch	Bridge	Red Bridge. Meadow Lane - SS Hex Conc Deck Overline Bridge Cast in-situ reinforced Concrete (Arch)	133
34m 02ch	Station	Weston & Ingrestre	CLOSED
34m 00ch	Crossing	Former Crossing Weston & Ingrestre Station	LEVELX
33m 75ch	Bridge	Weston Bridge A51 Overline Bridge Brick / Concrete (Beam)	132A
33m 74ch	Bridge	10ft Brick Underline Bridge - Width = 3.3m Underline Bridge Brick / Brick (Arch)	132
33m 59ch	Bridge	Gayton Brook Underline Bridge Cast in-situ reinforced Concrete (Slab)	131
33m 42ch	Crossing	Former Foot Crossing Sandy Lane	FOOTX
33m 42ch	Bridge	Highfields Footbridge Steel / Concrete (Truss)	130A
33m 30ch	Bridge	Silk Brook Upside Footbridge Side of Line Bridge Steel / Timber (Truss)	130AA
33m 30ch	Bridge	8ft 6inch Brick Underline Bridge - Height = 0.9m. Width=2.45m Underline Bridge Brick (Arch)	130
33m 18ch	Bridge	Turners Overline Bridge Pre-cast Concrete / Brick (Arch)	129
32m 57ch	Bridge	Salt D316.off A51. Sandon Park - Single Span Conc Hex Deck Overline Bridge Stone / Concrete (Con Arch)	128
31m 56ch	Bridge	Sandon Station Br B5066 - Single Span Conc Hex Arch Overline Bridge Stone / Concrete (Con Arch)	127
31m 54ch	Station	Sandon	CLOSED
31m 42ch	Bridge	Sandon - Single Span Conc Saddle Deck Overline Bridge Stone / Concrete (Con Arch)	126
30m 71ch	Bridge	Burston D133. Sandon - Single Span Conc Saddle Deck Overline Bridge Brick / Concrete (Con Arch)	125
30m 67ch	Bridge	Underbridge (previously Culvert) Underline Bridge Cast in-situ R Concrete / Brick (Flat)	124
30m 22ch	Crossing	Former Crossing Burston Hall Road	LEVELX
30m 04ch	Bridge	Former Underline Culvert – Removed	123
29m 78ch	Bridge	Carr House South Occupation Underline Bridge Brick / Brick (Arch)	122
29m 66ch	Bridge	New Carr House A51. Between Little Stoke & Butterhill Bank Underline Bridge Steel (Beam)	121A
29m 55ch	Bridge	Old Carr House Former A51 Underline Bridge Brick / Brick (Arch)	121
29m 42ch	Bridge	No Name Underline Bridge Brick (Arch)	120
29m 41ch	Bridge	Former Underline Culvert – Removed	119
29m 18ch	Bridge	Former Occupation Underline Bridge – Infilled and Removed	118
28m 66ch	Station	Aston By Stone	CLOSED
28m 63ch	Crossing	Aston-by-Stone Public Highway Manually Controlled Barriers (locally monitored by CCTV) -	LEVELX
28m 53ch	Bridge	Former Underline Culvert – Removed	117
28m 31ch	Bridge	Former Occupation Overline Bridge - Removed	116
28m 14ch	Bridge	Pringle Lane (Cherry Orchard) Overline Bridge Cast in-situ reinforced Concrete (Arch)	115
27m 63ch	Crossing	Church Lane Public Highway Manually Controlled Barriers (locally monitored by CCTV) -	LEVELX
27m 57ch	Bridge	Scotch Brook - 2 Span Brick Arch Underline Bridge Brick (Arch)	114
27m 54ch	Bridge	Mill Lane Listed Grade 2 - 2 Span Brick Arch Underline Bridge Brick (Arch)	113
27m 49ch	Bridge	Granville Terrace - Single Span Steel Lattice Deck (timber Treads) Footbridge Steel / Timber (Lattice)	112
27m 34ch	Bridge	Oulton Rd/Rudford St. A520, Single Span Conc Hex Deck Overline Bridge Cast in-situ RConc / Brick (Arch)	111
27m 18ch	Crossing	Meaford Public Highway Manually Controlled Barriers (locally monitored by CCTV) -	LEVELX
27m 08ch	Station	Stone	CLOSED
(To / From NORTON BRIDGE see Section 4 Below (Distance Change NBS 0m 00ch)			
27m 00ch	Junction	Stone Junction	JUNCTION
26m 71ch	Crossing	Former Whitebridge Lane Crossing, Level Crossing then to Foot crossing –Closed 2014	LEVELX
26m 70ch	Bridge	Whitebridge Lane Footbridge. Constructed 2014 Footbridge Steel	110A
26m 47ch	Bridge	Meaford Overline Bridge Cast in-situ reinforced Concrete (Arch)	110
26m 41ch	Bridge	Meaford Old Hall Farm Viaduct Brick (Arch)	109
26m 33ch	Bridge	Former Occupation Underline Bridge – Infilled and Removed	108

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

26m 25ch	Bridge	Keenes D151 Overline Bridge Pre-tensioned Concrete (Arch)	107
26m 11ch	Bridge	Siddalls Overline Bridge Pre-tensioned Concrete (Portal)	106
25m 70ch	Bridge	Turnover Overline Bridge Cast in-situ reinforced Concrete (Arch)	105
25m 33ch	Bridge	Thorleys Overline Bridge Cast in-situ reinforced Concrete (Portal)	104
25m 29ch	Bridge	Meaford Power Stn-private siding over canal Underline Bridge Cast in-situ reinforced Concrete (Beam)	103A
25m 10ch	Bridge	Johnsons. Meaford Road (Barlaston) - Single Span Conc Deck Underline Bridge Cast in-situ RC (Portal)	103
24m 50ch	Crossing	Barlaston Public Highway Manually Controlled Barriers (locally monitored by CCTV) -	LEVELX
24m 44ch	Station	Barlaston (1279 BRT)	CLOSED
24m 00ch	Station	Wedgwood (1357 WED)	CLOSED
23m 76ch	Crossing	Wedgwood Station Private Manually Controlled Barriers (locally monitored by CCTV) -	LEVELX
23m 33ch	Bridge	Former Occupation Overline Bridge - Removed	102
23m 13ch	Bridge	Former Occupation Overline Bridge - Removed	101
22m 68ch	Bridge	Trentham/Longton Rd B5035 Overline Bridge Cast in-situ reinforced Concrete (Arch)	100
22m 63ch	Station	Trentham	CLOSED
22m 46ch	Bridge	Newstead Brook - Stream (3no. Chambers) Underline Bridge Cast in-situ reinforced Concrete	99A
22m 48ch	Bridge	Former Occupation Underline Bridge – Infilled & Removed	99
22m 65ch	Bridge	Former Occupation Overline Bridge - Removed	98
22m 08ch	Culvert	Former Underline Culvert – Removed	97A
22m 01ch	Bridge	Former Occupation Bridge (Longton Bridge) Removed	97
21m 52ch	Station	Sideway	CLOSED
21m 50ch	Bridge	Former Underline Bridge Infilled and removed	96
21m 39ch	Bridge	New Stoke City Stadium FC Footbridge Steel (Beam)	96A
21m 21ch	Bridge	New Road A50 - (3 Span Structure) Overline Bridge Steel	95A
21m 18ch	Bridge	Dukes Overline Bridge Steel (Beam)	95
20m 75ch	Station	Mount Pleasant	CLOSED
20m 71ch	Bridge	Former Bridge Street - Overline Footbridge	94A
20m 54ch	Station	Whieldon Road	CLOSED
20m 53ch	Bridge	Whieldon Rd Underline Bridge Brick (Arch)	94
20m 62ch	Bridge	Former Intersection Underline Bridge – Nth Staff Rly Engine Shed Line	93
20m 36ch	Junction	Stoke Junction	JUNCTION
20m 32ch	Bridge	City Road/Fenton Rd Underline Bridge Early Steel (Beam) (3 Spans 200u)	92
20m 22ch	Bridge	Oldmill Street-seven Arches Viaduct Brick (Arch)	91
20m 06ch	Bridge	Glebe Street Underline Bridge Pre-tensioned Concrete (Slab)	90
20m 00ch	Bridge	Stoke Station Luggage Bridge (examined As Part of the Station) Overline Bridge Steel / Timber (Lattice)	89
19m 78ch	Bridge	Station Subway Stoke Underline Bridge Cast in-situ reinforced Concrete (Slab)	88
19m 77ch	Bridge	Former Station Footbridge – Wrought Iron lattice Removed	87
19m 77ch	Station	Stoke-on-Trent (1314)	SOT
19m 63ch	Junction	Stoke North Junction	JUNCTION
19m 63ch	Bridge	Stoke Rd A5006 - Single Span Steel Deck Underline Bridge Steel (Riveted) (3 Spans 200u)	86
19m 60ch	Bridge	Former Occupation Underline Bridge – Winton Pottery	85
19m 58ch	Bridge	Former Occupation Underline Bridge – Saw Mill & Pottery	84
19m 47ch	Bridge	Freight Terminal Siding Over T & M Canal Underline Bridge Steel (Portal)	85A
19m 45ch	Bridge	Cockshute/Newlands St (Shelton) - Single Span Steel Deck Footbridge Steel / Brick (Riveted)	84A
19m 44ch	Bridge	Cockshute Canal Br (Trent and Mersey) Underline Bridge Pre-tensioned Concrete (Beam)	83
19m 18ch	Bridge	Shelton New Rd Cliff Vale Viaduct B5045 Overline Bridge Pre-tensioned Concrete (Beam)	82
19m 12ch	Junction	Cliffe Vale Junction	JUNCTION
19m 10ch	Bridge	Hanley Outfall Sewer 8ft Underline Bridge - Height = 1.8. Width = 3.1m Underline Bridge Brick (Arch)	81A
18m 65ch	Bridge	Fowlea Brook Underline Bridge Cast in-situ reinforced Concrete (Beam)	81
18m 64ch	Station	Etruria (1294 ETR)	CLOSED
18m 59ch	Station	Former Station Bridge Removed	80
18m 59ch	Bridge	Station Approach Road Side of Line Bridge Brick (Arch)	79
18m 58ch	Bridge	1830mm Culvert Under Approach To Br 77 U/s Side of Line Bridge Brick / Concrete (Arch)	78
18m 58ch	Bridge	Etruria Station Br A53 Overline Bridge Pre-tensioned Concrete (Beam)	77
18m 17ch	Junction	Grange Junction	JUNCTION
18m 08ch	Bridge	Former Occupation Overline Bridge Removed	76
17m 69ch	Bridge	Former Water Course Underline Bridge Infilled and Removed	75
17m 56ch	Bridge	Former Occupation Underline Bridge Infilled and Removed	74
17m 36ch	Bridge	Pit Green/Pidduch Street Underline Bridge Cast in-situ reinforced Concrete (Slab)	73

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

17m 16ch	Bridge	Porthill Rd A527 Overline Bridge Pre-tensioned Concrete (Beam)	72
17m 09ch	Bridge	Longport Footbridge Steel	71A
17m 08ch	Crossing	Former Station Road Level Crossing – Removed	LEVELX
17m 04ch	Station	Longport (1305)	LPT
16m 73ch	Culvert	13ft X 7ft Fowlea Brook Brick & Concrete Underline Bridge CUL - Concrete / CUL - Brick (Beam)	161599
16m 67ch	Bridge	Bradwell Footbridge Steel (Beam)	71
16m 54ch	Bridge	8ft Culvert Underline Bridge Brick / Pre-cast Concrete (Arch)	161197
16m 48ch	Junction	Longport Junction	JUNCTION
16m 16ch	Junction	Bradwell Junction	JUNCTION
16m 14ch	Bridge	Heaths/Watergate Street Tunstall Overline Bridge Steel (Beam)	70
16m 05ch	Bridge	Former Undlerline Bridge – Canal to Chatterley & Coal & Iron Works Dock	69
16m 02ch	Bridge	Tunstall Western By-pass Overline Bridge Steel (Beam)	68A
15m 65ch	Junction	Line diverges to new alignment built in 1965 (Electrification Issues with former Harecastle Tunnel Route)	JUNCTION
15m 65ch	Distance	Boundary Change from CMD2 to CMD1 (Distance Change) Via New Route / Vs Old Route	BDYCHANGE

HARECASTLE (NEW ROUTE) – MACCLESFIELD HIBEL ROAD (CMD1)

16m 00ch	Distance	Boundary Change from CMD1 to CMD2 (Distance Change) Via New Route / Vs Old Route	BDYCHANGE
15m 33ch	Bridge	Peacock Hay Rd Overline Bridge Pre-cast Concrete (Portal)	62F
15m 10ch	Bridge	Bath Pool Southern Car Park Track Underline Bridge Cast in-situ reinforced Concrete / Concrete (Slab)	62E
14m 67ch	Bridge	Bath Pool South Footbridge Cast in-situ reinforced Concrete / Concrete (Arch)	62D
14m 43ch	Bridge	Bath Pool North Footbridge Cast in-situ reinforced Concrete / Concrete (Arch)	62C
14m 27ch	Bridge	Footpath over Tunnel Portal? - Bath Pool Park	62B
14m 27ch	Tunnel	Harecastle New Tunnel 14m 13ch - 14m 27ch (0.18 miles)	TUNNEL
14m 13ch	Tunnel	Harecastle New Tunnel 14m 13ch - 14m 27ch (0.18 miles)	TUNNEL
14m 13ch	Bridge	Boat Horse Rd Overline Bridge Pre-tensioned Concrete / Brick (Beam)	62A
13m 77ch	Junction	Line diverges to new alignment built in 1965 (Electrification Issues with former Harecastle Tunnel Route)	JUNCTION
13m 77ch	Tunnel	Former Tunnel now opened up to Steel Flying Buttress Beams	TUNNEL
13m 74ch	Tunnel	Former Tunnel now opened up to Steel Flying Buttress Beams	TUNNEL
13m 73ch	Bridge	Avenue Rd Overline Bridge Brick / Concrete (Beam)	62
13m 70ch	Culvert	3ft X 2ft6ins Brick Barrel side culvert Side of Line Bridge Brick / Brick (Arch)	131539
13m 68ch	Junction	Kidsgrove Junction	JUNCTION
(To / From CREWE via Alsager see Section 4 Below Distance Change KCS1 0m 00ch)			
13m 68ch	Bridge	Trent and Mersey Canal Underline Bridge Steel (Beam)	61
13m 65ch	Bridge	Station Footbridge Kidsgrove (Stockport Line) Footbridge Wrought Iron (Beam)	60
13m 65ch	Bridge	Station Footbridge Kidsgrove (Stockport Line) Now Numbered KCS1/1 Footbridge Wrought Iron (Beam)	59
13m 62ch	Bridge	Approach Rd To Stn Over Trent & Mersey Canal - 2 Span Ci/ja Deck Side of Line Bridge Cast Iron)(Beam)	58
13m 59ch	Station	Kidsgrove (1229) (Harecastle)	KDG
13m 52ch	Bridge	Trent and Mersey Canal Underline Bridge Steel (Beam)	57
13m 46ch	Bridge	Liverpool Rd A50 (Deck 2) Underline Bridge Steel / Wrought Iron (Riveted)	56
13m 41ch	Culvert	Former Culvert Arch – Underline Bridge Infilled and removed	55
13m 40ch	Bridge	Gloucester Road. Bidders Carries LEK/49. N of A50 Kidsgrove Station Underline Bridge Cast in-situ RF CB)	54
13m 03ch	Bridge	Knowsley Lane. Scholar Green - Sing Span Conc Hex Arch Overline Bridge Pre-cast Concrete (Con Arch)	53
12m 66ch	Bridge	Hall Green - Moss Lane. Overline Bridge Brick / Concrete (Con Arch)	52
12m 29ch	Bridge	Little Moss Lane FP & Occupation Underline Bridge Brick / Steel (Riveted)	51
12m 22ch	Bridge	Morris (Former Tramway) Underline Bridge Brick / Steel (Riveted)	50
12m 06ch	Bridge	Littlers Underline Bridge Wrought Iron (Beam)	49
11m 59ch	Bridge	Williamsons & Kent Green - Single Span (encased) Wi Deck Underline Bridge WI (Beam)	48
11m 42ch	Bridge	Chaddocks Underline Bridge Brick / Brick (Arch)	47
11m 33ch	Station	Mow Cop	CLOSED
11m 30ch	Crossing	Mow Cop Drummer Lane Public Highway Manually Controlled Barriers (locally monitored by CCTV) -	LEVELX
10m 58ch	Bridge	Ackers Crossing Subway (replaces Ackers Level Crossing) Underline Bridge Pre-tensioned Concrete (Beam)	46A
10m 59ch	Crossing	Former Ackers (Yew Tree Lane) Crossing	LEVELX
10m 34ch	Bridge	Moreton - Wharf Lane Overline Bridge Stone / Concrete (Con Arch)	46
10m 13ch	Bridge	Broads - Oak lane - Single Span Masonry Arch Underline Bridge Stone / Stone (Arch)	45
10m 09ch	Culvert	Former Culvert Arch – Underline Bridge	44
9m 70ch	Bridge	Watery Lane / Warf Lane - Single Span Overline Bridge Brick / Concrete (Con Arch)	43
9m 46ch	Bridge	Plants or Redfern Overline Bridge Brick / Concrete (Con Arch)	42

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

9m 33ch	Bridge	Dodds Lane Overline Bridge Stone / Concrete (Con Arch)	41
9m 09ch	Bridge	Peel Lane Overline Bridge Stone / Concrete (Con Arch)	40
8m 41ch	Bridge	Canal Rd - Single Span Conc Hex Deck Overline Bridge Cast in-situ reinforced Concrete (Arch)	39
8m 18ch	Bridge	Macclesfield Canal Underline Bridge Early Steel (Beam)	38
8m 15ch	Bridge	Biddulph Road Overline Bridge Pre-tensioned Concrete (Beam)	37A
8m 14ch	Bridge	Congleton Station Footbridge Steel	37
8m 13ch	Station	Congleton (1227)	CNG
7m 68ch	Viaduct	Congleton Viaduct Brick (Arch) 8 Arches	VIADUCT
7m 63ch	Bridge	Congleton Viaduct - Dane In Shaw Brook Brick (Arch) 8 Arches	36
7m 58ch	Viaduct	Congleton Viaduct Brick (Arch) 8 Arches	VIADUCT
7m 53ch	Bridge	Three Arches Underline - Brookhouse Lane - Bridge Brick	35
7m 38ch	Bridge	Macclesfield Canal Underline Bridge Steel (Beam)	34
7m 24ch	Crossing	Former Wood Farm Underline Bridge – Infilled and Removed	33
7m 19ch	Crossing	Former Wood Foot Crossing Removed	FOOTX
7m 18ch	Bridge	Wood Farm Footbridge Steel	32A
6m 70ch	Bridge	Key Green - Middle Lane - Overline Bridge Cast in-situ reinforced Concrete (Portal)	32
6m 54ch	Bridge	Sprink Lane Overline Bridge Brick (Arch)	31
6m 10ch	Bridge	Peover Lane Overline Bridge Cast in-situ reinforced Concrete	30
5m 78ch	Bridge	Canal Bridge (underwater Exam) Underline Bridge Brick (Arch)	29
5m 54ch	Viaduct	North Rode Viaduct (underwater Exam) Viaduct Brick (19 Arches)	VIADUCT
5m 38ch	Bridge	North Rode Viaduct (River Dane) Viaduct Brick (Arches 4 & 5)	28
5m 35ch	Viaduct	North Rode Viaduct (underwater Exam) Viaduct Brick (19 Arches)	VIADUCT
5m 25ch	Bridge	Three Arches A54 Underline Bridge Brick (Arch)	27
4m 64ch	Station	North Rode	CLOSED
4m 63ch	Bridge	Station Bridge Overline Bridge Cast in-situ reinforced Concrete	26
3m 76ch	Bridge	Occupation Underline Bridge Brick	25
3m 64ch	Bridge	Cow Brook Underline Bridge Brick	24
3m 40ch	Bridge	Park Clough Overline Bridge Cast in-situ reinforced Concrete	23
3m 22ch	Bridge	Cowbrook Lane Overline Bridge Brick	22
2m 76ch	Bridge	Woodhouse End Overline Bridge Brick (Arch)	21
2m 68ch	Bridge	Lyme Green Footbridge Steel – Not found on Map?	19A
2m 57ch	Bridge	Former Occupation Overline Bridge - Removed	20
2m 30ch	Bridge	Lyme Green Footbridge (Moss End) Steel	19C
2m 11ch	Bridge	Lyme Green Footbridge (Gaw End Lane) Steel	19B
1m 50ch	Bridge	Star Lane Overline Bridge Cast in-situ reinforced Concrete / Brick (Con Arch)	19
1m 43ch	Bridge	London Road A523 Overline Bridge Pre-tensioned Concrete / Cast in-situ reinforced Concrete (Beam)	18
1m 38ch	Bridge	Aqueduct Overline Bridge Pre-tensioned Concrete (Troughing)	17
1m 27ch	Bridge	Robinhood Overline Bridge Cast in-situ reinforced Concrete / Brick (Con Arch)	16
1m 17ch	Bridge	Dye House Underline Bridge Steel	15
1m 13ch	Bridge	Jacksons Overline Bridge Cast in-situ reinforced Concrete / Brick (Con Arch)	14
0m 76ch	Bridge	Byrons Lane Overline Bridge Cast in-situ reinforced Concrete	13
0m 65ch	Bridge	Sulton Crossing Footbridge Steel / Concrete (Beam)	12A
0m 55ch	Bridge	Pipe Bridge Steel / Steel (Armco Pipe)	12B
0m 54ch	Bridge	Windmill Brow Overline Bridge Pre-tensioned Concrete / Brick (Beam)	12
0m 46ch	Bridge	Bank Street Overline Bridge Pre-cast Concrete / Brick (Beam)	11
0m 40ch	Bridge	Brook Street Overline Bridge Pre-tensioned Concrete / Brick (Beam)	10A
0m 38ch	Bridge	Brook Street Overline Bridge Pre-tensioned Concrete / Brick (Beam)	10
0m 25ch	Station	Macclesfield (2871)	MAC
0m 25ch	Bridge	River Bollin Underline Bridge Brick	9
0m 24ch	Bridge	Macclesfield Station Luggage Bridge Overline Bridge Pre-tensioned Concrete (Beam)	8A
0m 22ch	Bridge	Macclesfield Station Subway Underline Bridge Cast Iron Subj TTS / Pre-cast Concrete (Ji Concrete)	8
0m 22ch	Bridge	Macclesfield Station Footbridge Pre-tensioned Concrete	7A
0m 20ch	Bridge	River Bollin Underline Bridge Brick	7
0m 18ch	Bridge	Buxton Road Side of Line Bridge Cast Iron Subject To Tensile Stress / Stone (Beam)	6
0m 18ch	Bridge	Buxton Road Underline Bridge Steel / Reinforced Concrete (Beam)	5
0m 14ch	Bridge	River Bollin Underline Bridge Brick	4
0m 12ch	Bridge	Gas Road Underline Bridge Wrought Iron / Stone (Beam)	3
0m 11ch	Bridge	Brunswick Hill Underline Bridge Wrought Iron / Stone (Beam)	2

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

0m 02ch	Bridge	Pipe Bridge Overline Bridge Steel	1A
0m 01ch	Bridge	Hibel Road Overline Bridge Post-tensioned Concrete / Brick (Beam)	1
0m 00ch	Station	Macclesfield Hibel Road	CLOSED
0m 00ch	Distance	Boundary Change from CMD1 to MCH (Distance Change)	BDYCHANGE

MACCLESFIELD HIBEL ROAD – CHEADLE HULME (MCH)

9m 37ch	Distance	Boundary Change from MCH to CMD1 (Distance Change)	BDYCHANGE
9m 28ch	Tunnel	Hibel Road Tunnel 9m 12ch - 9m 28ch (0.19 miles) -	TUNNEL
9m 19ch	Bridge	Hibel Tunnel	36
9m 12ch	Tunnel	Hibel Road Tunnel 9m 12ch - 9m 28ch (0.19 miles) -	TUNNEL
9m 03ch	Bridge	Beech Lane - River Bollin - Underline Bridge Brick	35
9m 00ch	Bridge	Warrins - Riverside Park - Underline Bridge Brick (Arch)	34
8m 00ch	Bridge	Locketts - Golf Course - Underline Bridge Cast in-situ reinforced Concrete	33
7m 55ch	Bridge	Former Occupation Underline Bridge – Infilled and removed	32
7m 30ch	Bridge	Arnolds Underline Bridge Brick (Arch)	31
7m 18ch	Bridge	Prestnalls Overline Bridge Pre-tensioned Concrete	30
7m 10ch	Station	Prestbury (2875)	PRB
7m 10ch	Bridge	Prestbury Station Footbridge Cast in-situ reinforced Concrete	29A
7m 07ch	Bridge	Prestbury Lane Overline Bridge Cast in-situ reinforced Concrete	29
7m 06ch	Bridge	Service Pipe Overline Bridge Cast Iron Subject To Tensile Stress	28A
7m 07ch	Bridge	Former Side Line Bridge from Road to Station Footbridge - Removed	28AA
7m 02ch	Tunnel	Prestbury Tunnel 6m 69ch - 7m 02ch (0.15 miles) -	TUNNEL
6m 74ch	Bridge	Prestbury Tunnel	28
6m 69ch	Tunnel	Prestbury Tunnel 6m 69ch - 7m 02ch (0.15 miles) -	TUNNEL
6m 58ch	Bridge	Footbridge Steel	27A
6m 41ch	Bridge	Bonishall Lane B5358 Underline Bridge Brick	27
6m 10ch	Bridge	Millhouse Underline Bridge Steel	26
6m 09ch	Bridge	Road Over River Side of Line Bridge Cast Iron Subject To Tensile Stress (Slab)	25A
5m 79ch	Bridge	River Dean Underline Bridge Cast in-situ reinforced Concrete	25
5m 55ch	Bridge	Former Pole Farm Occupation Overline Bridge now Removed	24
5m 49ch	Bridge	Huckleback Footbridge Cast Iron Subject To Tensile Stress / Steel	23
5m 15ch	Station	Adlington (Cheshire) (2939)	ADC
5m 10ch	Bridge	Adlington Overline Bridge Cast in-situ reinforced Concrete	22
4m 54ch	Bridge	Lilly's - Marfields Farm – Overline Bridge Cast Iron Subject To Tensile Stress	21
4m 21ch	Bridge	Street Lane Overline Bridge Cast in-situ reinforced Concrete	20
4m 03ch	Bridge	Hope Green Overline Bridge Pre-tensioned Concrete	19
3m 67ch	Bridge	Former Cottage Farm - Occupation Underline Bridge	18
3m 59ch	Station	Poynton Midway	CLOSED
3m 56ch	Bridge	Hanson/Poynton Brook Underline Bridge Cast in-situ reinforced Concrete	17
3m 38ch	Bridge	Former Midway Farm Occupation Overline Bridge	16
3m 25ch	Bridge	Poynton Brook Feeder Underline Culvert Bridge	15A
3m 19ch	Bridge	Poynton Brook Underline Bridge Pre-tensioned Concrete	15
3m 04ch	Bridge	NW Gas Pipe Overline Bridge Cast Iron Subject To Tensile Stress	14A
3m 04ch	Bridge	Chester Road Overline Bridge Cast in-situ reinforced Concrete	14
3m 03ch	Bridge	Station Footbridge Steel (Beam)	13A
3m 01ch	Bridge	Poynton Station Footbridge Steel	13
2m 80ch	Station	Poynton (2874)	PYT
2m 49ch	Bridge	Woodford Road Overline Bridge Cast in-situ reinforced Concrete / Brick	12
2m 48ch	Bridge	Pipe Bridge Overline Bridge Cast Iron Subject To Tensile Stress	11A
2m 39ch	Bridge	Manchester Airport Southern Relief Road – Overline Bridge Pre-tensioned Concrete	11B
2m 03ch	Bridge	Pickfords Underline Bridge Cast in-situ reinforced Concrete	11
1m 74ch	Bridge	Cooks Underline Bridge Cast in-situ reinforced Concrete	10
1m 65ch	Bridge	Former Culvert Underline Bridge	9
1m 48ch	Station	Bramhall (2944)	BML
1m 47ch	Bridge	Bramhall Lane Underline Bridge Steel	8
1m 34ch	Bridge	Hillbrook Road Underline Bridge Brick	7
1m 26ch	Bridge	Robins Lane Underline Bridge Brick	6
1m10ch	Bridge	Former Occupation Underline Bridge – Hardy Farm – Infilled and removed	5

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

0m 72ch	Bridge	Bullocks No. 1 Underline Bridge Steel	4
0m 46ch	Bridge	Ravenoak Road Overline Bridge Cast in-situ reinforced Concrete	3
0m 23ch	Bridge	Faulkners Footbridge Cast in-situ reinforced Concrete (Beam)	2
0m 09ch	Station	Cheadle Hulme (2870)	CHU
0m 09ch	Bridge	Station Road Underline Bridge Steel (Box)	1
0m 05ch	Bridge	Station Footbridge - Cheadle Hulme Footbridge Unknown	1A
0m 00ch	Junction	Cheadle Hulme Junction with CMP1 (180m 59ch)	JUNCTION
0m 00ch	Distance	Boundary Change from MCH to CMP1 (Distance Change) (180m 59ch)	BDYCHANGE

CONTINUES WITH PART – CMP1&2 – CHEADLE HULME JUNCTION – MANCHESTER PICCADILLY (AS ABOVE)

4) SUPPLEMENTARY ROUTES – LNWR ROUTES - NORTON BRIDGE - STONE & KIDSGROVE – CREWE

NORTON BRIDGE – STONE JUNCTION (NBS & NBS1)

138m 55ch	Distance	Boundary Change LEC6 with NBS1 (4m 06ch) (New Down Line Only)	BDYCHANGE
4m 06ch	Junction	Searchlight Lane Junction with LEC6 (138m 55ch) (New Down Line Only Chord)	JUNCTION
3m 35ch	Bridge	Intersection Bridge – LEC4/20A with RBS Overline Bridge – Concrete Beam	11A
3m 28ch	Bridge	Meece Brook - Beam Underline Bridge Pre-cast Concrete / Brick (Beam)	10A
3m 04ch	Bridge	B5026 Overline Bridge Pre-tensioned Concrete (Beam)	9A
2m 51ch	Bridge	Public Footbridge – Overline Steel	8B
2m 50ch	Junction	Yarnfield Junction (Junction with Up Line to Norton Bridge Junction)	JUNCTION
138m 72ch	Distance	Boundary Change LEC4 with NBS (3m 56ch)	BDYCHANGE
3m 56ch	Junction	Up Line Only – Norton Bridge Junction with LEC4 (138m 72ch)	JUNCTION
3m 38ch	Crossing	Parrots Private User worked Crossing with Telephone -	LEVELX
3m 38ch	Bridge	Farm Occu - Single Span Conc Deck Underline Bridge Cast in-situ reinforced Concrete (Slab)	12
3m 24ch	Bridge	Meece Brook - Single Span Rsj Encased Conc Deck Underline Bridge Pre-cast Concrete / Brick (Beam)	11
3m 11ch	Bridge	B5026 Overline Bridge Pre-tensioned Concrete (Beam)	10
2m 61ch	Bridge	"flood Opening 6'4" x 4'8" Underline Bridge Steel (Beam)	9
2m 51ch	Bridge	Public Footbridge – Overline Steel	8B
2m 50ch	Junction	Yarnfield Junction (Junction with New Down Chord from Searchlight Lane Junction)	JUNCTION
2m 17ch	Crossing	Cold Norton Farm Public Footpath Crossing with Whistleboards -	FOOTX
1m 49ch	Bridge	M6 Overline Bridge Pre-tensioned Concrete (Beam)	8A
1m 02ch	Bridge	Brick Culvert 1800mm D/s Underline Bridge Brick (Arch)	8
0m 74ch	Bridge	Former Underline Bridge – Filly Brook -	7
0m 56ch	Bridge	Former Occupation Overline Bridge - Gosdales- Removed	6
0m 45ch	Bridge	Darlaston Rd/ Fillybrook Lane A34 - 2 Span Steel Deck Underline Bridge Steel (Beam)	5
0m 39ch	Bridge	River Trent Viaduct - 4 Span Brick Arch Underline Bridge Brick (Arch)	4
0m 34ch	Bridge	Viaduct Stream - 3 Span Brick Arch Underline Bridge Brick (Arch)	3
0m 23ch	Bridge	Newcastle Rd B5027 - Single Span Steel Deck Underline Bridge Steel / Stone (Riveted)	2
0m 18ch	Bridge	Trent & Mersey Canal - Single Span Steel Deck Underline Bridge Steel (Beam)	1A
0m 14ch	Bridge	Stone Canal to Community Centre Footbridge Steel beam	1B
0m 09ch	Station	Stone (1316)	SNE
0m 08ch	Bridge	Stone Station Footbridge Cast in-situ reinforced Concrete (Slab)	1
0m 00ch	Junction	Stone Junction with CMD2 (27m 00ch)	JUNCTION
0m 00ch	Distance	Boundary Change NBS with CMD2 (27m 00ch)	BDYCHANGE

KIDSGROVE – ALSAGER – CREWE (KCS1)

13m 68ch	Distance	Boundary Change CMD1 with KCS1 (0m 00ch)	BDYCHANGE
13m 68ch	Junction	Kidsgrove Junction (Distance Change (0m 00ch)	JUNCTION
0m 02ch	Bridge	Station Footbridge Kidsgrove Adj to CDM1/60 Footbridge Cast in-situ reinforced Concrete (Beam)	1
0m 08ch	Station	Kidsgrove (1229)	KDG
0m 20ch	Bridge	Second Avenue. Kidsgrove Overline Bridge Stone / Concrete (Beam)	2
0m 20ch	Bridge	10inch Steel Pipe W Midlands Gas Board Overline Bridge Other	2A
0m 20ch	Bridge	Nm 6inch Water Col Supply Canal to Engines Side of Line Bridge Other	000447

WEST COAST MAIN LINE – CREWE – LIVERPOOL & MANCHESTER

COLWICH – STOKE – MANCHESTER

0m 21ch	Bridge	"12"" Gas Main Over Steel Pipe Trestle" Overline Bridge Other	000457
0m 50ch	Crossing	Hardings Wood Public Footpath Crossing with Whistleboards -	FOOTX
0m 59ch	Bridge	Red Bull A34 Overline Bridge Post-tensioned Concrete (Beam)	3
0m 74ch	Bridge	1.8m Span. 54m Length. 1.8m Height - Stone Arch Underline Bridge Brick (Arch)	4
1m 21ch	Crossing	Church Lawton Public Footpath Crossing -	FOOTX
1m 22ch	Bridge	Rigbys Occup Tramway Underline Bridge Steel (Beam)	5
1m 35ch	Crossing	Coopers Bridge Farm Private User worked Crossing with Telephone with Whistleboards -	LEVELX
1m 35ch	Crossing	Coopers Bridge Farm Public Footpath Crossing with Whistleboards -	FOOTX
1m 67ch	Bridge	Linley Lane Underline Bridge Steel (Troughing)	6
2m 26ch	Bridge	Accommodation Road Overline Bridge Pre-cast Concrete (Beam)	7
2m 27ch	Bridge	Pipe Br 18inch Main Pipe Bridge Steel (Pipe)	7A
2m 33ch	Crossing	Alsager Station Public Highway Manually Controlled Barriers (locally monitored by CCTV) -	LEVELX
2m 33ch	Station	Alsager (1223)	ASG
2m 56ch	Crossing	Brookhouse Farm Public Footpath Crossing -	FOOTX
2m 70ch	Bridge	Stream Underline Bridge Cast in-situ reinforced Concrete (Beam)	8
3m 02ch	Crossing	Home Farm Private User worked Crossing with Telephone -	LEVELX
3m 02ch	Bridge	Hall Farm Underline Bridge Steel (Troughing)	9
3m 19ch	Crossing	North Of The Hall Public Footpath Crossing -	FOOTX
3m 32ch	Bridge	Alsager Hall Overline Bridge Pre-tensioned Concrete (Slab)	10
3m 32ch	Bridge	Overline Stree Tressle Bridge - Other	10A
3m 59ch	Bridge	Former Occupation Overline Bridge – Removed	11
3m 72ch	Culvert	Former Undeline Culvert - Stream	12
4m 01ch	Bridge	Former Overline Bridge – Demolished removed and re-sited as 12A (2)	12A (1)
4m 02ch	Bridge	Bridge – BAE Systems Business Park - Overline Bridge Steel (Beam) (With Side Steps to old Station)	12A (2)
4m 03ch	Station	Radway Green & Barthomley	CLOSED
4m 07ch	Crossing	Radway Green Public Highway Manually Controlled Barriers (locally monitored by CCTV) -	LEVELX
4m 16ch	Culvert	Former Undeline Culvert - Stream	13
4m 20ch	Crossing	Lower Radway Green Private User worked Crossing with Telephone -	LEVELX
4m 37ch	Bridge	M6 Motorway Overline Bridge Cast in-situ reinforced Concrete (Beam)	13A
4m 45ch	Crossing	Oakhanger Public Footpath Crossing with Whistleboards -	FOOTX
4m 55ch	Bridge	Fords Overline Bridge Steel / Pre-tensioned Concrete	14
4m 77ch	Crossing	Barthomley Public Footpath Crossing with Minature Stop Lights -	FOOTX
4m 77ch	Crossing	Barthomley Public Highway User worked Crossing with Miniature Stop Lights -	LEVELX
5m 34ch	Bridge	Stream - Valley Brook Underline Bridge Brick (Arch)	15
5m 49ch	Bridge	Knotts Overline Bridge Pre-tensioned Concrete (Beam)	16
5m 58ch	Bridge	Barthomley Road Overline Bridge Brick (Arch)	17
6m 03ch	Bridge	Englesea Brook and Ft Path Underline Bridge Wrought Iron (Beam)	18
6m 03ch	Bridge	Englesea Brook Upside (outside NR Boundary) Side of Line Bridge Timber	19
6m 18ch	Bridge	Occupation Road Underline Bridge Wrought Iron (Beam)	20
6m 35ch	Crossing	Stowford No.1 Weston FP Public Footpath Crossing -	FOOTX
6m 51ch	Bridge	A500 Link Road (outside Party) Overline Bridge Mass Concrete	20A
6m 66ch	Bridge	Weston Lane A5020 Overline Bridge Brick (Arch)	21
6m 68ch	Bridge	24inch Steel Pipe - Outside Party Structure Pipe Bridge Steel	21A
6m 78ch	Crossing	Stowford No.2 Public Footpath Crossing with Whistleboards -	FOOTX
7m 45ch	Bridge	David Whitby Way – Underline Wroght Iron Beam Bridge	21C
7m 57ch	Bridge	Footbridge Side Over Basford Brook Upside Footbridge Mass Concrete (Arch)	21B
7m 70ch	Crossing	Crewe Carriage Sidings Staff only User worked Crossing with Telephone -	FOOTX
7m 70ch	Crossing	Basford Wood Public Footpath Crossing	FOOTX
8m 32ch	Distance	Boundary Change KCS1 to KCS2 (157m 55ch) (Distance Change)	BDYCHANGE
157m 55ch	Distance	Boundary Change KCS2 with KCS1 (8m 32ch) (Distance Change)	BDYCHANGE
157m 55ch	Distance	Boundary Change KCS2 with LEC5 (157m 61ch)	BDYCHANGE
157m 61ch	Distance	Boundary Change LEC5 with KCS2 (157m 55ch)	BDYCHANGE
157m 61ch	Junction	Crewe South Junction	JUNCTION
158m 00ch	Station	Crewe (1243)	CRE